

Well : **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81
 Max POB on rig :
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Tue 9-May-06 14:00

| Start Time | Description | Target | Actual | Comments |
|------------------|--|------------|-----------|------------------------------------|
| 08:00 Sat 25 Feb | Move rig to manifold position | 6.00 hrs | 2.50 hrs | |
| 10:30 Sat 25 Feb | Run anchors and position rig over Basker 5 | 12.00 hrs | 14.50 hrs | |
| 01:00 Sun 26 Feb | Pick up BHA and Cmt / 30" RT stands | 4.00 hrs | 8.50 hrs | |
| 09:30 Sun 26 Feb | Drill 36" hole | 3.00 hrs | 2.50 hrs | |
| 12:00 Sun 26 Feb | Run and cement 30" casing | 12.00 hrs | 19.00 hrs | PGB angle problems |
| 07:00 Mon 27 Feb | Position rig over Basker 4 | 2.00 hrs | 1.00 hrs | |
| 08:00 Mon 27 Feb | Attempt to Drill 36" hole excess hole angle | 3.00 hrs | 7.00 hrs | |
| 15:00 Mon 27 Feb | POOH change BHA P/U MWD RIH | 3.00 hrs | 9.00 hrs | |
| 00:00 Tue 28 Feb | MWD Fail POOH changeout MWD RIH | 3.00 hrs | 3.00 hrs | |
| 03:00 Tue 28 Feb | Drill 36" hole. POOH | 3.00 hrs | 3.50 hrs | |
| 06:30 Tue 28 Feb | Run and cement 30" casing. WOC. Release R/tool | 12.00 hrs | 11.50 hrs | |
| 18:00 Tue 28 Feb | Perform top up cement job on Basker 4 | 0.00 hrs | 1.50 hrs | |
| 19:30 Tue 28 Feb | Move to Basker 5 & perform cement top up job | 0.00 hrs | 6.50 hrs | |
| 02:00 Wed 01 Mar | Position rig over Basker 3 | 2.00 hrs | 0.00 hrs | |
| 04:00 Wed 01 Mar | Drill 36" hole. POOH | 3.00 hrs | 5.00 hrs | |
| 09:00 Wed 01 Mar | Run and cement 30" casing. WOC. Release R/tool | 12.00 hrs | 8.00 hrs | |
| 17:00 Wed 01 Mar | L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool | 0.00 hrs | 6.00 hrs | |
| 23:00 Wed 01 Mar | M/U 17 1/2" BHA and drill shoe track | 8.00 hrs | 8.00 hrs | |
| 07:00 Thu 02 Mar | Drill 17 1/2" Hole to 1112m | 36.00 hrs | 43.50 hrs | |
| 02:30 Sat 04 Mar | Circ Hole clean. POOH. Wash off PGB. | 4.00 hrs | 6.50 hrs | |
| 09:00 Sat 04 Mar | Run 13 3/8" casing. | 18.00 hrs | 11.00 hrs | |
| 20:00 Sat 04 Mar | Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires | 6.00 hrs | 7.50 hrs | |
| 03:30 Sun 05 Mar | Position rig over Basker 4 | 2.00 hrs | 5.00 hrs | Handling BHA, Cmt Hd, FEWD |
| 08:30 Sun 05 Mar | M/U 17 1/2" BHA and drill shoe track | 8.00 hrs | 11.50 hrs | |
| 20:00 Sun 05 Mar | Drill 17 1/2" Hole to 1010m | 30.00 hrs | 27.00 hrs | |
| 23:00 Mon 06 Mar | Circ Hole clean. POOH. Wash off PGB. | 4.00 hrs | 5.00 hrs | |
| 04:00 Tue 07 Mar | Run 13 3/8" casing | 18.00 hrs | 11.00 hrs | Land 18.75in Hsg |
| 15:00 Tue 07 Mar | Cement 13 3/8" casing | 6.00 hrs | 6.50 hrs | |
| 21:30 Tue 07 Mar | Position rig over Basker 5 | 2.00 hrs | 0.00 hrs | Handling BHA, Cmt Hd, FEWD |
| 21:30 Tue 07 Mar | Clean up junk in 30" conductor | 30.00 hrs | 39.00 hrs | Grapple, Junk bit & mill runs |
| 12:30 Thu 09 Mar | P/U 17 1/2" BHA and RIH | 8.00 hrs | 3.00 hrs | |
| 15:30 Thu 09 Mar | Drill 17 1/2" Hole. to 1012m | 28.00 hrs | 29.00 hrs | |
| 20:30 Fri 10 Mar | Circ Hole clean. POOH. Wash off PGB. | 5.00 hrs | 5.00 hrs | |
| 01:30 Sat 11 Mar | Run 13 3/8" casing | 11.00 hrs | 10.00 hrs | Land 18.75in Hsg |
| 11:30 Sat 11 Mar | Cement 13-3/8" casing. L/o r/tool, cmt hd & 17-1/2" BHA | 5.00 hrs | 5.50 hrs | Skid rig 25m fwd to run BOP |
| 17:00 Sat 11 Mar | Layout 17-1/2" BHA | 0.00 hrs | 4.00 hrs | |
| 21:00 Sat 11 Mar | Run BOP and riser. Test AX-connecor | 18.00 hrs | 23.00 hrs | Shut in production Basker 2 |
| 20:00 Sun 12 Mar | M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT. | 10.00 hrs | 17.00 hrs | P/up new DP. Slip & cut drl line |
| 13:00 Mon 13 Mar | Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr) | 50.00 hrs | 50.00 hrs | |
| 15:00 Wed 15 Mar | Drill 12 1/4" hole from 2240m to 2878m | 145.00 hrs | 55.50 hrs | |
| 22:30 Fri 17 Mar | Condition Hole. POOH. RIH P/U DP (17 stds) | 15.00 hrs | 24.50 hrs | Bit Trip |
| 23:00 Sat 18 Mar | Drill 12 1/4" hole from 2878m to section TD at 3191m (10m/hr) | 31.00 hrs | 36.50 hrs | |
| 11:30 Mon 20 Mar | Bit trip | 12.00 hrs | 22.00 hrs | Bit Trip |
| 09:30 Tue 21 Mar | Drill 12 1/4" hole from 3191m to section TD at 3271m (10m/hr) | 8.00 hrs | 8.50 hrs | |
| 18:00 Tue 21 Mar | Bit trip | 12.00 hrs | 22.00 hrs | |
| 16:00 Wed 22 Mar | Drill 12 1/4" hole from 3271m to section TD at 3336m (10m/hr) | 6.50 hrs | 18.00 hrs | |
| 10:00 Thu 23 Mar | Bit trip | 12.00 hrs | 18.50 hrs | Bit Trip |
| 04:30 Fri 24 Mar | Drill 12 1/4" hole from 3336m to section TD at 3555m (5m/hr) | 44.00 hrs | 52.00 hrs | |
| 08:30 Sun 26 Mar | Bit trip | 12.00 hrs | 17.50 hrs | Bit Trip |
| 02:00 Mon 27 Mar | Drill 12 1/4" hole from 3555m to section TD at 3640m (5m/hr) | 17.00 hrs | 15.50 hrs | |
| 17:30 Mon 27 Mar | Circulate hole clean and POOH for logging | 8.00 hrs | 11.50 hrs | |
| 05:00 Tue 28 Mar | Rig up and make 4 wireline evaluation runs | 65.00 hrs | | MDT pressures, no samples. VSP log |
| 22:00 Thu 30 Mar | Wiper Trip | 18.00 hrs | | |
| 16:00 Fri 31 Mar | Run 9 5/8" casing. | 24.00 hrs | | |
| 16:00 Sat 01 Apr | Cement 9-5/8" casing | 6.00 hrs | | |
| 22:00 Sat 01 Apr | Suspend. Set storm packer in 9-5/8" casing | 4.00 hrs | | |
| 02:00 Sun 02 Apr | Release BOP, Release Guide wires | 2.00 hrs | | Shut in production Basker 2 |
| 04:00 Sun 02 Apr | Position rig over Basker 4 | 2.00 hrs | | |
| 06:00 Sun 02 Apr | Install guide wires. Latch & Test BOP and riser | 6.00 hrs | | Shut in production Basker 2 |
| 12:00 Sun 02 Apr | M/U 12 1/4" BHA and drill out casing. Perform LOT | 10.00 hrs | | |
| 22:00 Sun 02 Apr | Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr) | 48.00 hrs | | |
| 22:00 Tue 04 Apr | Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr) | 144.00 hrs | | |
| 22:00 Mon 10 Apr | Condition Hole. POOH | 12.00 hrs | | |
| 10:00 Tue 11 Apr | Rig up and make 3 wireline evaluation runs | 50.00 hrs | | |
| 12:00 Thu 13 Apr | RIH. Wiper trip. Condition Hole. | 0.00 hrs | | no wiper trip time allowed |
| 12:00 Thu 13 Apr | Run 9 5/8" casing. | 24.00 hrs | | |
| 12:00 Fri 14 Apr | Cement 9 5/8" casing. | 6.00 hrs | | |
| 18:00 Fri 14 Apr | Suspend. Set storm packer in 9-5/8" casing | 4.00 hrs | | |
| 22:00 Fri 14 Apr | Release BOP. Release guide wires | 2.00 hrs | | Shut in production Basker 2 |
| 00:00 Sat 15 Apr | Position rig over Basker 3 | 2.00 hrs | | |
| 02:00 Sat 15 Apr | Install guide wires. Latch & Test BOP and riser | 6.00 hrs | | |

| | | | |
|------------------|--|------------|-----------------------------|
| 08:00 Sat 15 Apr | M/U 12 1/4" BHA and drill out casing. Perform LOT | 10.00 hrs | |
| 18:00 Sat 15 Apr | Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr) | 60.00 hrs | |
| 06:00 Tue 18 Apr | Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr) | 152.00 hrs | |
| 14:00 Mon 24 Apr | Condition Hole. POOH. | 12.00 hrs | |
| 02:00 Tue 25 Apr | Rig up and make 3 wireline evaluation runs | 48.00 hrs | |
| 02:00 Thu 27 Apr | RIH. Wiper trip. Condition Hole. | 0.00 hrs | no wiper trip time allowed |
| 02:00 Thu 27 Apr | Run 9 5/8" casing. | 24.00 hrs | |
| 02:00 Fri 28 Apr | Cement 9-5/8" casing | 6.00 hrs | |
| 08:00 Fri 28 Apr | Pressure test BOPs & casing on Basker-3 | 8.00 hrs | |
| 16:00 Fri 28 Apr | Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH | 34.00 hrs | |
| 02:00 Sun 30 Apr | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log | 5.00 hrs | |
| 07:00 Sun 30 Apr | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d | 12.00 hrs | |
| 19:00 Sun 30 Apr | Pull wear bushing, jet clean wellhead again | 4.00 hrs | |
| 23:00 Sun 30 Apr | Rig up tubular handling equipment | 1.00 hrs | |
| 00:00 Mon 01 May | Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser | 6.00 hrs | |
| 06:00 Mon 01 May | Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys) | 42.00 hrs | |
| 00:00 Wed 03 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L) | 3.00 hrs | |
| 03:00 Wed 03 May | M/u & run tubing hanger with 5½" completion riser, space out | 10.00 hrs | |
| 13:00 Wed 03 May | R/u & test slickline, FOBV and surface lines, land & test hanger | 3.00 hrs | |
| 16:00 Wed 03 May | Pressure up on FBIV & set packer, test tubing & annulus | 2.00 hrs | |
| 18:00 Wed 03 May | Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline | 3.00 hrs | |
| 21:00 Wed 03 May | Unlatch THRT, POOH & stand back landing string | 8.00 hrs | |
| 05:00 Thu 04 May | Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead. | 6.00 hrs | Shut in production Basker 2 |
| 11:00 Thu 04 May | Pressure test BOPs & casing on Basker-4 | 8.00 hrs | |
| 19:00 Thu 04 May | Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH | 30.00 hrs | |
| 01:00 Sat 06 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log | 5.00 hrs | |
| 06:00 Sat 06 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d | 12.00 hrs | |
| 18:00 Sat 06 May | Pull wear bushing, jet clean wellhead again | 4.00 hrs | |
| 22:00 Sat 06 May | Rig up tubular handling equipment | 1.00 hrs | |
| 23:00 Sat 06 May | Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser | 4.00 hrs | |
| 03:00 Sun 07 May | Run tailpipe, packer and 4½" completion string (~240 jts / assys) | 24.00 hrs | |
| 03:00 Mon 08 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L) | 3.00 hrs | |
| 06:00 Mon 08 May | M/u & run tubing hanger with 5½" completion riser, space out | 10.00 hrs | |
| 16:00 Mon 08 May | R/u & test slickline, FOBV and surface lines, land & test hanger | 3.00 hrs | |
| 19:00 Mon 08 May | Pressure up on FBIV & set packer, test tubing & annulus | 2.00 hrs | |
| 21:00 Mon 08 May | Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline | 3.00 hrs | |
| 00:00 Tue 09 May | Unlatch THRT, POOH & stand back landing string | 8.00 hrs | |
| 08:00 Tue 09 May | Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead. | 6.00 hrs | Shut in production Basker 2 |
| 14:00 Tue 09 May | Pressure test BOPs & casing on Basker-5 | 8.00 hrs | |
| 22:00 Tue 09 May | Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH | 30.00 hrs | |
| 04:00 Thu 11 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log | 5.00 hrs | |
| 09:00 Thu 11 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d | 12.00 hrs | |
| 21:00 Thu 11 May | Pull wear bushing, jet clean wellhead again | 4.00 hrs | |
| 01:00 Fri 12 May | Rig up tubular handling equipment | 1.00 hrs | |
| 02:00 Fri 12 May | Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser | 4.00 hrs | |
| 06:00 Fri 12 May | Run tailpipe, packer and 4½" completion string (~240 jts / assys) | 24.00 hrs | |
| 06:00 Sat 13 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L) | 3.00 hrs | |
| 09:00 Sat 13 May | M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out | 10.00 hrs | |
| 19:00 Sat 13 May | R/u & test FOBV and surface lines, land & test hanger | 2.00 hrs | |
| 21:00 Sat 13 May | Pressure up on FBIV & set packer, test tubing & annulus | 2.00 hrs | |
| 23:00 Sat 13 May | Perform inflow test on SSSV | 1.00 hrs | |
| 00:00 Sun 14 May | Unlatch THRT, POOH & stand back landing string | 8.00 hrs | |
| 08:00 Sun 14 May | Unlatch & pull BOPs & LMRP on 18½" Marine Riser | 15.00 hrs | Shut in production Basker 2 |
| 23:00 Sun 14 May | Run Basker-5 Subsea Tree on completion riser | 15.00 hrs | |
| 14:00 Mon 15 May | R/u & test flowhead & surface lines, land & latch / test tree & riser | 8.00 hrs | |
| 22:00 Mon 15 May | R/u & test slickline lubricator | 1.00 hrs | |
| 23:00 Mon 15 May | Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar. | 2.00 hrs | |
| 01:00 Tue 16 May | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel | 4.00 hrs | |
| 05:00 Tue 16 May | Close XD SSD, POOH. | 1.00 hrs | |
| 06:00 Tue 16 May | Pressure up and shear open FBIV | 1.00 hrs | |
| 07:00 Tue 16 May | Open well and flow until cleaned up | 4.00 hrs | |
| 11:00 Tue 16 May | Flow well through separator, take fluid samples, shut in well | 2.00 hrs | |
| 13:00 Tue 16 May | Flush surface lines and bullhead diesel to below SSSV | 2.00 hrs | |
| 15:00 Tue 16 May | Close & leak test SSSV & PMV. | 2.00 hrs | |

| | | | |
|------------------|---|------------|--|
| | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs | |
| 17:00 Tue 16 May | | | |
| 02:00 Wed 17 May | Rig down slickline. Unlatch & pull completion riser | 7.00 hrs | |
| 09:00 Wed 17 May | Install & test tree cap, pull TCRT | 6.00 hrs | |
| | Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines. | 2.00 hrs | |
| 15:00 Wed 17 May | | | |
| 17:00 Wed 17 May | Run Basker-4 Subsea Tree on completion riser | 15.00 hrs | |
| 08:00 Thu 18 May | R/u & test flowhead & surface lines, land & latch / test tree & riser | 8.00 hrs | |
| 16:00 Thu 18 May | R/u & test slickline lubricator | 1.00 hrs | |
| | Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. | 2.00 hrs | |
| 17:00 Thu 18 May | | | |
| 19:00 Thu 18 May | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel | 4.00 hrs | |
| 23:00 Thu 18 May | Close XD SSD, POOH. | 1.00 hrs | |
| 00:00 Fri 19 May | Pressure up and shear open FBIV | 1.00 hrs | |
| 01:00 Fri 19 May | Open well and flow until cleaned up | 4.00 hrs | |
| 05:00 Fri 19 May | Flow well through separator, take fluid samples, shut in well | 2.00 hrs | |
| 07:00 Fri 19 May | Flush surface lines and bullhead diesel to below SSSV | 2.00 hrs | |
| 09:00 Fri 19 May | Close & leak test SSSV & PMV. | 2.00 hrs | |
| | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs | |
| 11:00 Fri 19 May | | | |
| 20:00 Fri 19 May | Rig down slickline. Unlatch & pull completion riser | 7.00 hrs | |
| 03:00 Sat 20 May | Install & test tree cap, pull TCRT | 6.00 hrs | |
| | Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines. | 2.00 hrs | |
| 09:00 Sat 20 May | | | |
| 11:00 Sat 20 May | Run Basker-3 Subsea Tree on completion riser | 15.00 hrs | |
| 02:00 Sun 21 May | R/u & test flowhead & surface lines, land & latch / test tree & riser | 8.00 hrs | |
| 10:00 Sun 21 May | R/u & test slickline lubricator | 1.00 hrs | |
| | Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. | 3.00 hrs | |
| 11:00 Sun 21 May | | | |
| 14:00 Sun 21 May | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel | 4.00 hrs | |
| 18:00 Sun 21 May | Close XD SSD, POOH. | 1.00 hrs | |
| 19:00 Sun 21 May | Pressure up and shear open FBIV | 1.00 hrs | |
| 20:00 Sun 21 May | Open well and flow until cleaned up | 4.00 hrs | |
| 00:00 Mon 22 May | Flow Upper Group through separator, take fluid samples, shut in well | 2.00 hrs | |
| | Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well | 4.00 hrs | |
| 02:00 Mon 22 May | | | |
| 06:00 Mon 22 May | Flush surface lines and bullhead diesel to below SSSV | 2.00 hrs | |
| 08:00 Mon 22 May | Close & leak test SSSV & PMV. | 2.00 hrs | |
| | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs | |
| 10:00 Mon 22 May | | | |
| 19:00 Mon 22 May | Rig down slickline. Unlatch & pull completion riser | 7.00 hrs | |
| 02:00 Tue 23 May | Install & test tree cap, pull TCRT. Survey seabed | 6.00 hrs | |
| 08:00 Tue 23 May | Basker -2 Workover | 104.00 hrs | |
| 16:00 Sat 27 May | Install Manifold Pile | 38.00 hrs | |
| 06:00 Mon 29 May | Pull anchors and deballast, release rig | 24.00 hrs | |
| 06:00 Tue 30 May | | | |