

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 3/08/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22		<b>Company</b> Imperial Snub	
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 2/08/2006 06:00		<b>Report End Date/Time</b> 3/08/2006 06:00	<b>Report Number</b> 19
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 76,278	<b>Cumulative Cost</b> 1,014,504
<b>Management Summary</b> Install eastside MSB. Conduct diagnostic evaluation of internal damage to generator package. Return generator package to BBMT for repairs. Spot equipment onto machinery decks. Install pipe rack panels #2 and #3. Prepare deck areas for next load of R22 equipment from WTN. Rig move and rig up is 47% complete.			
<b>Activity at Report Time</b> Prepare MSB central tie beams for inatallation			
<b>Next Activity</b> Continue demob of R22 from WTN to FTA and build rig.			

## Daily Operations: 24 HRS to 3/08/2006 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Tubing plug		<b>Plan</b> Set end of tubing plug and circulate clean	
<b>Report Start Date/Time</b> 2/08/2006 06:00		<b>Report End Date/Time</b> 3/08/2006 06:00	<b>Report Number</b> 8
<b>AFE or Job Number</b> 46000462	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 150,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 3,456	<b>Cumulative Cost</b> 126,250
<b>Management Summary</b> Pumping down the Surface Annulus and taking returns up the Intermediate			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue to secure the Intermediate and Surface Annuli			

## Daily Operations: 24 HRS to 3/08/2006 06:00

<b>Well Name</b> Bream A3			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Scraper and Gauge Ring		<b>Plan</b>	
<b>Report Start Date/Time</b> 2/08/2006 06:00		<b>Report End Date/Time</b> 3/08/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 46000462	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 60,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,897	<b>Cumulative Cost</b> 29,794
<b>Management Summary</b> Pack up all equipment ready for shipping to West Tuna.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Move all the spread over to West Tuna			