

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 9/13/2006 06:00

<b>Well Name</b> Fortescue A12			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> P&A Prior to Re-drilling	
<b>Report Start Date/Time</b> 9/12/2006 06:00		<b>Report End Date/Time</b> 9/13/2006 06:00	<b>Report Number</b> 12
<b>AFE or Job Number</b> 40000454	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,478,143	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 3.3		<b>Daily Cost Total</b> 48,024	<b>Cumulative Cost</b> 1,225,816
<b>Management Summary</b> Continue POOH with 4" drill pipe to surface, pressure test casing and cement plug 1000psi for 15min, rig down BOPs and riser. Install abandonment flange and deck grating, hand well back to production.			
<b>Activity at Report Time</b> Rigging down.			
<b>Next Activity</b> Reconfigure rig.			

## Daily Operations: 24 HRS to 9/13/2006 06:00

<b>Well Name</b> Fortescue A17			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Rig Flip	
<b>Report Start Date/Time</b> 9/12/2006 23:00		<b>Report End Date/Time</b> 9/13/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 40000461	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 413,600	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 41,615	<b>Cumulative Cost</b> 41,615
<b>Management Summary</b> Prepare to reconfigure rig, skid rig north and east for crane access, remove pipe deck panel 1.			
<b>Activity at Report Time</b> Prepare to lift pipe deck panel #3.			
<b>Next Activity</b> Continue with pipe deck panels and move equipment off machinery deck.			

## Daily Operations: 24 HRS to 9/13/2006 06:00

<b>Well Name</b> Bream B16			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Perforate	
<b>Report Start Date/Time</b> 9/12/2006 06:00		<b>Report End Date/Time</b> 9/13/2006 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> L0501F503	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 170,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 15,357	<b>Cumulative Cost</b> 70,842
<b>Management Summary</b> Run in hole and recover the Dummy valve from top SPM and install Unloading valve, run in hole and recover the Dummy from the bottom SPM and circulate all of the Brine.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up Schlumberger and perforate the well			

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to <Report End Date/Time?>**

**Well Name**

Fortescue A17

<b>Rig Name</b>	<b>Company</b>
-----------------	----------------

<b>Job Subcategory</b>	<b>Plan</b> Rig Flip
------------------------	-------------------------

<b>Report Start Date/Time</b> 9/13/2006 00:00	<b>Report End Date/Time</b>	<b>Report Number</b> 2
--	-----------------------------	---------------------------

<b>AFE or Job Number</b> 40000461	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 413,600	<b>Total AFE Supplement Amount</b>
--------------------------------------	------------------------	---	------------------------------------

<b>Days Ahead/Behind</b>	<b>Daily Cost Total</b> 41,615	<b>Cumulative Cost</b> 83,229
--------------------------	-----------------------------------	----------------------------------

**Management Summary**

Continue rig reconfigure, remove pipe deck panels,

**Activity at Report Time**

**Next Activity**