

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/20/2006 06:00

Well Name Fortescue A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Casing Cut & Pull	
Report Start Date/Time 9/19/2006 06:00		Report End Date/Time 9/20/2006 06:00	Report Number 6
AFE or Job Number L0501G104	Currency AUD	Total Original AFE Amount 714,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 86,417	Cumulative Cost 486,063
Management Summary Wait on cement, rih and tag TOC at 627.9m, POOH with 4" drill pipe. R/u Sch conductor line. Rih and conduct USIT/UCI logs from 608m to surface. Change toolstrings and RIH and conduct Gyro survey from 608m to surface. WOW.			
Activity at Report Time WOW.			
Next Activity Rih with 4"DP cementing string and place top up cement plug at 628m			

Daily Operations: 24 HRS to 9/20/2006 06:00

Well Name Bream B16			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/19/2006 06:00		Report End Date/Time 9/20/2006 06:00	Report Number 12
AFE or Job Number L0501F503	Currency AUD	Total Original AFE Amount 170,000	Total AFE Supplement Amount 85,000
Days Ahead/Behind		Daily Cost Total 15,357	Cumulative Cost 230,574
Management Summary Perforate and rig down from B-16			
Activity at Report Time SDFN			
Next Activity Rig up on B-17, Test BOP's, change out Gaslift valves and perforate			

Daily Operations: 24 HRS to 9/20/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/19/2006 13:00		Report End Date/Time 9/20/2006 06:00	Report Number 1
AFE or Job Number L0501F401	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,597	Cumulative Cost 11,597
Management Summary Rigged up BOP's onto B-17 and pressure test			
Activity at Report Time SDFN			
Next Activity Change out gas lift valve and perforate			