

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 7/02/2007 08:00

Well Name Bream A5A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan RST-A log, set HPI plug and perforate.	
Report Start Date/Time 7/02/2007 06:00		Report End Date/Time 7/02/2007 08:00	Report Number 3
AFE or Job Number L0503H005	Currency AUD	Total Original AFE Amount 575,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 7,479	Cumulative Cost 138,049
Management Summary Rig down Conductor line off the pipe racks. N/d the Totco BOPs and riser from the well. Replace crown cap and pressure test OK. Hand well back to production at 0800 hrs.			
Activity at Report Time			
Next Activity Skid the rig to the A-17			

Daily Operations: 24 HRS to 8/02/2007 06:00

Well Name Bream A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon	
Report Start Date/Time 7/02/2007 08:00		Report End Date/Time 8/02/2007 06:00	Report Number 1
AFE or Job Number	Currency AUD	Total Original AFE Amount 1,350,000	Total AFE Supplement Amount
Days Ahead/Behind 1.4		Daily Cost Total 82,840	Cumulative Cost 82,840
Management Summary Prepare main deck areas and skid the rig 6.4m east and 2.2m south over the well centre. Reinstate rig equipment. Pressure test 11" BOPs. R/u HES onto the well. Bleed down P/A and fill with sea water. Bull head and kill the well with a Baracarb pill. Rih and set a 2.562" RN plug at 3045m.			
Activity at Report Time Set 2.562" plug at 3045m.			
Next Activity Pull CGLV at 909m and circulate Tubing to P/A clean.			

Daily Operations: 24 HRS to 8/02/2007 06:00

Well Name Flounder A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Plug and secure	
Report Start Date/Time 7/02/2007 06:00		Report End Date/Time 8/02/2007 06:00	Report Number 4
AFE or Job Number 46000489	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 31,680	Cumulative Cost 90,612
Management Summary Complete the Circulating of the well, set a Dummy Gas Lift Valve in the Side Pocket Mandrel at 1203mtrs MDKB and replace the SSSV, rig off the well.			
Activity at Report Time Complete the Circulating, set Dummy Gas Lift Valve			
Next Activity Rig off the well, rig up on the A-4b			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/02/2007 18:00

Well Name

Flounder A4B

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Recomplete Higher

Plan

Perforate higher

Report Start Date/Time

7/02/2007 18:00

Report End Date/Time

8/02/2007 18:00

Report Number

1

AFE or Job Number

L0503G038

Currency

AUD

Total Original AFE Amount

200,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

73,874

Cumulative Cost

73,874

Management Summary

Rig up on the well, recover the SSSV, tag HUD, and Perforate the well.

Activity at Report Time

We are rigging up on the well ready to reperforate

Next Activity

Install SC-SSV and Rig down and off of well. Rig-up on A17a.