

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 22/06/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 21/06/2006 06:00		Report End Date/Time 22/06/2006 06:00	Report Number 6
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 30,506	Cumulative Cost 180,230
Management Summary Finished loading boat with rig items for storage on WTN. Prepare the derrick ready to be lowered. Lower derrick & position derrick section on main deck. Rig down traveling bull wheel. Rig down main hydraulic lift cylinder package. Rig down erection frame.			
Activity at Report Time Continue with the rig down.			
Next Activity Prepare equipment ready for back loading.			

Daily Operations: 24 HRS to 22/06/2006 06:00

Well Name Fortescue A2			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's, SBHP Survey and GR Survey	
Report Start Date/Time 21/06/2006 06:00		Report End Date/Time 22/06/2006 06:00	Report Number 3
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 125,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 16,379	Cumulative Cost 74,927
Management Summary Wait on crane to be fixed, change out circulating valve and unload well. Test PA			
Activity at Report Time SDFN			
Next Activity Pull plug, rig down from A-2. Perform fortnightly BOP stump tests. Rig up on A-34			