EAPL WellWork Daily Operations Report				
Daily Operations: 24 HRS to 4/08/2006 06:00				
Well Name Fortescue A6				
Rig Name	Company			
22	Imperial Snub			
Job Subcategory		Plan Big Mobilization from TNA to ETA		
Report Start Date/Time		Rig Mobilisation from TNA to FTA Report End Date/Time	Report Number	
3/08/2006 06:00		4/08/2006 06:00	20	
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount	
40000453 Days Ahead/Behind	AUD	497,300 Daily Cost Total	1,371,800 Cumulative Cost	
		75,303	1,089,632	
Management Summary Complete the installation of the MSBs and secure. Prepare deck areas for next boat load of R22 equipment. Service and maintenance checks on rig rotating equipment. Chip, clean and paint rig equipment while waiting for next boat. Backload R22 equipment at WTN and Offload at FTA. Cont with R/u of Rig 22. Currently 50% rigged up. Activity at Report Time Sort through and prepare lifts from WTN for instal Next Activity				
Continue to demob R22 equipment from WTN to FTA				
Daily Operations: 24 HRS to 4/08/2006 06:00				
Well Name Bream A26				
Rig Name	Company			
Wireline	Halliburton / So	chlumberger		
Job Subcategory				
Tubing plug Report Start Date/Time		Set end of tubing plug and circulate clean Report End Date/Time	Report Number	
3/08/2006 06:00		4/08/2006 06:00	9	
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount	
46000462	AUD	150,000		
Days Ahead/Behind		Daily Cost Total 3.456	Cumulative Cost 129,706	
Management Summary         Continue to secure well and top annuli.         Activity at Report Time         SDFN         Next Activity         Well should be secure				
Daily Operations: 24 HRS to 4/08/2006 06:00				
Well Name				
West Tuna W39				
Rig Name Wireline	Company Halliburton / So	chlumberger		
Job Subcategory	Tallburton / Sc	Plan		
Recomplete Lower		GR, Pressure surveys and add perfs (long str		
Report Start Date/Time		Report End Date/Time	Report Number	
3/08/2006 06:00 AFE or Job Number	Currency	4/08/2006 06:00 Total Original AFE Amount	1 Total AFE Supplement Amount	
L0503G027	AUD	158,000		
Days Ahead/Behind		Daily Cost Total	Cumulative Cost	
		11,761	11,761	
Management Summary	om BMA and rei	moh to WTN. Receive wireline spread onto plat	form for rig-up on well	
Demob Equipment and personnel from BMA and remob to WTN. Receive wireline spread onto platform for rig-up on well.  Activity at Report Time				
Demob BMA, Mob to WTN				
Next Activity				
Rig-up on the W39L for recompletion	.1			