

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 80
 Max POB on rig : 100
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Sun 9-Jul-06 10:30

Start Time	Description	Target	Actual	Comments
18:00 Sun 02 Jul	Suspend well and prepare to unlatch completion riser	9.00 hrs	12.50 hrs	
06:30 Mon 03 Jul	Unlatch completion riser, Unlatch guidelines.	2.00 hrs	1.50 hrs	
08:00 Mon 03 Jul	Move off Basker-2, move rig over Basker-3 and install guidelines.	2.00 hrs	1.50 hrs	Basker 3
09:30 Mon 03 Jul	Land and latch TRT, install umbilical lines and function test valves	4.00 hrs	6.00 hrs	
15:30 Mon 03 Jul	Rig up slickline, one slickline run, Rig down slickline	6.00 hrs	4.00 hrs	
19:30 Mon 03 Jul	Rig up electric line pressure control equipment on top of flowhead	6.00 hrs	7.00 hrs	
02:30 Tue 04 Jul	Run coorelation log, run perforating guns	12.00 hrs	19.50 hrs	
22:00 Tue 04 Jul	Prepare to, and flow well through separator, shut in well	8.00 hrs	5.00 hrs	
03:00 Wed 05 Jul	Suspend well as per program and prepare to unlatch completion riser	9.00 hrs	9.00 hrs	
12:00 Wed 05 Jul	Unlatch & lay out completion riser	5.00 hrs	6.50 hrs	
18:30 Wed 05 Jul	Install tree caps on B3 and B2	10.00 hrs	12.50 hrs	
07:00 Thu 06 Jul	Move rig to pile locastion and MU running tool and rack back	4.00 hrs	3.50 hrs	Manifold pile
10:30 Thu 06 Jul	MU BHA and drill 42" hole, spot pill and POH	10.00 hrs	9.00 hrs	
19:30 Thu 06 Jul	Run 36" pile	7.00 hrs	2.00 hrs	
21:30 Thu 06 Jul	WOW	20.00 hrs		WOW not planned
17:30 Fri 07 Jul	Complete running 36" pile	5.00 hrs		
22:30 Fri 07 Jul	Cement 36" pile, WOC and recover running tool	12.00 hrs		
10:30 Sat 08 Jul	Pull anchors and deballast, release rig	24.00 hrs		
10:30 Sun 09 Jul	RIG RELEASED FROM ANZON			