

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 80
 Max POB on rig : 100
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Mon 26-Jun-06 23:00

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	Basker 5 12.25in hole section	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Basker 3 12.25in hole section	450.00 hrs	516.50 hrs	
08:30 Mon 24 Apr	Basker 3 8.5in hole section	184.00 hrs	202.50 hrs	
19:00 Tue 02 May	Basker 4 12.25in hole section	470.00 hrs	560.00 hrs	
03:00 Fri 26 May	Basker 5 completion run	118.50 hrs	127.00 hrs	Basker 5 completion
10:00 Wed 31 May	Install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test connector to 1500 psi on Basker-3	3.00 hrs	2.50 hrs	Basker 3 completion
12:30 Wed 31 May	Pull Halliburton Isolator plug, Test wellhead connector to 4500 psi	2.00 hrs	3.50 hrs	
16:00 Wed 31 May	Run Well Patroller to PBTD (~ 4087m) to clean up well, circulate to inhibited brine & HEC pill, clean up BOP and wellhead, POOH	34.00 hrs	28.50 hrs	
20:30 Thu 01 Jun	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	7.50 hrs	
04:00 Fri 02 Jun	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	23.00 hrs	2 x perforation runs, 1 gun misrun
03:00 Sat 03 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	3.50 hrs	
06:30 Sat 03 Jun	Determine tubing hanger spaceout with LIT on DP	3.00 hrs	2.00 hrs	0.5 hrs NPT rig equipment
08:30 Sat 03 Jun	Rig up tubular handling equipment	1.00 hrs	1.00 hrs	
09:30 Sat 03 Jun	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	23.50 hrs	3hrs NPT Weatherford
09:00 Sun 04 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	1.50 hrs	
10:30 Sun 04 Jun	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	9.00 hrs	
19:30 Sun 04 Jun	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	2.00 hrs	
21:30 Sun 04 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	2.00 hrs	
23:30 Sun 04 Jun	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	3.00 hrs	
02:30 Mon 05 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	5.00 hrs	
07:30 Mon 05 Jun	Unlatch BOP and guidelines off Basker-3	2.00 hrs	1.00 hrs	
08:30 Mon 05 Jun	Move rig over Basker-4	2.00 hrs	1.00 hrs	Basker 4 IDH completion
09:30 Mon 05 Jun	Install guidelines, land and latch BOPs. 1500 psi test against packer	2.00 hrs	1.50 hrs	
11:00 Mon 05 Jun	Pull Hurricane packer, pressure test connector to 4500 psi on Basker-4	3.00 hrs	3.00 hrs	
14:00 Mon 05 Jun	Run Well Patroller to PBTD (~ 3445m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH L/D 300 jts DP	33.00 hrs		
23:00 Tue 06 Jun	RIH and perforate reqd intervals overbalanced, r/d	18.00 hrs		4 x perforating runs
17:00 Wed 07 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs		
21:00 Wed 07 Jun	Rig up tubular handling equipment	1.00 hrs		
22:00 Wed 07 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs		
01:00 Thu 08 Jun	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs		
19:00 Fri 09 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs		
22:00 Fri 09 Jun	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs		
08:00 Sat 10 Jun	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs		
10:00 Sat 10 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs		
12:00 Sat 10 Jun	Perform inflow test on SSSV.	1.00 hrs		
13:00 Sat 10 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs		
21:00 Sat 10 Jun	Unlatch & pull BOPs & LMRP on 18½" Marine Riser	15.00 hrs		
12:00 Sun 11 Jun	Run Basker-4 Subsea Tree on completion riser	15.00 hrs		Basker 4 SST, flow and suspend
03:00 Mon 12 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs		
11:00 Mon 12 Jun	R/u & test slickline lubricator	1.00 hrs		
12:00 Mon 12 Jun	Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs		
15:00 Mon 12 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs		
19:00 Mon 12 Jun	Close XD SSD, POOH.	1.00 hrs		
20:00 Mon 12 Jun	Pressure up and shear open FBIV	1.00 hrs		
21:00 Mon 12 Jun	Open well and flow until cleaned up	4.00 hrs		
01:00 Tue 13 Jun	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs		
03:00 Tue 13 Jun	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs		
07:00 Tue 13 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs		
09:00 Tue 13 Jun	Close & leak test SSSV & PMV.	2.00 hrs		
11:00 Tue 13 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs		
20:00 Tue 13 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs		
03:00 Wed 14 Jun	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs		
09:00 Wed 14 Jun	Unlatch guidelines off Basker-4, move rig over Basker-2 and install guidelines.	2.00 hrs		Basker 2 SST recovery
11:00 Wed 14 Jun	Recover Basker-2 subsea tree	32.00 hrs		
19:00 Thu 15 Jun	Unlatch guidelines off Basker-2, move rig over Basker-3 and install guidelines.	2.00 hrs		
21:00 Thu 15 Jun	Run Basker-3 Subsea Tree on completion riser	15.00 hrs		Basker 3 SST, flow and suspend
12:00 Fri 16 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs		
20:00 Fri 16 Jun	R/u & test slickline lubricator	1.00 hrs		

21:00 Fri 16 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
23:00 Fri 16 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
03:00 Sat 17 Jun	Close XD SSD, POOH.	1.00 hrs	
04:00 Sat 17 Jun	Pressure up and shear open FBIV	1.00 hrs	
05:00 Sat 17 Jun	Open well and flow until cleaned up	4.00 hrs	
09:00 Sat 17 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
11:00 Sat 17 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
13:00 Sat 17 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
15:00 Sat 17 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
00:00 Sun 18 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
07:00 Sun 18 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
13:00 Sun 18 Jun	Unlatch guidelines off Basker-3, move rig over Basker-5 and install guidelines.	2.00 hrs	
15:00 Sun 18 Jun	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	Basker 5 SST, flow and suspend
06:00 Mon 19 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
14:00 Mon 19 Jun	R/u & test slickline lubricator	1.00 hrs	
15:00 Mon 19 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
17:00 Mon 19 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
21:00 Mon 19 Jun	Close XD SSD, POOH.	1.00 hrs	
22:00 Mon 19 Jun	Pressure up and shear open FBIV	1.00 hrs	
23:00 Mon 19 Jun	Open well and flow until cleaned up	4.00 hrs	
03:00 Tue 20 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
05:00 Tue 20 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
07:00 Tue 20 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
09:00 Tue 20 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
18:00 Tue 20 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
01:00 Wed 21 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
07:00 Wed 21 Jun	Unlatch guidelines off Basker-5, move rig over Basker-2 and install guidelines.	2.00 hrs	Re-run Basker 2 SST and pull gauges
09:00 Wed 21 Jun	Run Basker-2 Subsea Tree and pull gauges	72.00 hrs	
09:00 Sat 24 Jun	Install Manifold 36" Pile	38.00 hrs	Manifold pile
23:00 Sun 25 Jun	Pull anchors and deballast, release rig	24.00 hrs	
23:00 Mon 26 Jun			