## Well: **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

| Starting POB : 80 | Max POB on rig : 100 | Start Date & Time : Sat 25-Feb-06 8:00 | Forecast End Time : Sat 8-Jul-06 7:30 |

Forecast End Time :	Sat 8-Jul-06 7:30			
Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	Basker 5 12.25in hole section	432.00 hrs	622.50 hrs	
	Basker 3 12.25in hole section	450.00 hrs	516.50 hrs	
08:30 Mon 24 Apr		184.00 hrs	202.50 hrs	
19:00 Tue 02 May	Basker 4 12.25in hole section	470.00 hrs	560.00 hrs	Desire 5 consisting
03:00 Fri 26 May	Basker 5 completion run	118.50 hrs		Basker 5 completion
10:00 Wed 31 May	Install guidelines, land and latch BOPs. Install debris cap on Basker-5	3.00 hrs	2.50 hrs	Basker 3 completion
40:00 Wed 04 Mess	wellhead.Pressure test connector to 1500 psi on Basker-3	0.00 h	2.50 h	
12:30 Wed 31 May	Pull Halliburton Isolator plug, Test wellhead connector to 4500 psi Run Well Patroller to PBTD (≈ 4087m) to clean up well, circulate to inhibited	2.00 hrs	3.50 hrs	
16:00 Wed 31 May	brine & HEC pill, clean up BOP and wellhead, POOH	34.00 hrs	28.50 hrs	
20:30 Thu 01 Jun	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	7.50 hrs	
04:00 Fri 02 Jun	RIH and perforate regd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	23.00 hrs	2 x perforation runs, 1 gun misrun
03:00 Sat 03 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	3.50 hrs	2 x perioration runs, i guir misruii
06:30 Sat 03 Jun	Determine tubing hanger spaceout with LIT on DP	3.00 hrs	2.00 hrs	0.5 hrs NPT rig equipment
08:30 Sat 03 Jun	Rig up tubular handling equipment	1.00 hrs	1.00 hrs	olo illo illi i ilig oquipilioni
09:30 Sat 03 Jun	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	23.50 hrs	3hrs NPT Weatherford
09:00 Sun 04 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	1.50 hrs	
10:30 Sun 04 Jun	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	9.00 hrs	
19:30 Sun 04 Jun	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	2.00 hrs	
21:30 Sun 04 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing	3.00 hrs	3.00 hrs	
23:30 Sun 04 Jun	hanger, r/d slickline			
02:30 Mon 05 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	5.00 hrs	
07:30 Mon 05 Jun	Unlatch BOP and guidelines off Basker-3	2.00 hrs	1.00 hrs	
08:30 Mon 05 Jun	Move rig over Basker-4	2.00 hrs	1.00 hrs	Basker 4 IDH completion
	Install guidelines, land and latch BOPs. 1500 psi test against packer	2.00 hrs	1.50 hrs	•
11:00 Mon 05 Jun	Pull Hurricane packer, pressure test connector to 4500 psi on Basker-4	3.00 hrs	3.00 hrs	
	Run Well Patroller to PBTD (≈ 3445m) to clean up well, circulate to inhibited	40.00 hrs	38.00 hrs	
14:00 Mon 05 Jun	brine & HiVis pills, clean up BOP and wellhead, POOH L/D 300 jts DP			
04:00 Wed 07 Jun	RIH and perforate regd intervals overbalanced, & gauge ring, r/d	23.00 hrs	31.50 hrs	3 x perforating runs
11:30 Thu 08 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	3.00 hrs	
14:30 Thu 08 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	2.00 hrs	
10.00 %	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts /	42.00 hrs	40.00 hrs	
16:30 Thu 08 Jun	assys)			
08:30 Sat 10 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	2.50 hrs	
11:00 Cat 10 Jun	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher)	10.00 hrs	11.50 hrs	
11:00 Sat 10 Jun	with 5½" completion riser, space out			
22:30 Sat 10 Jun	Install long bails and TDS padeye sub	1.00 hrs	1.00 hrs	
23:30 Sat 10 Jun	Land and test Hanger	1.00 hrs	1.50 hrs	
01:00 Sun 11 Jun	Set packer and perform inflow test on SSSV.	3.00 hrs	4.50 hrs	
05:30 Sun 11 Jun	Wait on weather	12.00 hrs	7.50 hrs	
13:00 Sun 11 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	6.50 hrs	
19:30 Sun 11 Jun	Slip and cut D/Line and service TDS and Blocks	1.50 hrs	2.50 hrs	
22:00 Sun 11 Jun	R/u to pull BOP , L/D Divertor , P/U handling joint	4.00 hrs	4.50 hrs	
	R/D Completion sheaves from derrick	1.00 hrs	2.00 hrs	
04:30 Mon 12 Jun		12.00 hrs	9.00 hrs	
13:30 Mon 12 Jun	Unlatch & pull BOPs & LMRP on 183/4" Marine Riser	15.00 hrs	20.50 hrs	
	Recover Basker 2 tree cap	6.00 hrs	8.00 hrs	
18:00 Tue 13 Jun	Run Basker-4 Subsea Tree on completion riser	15.00 hrs	11.00 hrs	Basker 4 SST, flow and suspend
05:00 Wed 14 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	7.00 hrs	8.50 hrs	
13:30 Wed 14 Jun	R/u & test slickline lubricator	1.00 hrs	7.50 hrs	
21:00 Wed 14 Jun	Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV.	3.00 hrs	1.50 hrs	
22:30 Wed 14 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	8.00 hrs	
06:30 Thu 15 Jun	Close XD SSD, POOH.	1.00 hrs	2.00 hrs	
08:30 Thu 15 Jun	Pressure up and shear open FBIV	1.00 hrs	2.50 hrs	
11:00 Thu 15 Jun	Suspend operations displace riser to S/Water close in SSSV & SST v/v's	1.00 hrs	1.00 hrs	
12:00 Thu 15 Jun	Wait on weather	12.00 hrs	19.50 hrs	
07:30 Fri 16 Jun	Open well and flow until cleaned up	4.00 hrs	3.00 hrs	
10:30 Fri 16 Jun	Flow Lower Group through separator, take fluid samples, shut in well	2.00 hrs	2.00 hrs	
12:30 Fri 16 Jun	Flow Upper Group until cleaned up, then flow through separator, take fluid	4.00 hrs	5.00 hrs	
47.20 E-: 46 l	samples, shut in well Flush surface lines and bullhead diesel to below SSSV	2.00 hm	2.00 h	
17:30 Fri 16 Jun		2.00 hrs	2.00 hrs	
19:30 Fri 16 Jun	Close & leak test SSSV & PMV.	2.00 hrs	2.00 hrs	
21:30 Fri 16 Jun	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs	6.50 hrs	
04:00 8at 47 1	circulate to clean seawater (all via annulus line).	7.00 bro	13 50 bro	
04:00 Sat 17 Jun 17:30 Sat 17 Jun	Rig down slickline. Unlatch & pull completion riser  Run Tree Cap and recover running tool	7.00 hrs	13.50 hrs 6.50 hrs	
11.30 38t 11 JUN	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	6.00 hrs 2.00 hrs	2.00 hrs	
00:00 Sun 18 Jun	ornatori guidennes on basker-4, move ng over basker-3 and install guidennes.	2.00 1115	2.00 1115	
02:00 Sun 18 Jun	Run Basker-3 Subsea Tree on completion riser,	15.00 hrs	17.00 hrs	Basker 3 SST, unable to landout
32.00 Juli 10 Juli	Truit Dasher of Gubsea Tree on Completion fisci,	10.00 1113	17.00 1115	_us.usr o corr, unable to landout

19:00 Sun 18 Jun				
	Move tree to Basker 5 and attempt to land and latch	4.00 hrs	7.50 hrs	Basker 5 SST unable to land out
02:30 Mon 19 Jun	Pull Subsea Tree from Basker 5	4.00 hrs	7.50 hrs	
	Run Production riser to recover B2 tree, recover 3 sets of gauges.	54.00 hrs	65.00 hrs	
	Run isolation plugs and release from tree.	8.00 hrs	12.00 hrs	communication in control lines
	P/U Flowhead and Land and latch completion riser	3.00 hrs	4.00 hrs	
	P/Test SST connections, recover 1 x suspension plugs	8.00 hrs	11.00 hrs	
06:00 Fri 23 Jun	Run 1 x suspension plugs, recover completion riser	18.00 hrs	18.00 hrs	
00:00 Sat 24 Jun	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	15.00 hrs	
15:00 Sat 24 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	5.00 hrs	
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV	2.00 hrs	2.50 hrs	
20:00 Sat 24 Jun	draw bar.			
22:30 Sat 24 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	4.00 hrs	
02:30 Sun 25 Jun	Close XD SSD, POOH.	1.00 hrs	1.00 hrs	
03:30 Sun 25 Jun	Pressure up and shear open FBIV	1.00 hrs	1.00 hrs	
	Open well and flow until cleaned up	4.00 hrs	8.00 hrs	
	Flow well through separator, take fluid samples, shut in well	2.00 hrs	2.00 hrs	
	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	2.00 hrs	
16:30 Sun 25 Jun	Close & leak test SSSV & PMV.	2.00 hrs	2.00 hrs	
	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs	5.50 hrs	
18:30 Sun 25 Jun	circulate to clean seawater (all via annulus line).	0.00 1113	0.00 1113	
00:00 Mon 26 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	7.50 hrs	
	Move rig over Basker-3	1.00 hrs	1.00 hrs	
		8.00 hrs	8.00 hrs	
08:30 Mon 26 Jun	PU Basker-3 tree and perform continuity checks			
	Run completion riser, move rig and prepare to land tree	3.00 hrs	2.00 hrs	
	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	7.50 hrs	
02:00 Tue 27 Jun	R/u & test slickline lubricator	1.00 hrs	1.00 hrs	
03:00 Tue 27 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV	2.00 hrs	3.50 hrs	
	draw bar.			
	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	2.00 hrs	
08:30 Tue 27 Jun	Close XD SSD, POOH.	1.00 hrs	1.50 hrs	
	Pressure up and shear open FBIV	1.00 hrs	3.50 hrs	GLM sheared open prematurely
	Open well and flow until cleaned up	4.00 hrs	12.50 hrs	Well slugging brine
02:00 Wed 28 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	2.50 hrs	
04:30 Wed 28 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	1.50 hrs	
06:00 Wed 28 Jun	Close & leak test SSSV & PMV.	2.00 hrs	2.00 hrs	
00.00 Wad 20 Jun	Close & test tree valves. Flush riser and surface system with diesel and then	9.00 hrs	3.50 hrs	
08:00 Wed 28 Jun	circulate to clean seawater (all via annulus line).			
11:30 Wed 28 Jun	Rig down slickline. Unlatch completion riser, Unlatch guidelines.	5.00 hrs	2.50 hrs	
14:00 Wed 28 Jun	Move off Basker-3, move rig over Basker-2 and install guidelines.	2.00 hrs	3.00 hrs	Pull Basker 2 SST and pull gauges
17:00 Wed 28 Jun	Land and latch TRT and umbilical lines	7.00 hrs	15.00 hrs	
	Pull Basker-2 Subsea tree	11.00 hrs	7.00 hrs	
	Move to Basker 5 location. Run Tree Cap on B-5	6.00 hrs	7.00 hrs	Basker 5
	Pick up BHA for manifold pile. ROV sonar survey for pile installation	10.00 hrs	6.50 hrs	Manifold pile
04:30 Fri 30 Jun	Wait on subsea currents for sonar survey	4.00 hrs	4.00 hrs	
08:30 Fri 30 Jun	Run Basker-2 Subsea Tree	18.00 hrs	6.50 hrs	Basker 2
15:00 Fri 30 Jun	Pull SST to surface, Pull 4" ARH prong & plug, fish for hanger isolation sleeve	10.50 hrs	10.50 hrs	
01:30 Sat 01 Jul	Run Basker-2 Subsea Tree and latch into wellhead	12.00 hrs	9.50 hrs	io io.igo. iodiaidii piag
11:00 Sat 01 Jul	Test wellhead connections and hydraulic communications	3.00 hrs	6.50 hrs	Leak at VX gasket void
17:30 Sat 01 Jul	Remove plug, prepare to flow well	11.00 hrs	4.50 hrs	Loan at VA gashot Volu
22:00 Sat 01 Jul	Flow well	16.00 hrs		Problems cleaning up well
				r robierns dearning up wen
18:00 Sun 02 Jul	Suspend well and prepare to unlatch completion riser	9.00 hrs	12.50 hrs	
06:30 Mon 03 Jul	Unlatch completion riser, Unlatch guidelines.  Move off Peaker 2, move rise ever Peaker 3 and install guidelines.	2.00 hrs	1.50 hrs	Dooker 2
08:00 Mon 03 Jul	Move off Basker-2, move rig over <b>Basker-3</b> and install guidelines.	2.00 hrs	1.50 hrs	Basker 3
09:30 Mon 03 Jul	Land and latch TRT, install umbilical lines and function test valves	4.00 hrs	6.00 hrs	
15:30 Mon 03 Jul	Rig up slickline, one slickline run, Rig down slickline	6.00 hrs	4.00 hrs	
19:30 Mon 03 Jul	Rig up electric line pressure control equipment on top of flowhead	6.00 hrs	7.00 hrs	
02:30 Tue 04 Jul	Run coorelation log, run perforating guns	12.00 hrs		
14:30 Tue 04 Jul	Flow well through separator, shut in well	8.00 hrs		
22:30 Tue 04 Jul	Unlatch & lay out completion riser	9.00 hrs		
	Install tree caps on B3 and B2	10.00 hrs		
	Install Manifeld COII Dila	38.00 hrs		Manifold pile
07:30 Wed 05 Jul	Install Manifold 36" Pile	36.00 1115		The state of the s
07:30 Wed 05 Jul	Pull anchors and deballast, release rig	24.00 hrs		
07:30 Wed 05 Jul 17:30 Wed 05 Jul				