

# Well : **BASKER FFD**

*NOTE: Other sheets use this START DATE & TIME & POB Information in their setup*

Starting POB : 80  
 Max POB on rig : 100  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Wed 5-Jul-06 9:00

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	<b>Basker 5 12.25in hole section</b>	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	<b>Basker 3 12.25in hole section</b>	450.00 hrs	516.50 hrs	
08:30 Mon 24 Apr	<b>Basker 3 8.5in hole section</b>	184.00 hrs	202.50 hrs	
19:00 Tue 02 May	<b>Basker 4 12.25in hole section</b>	470.00 hrs	560.00 hrs	
03:00 Fri 26 May	<b>Basker 5 completion run</b>	118.50 hrs	127.00 hrs	<b>Basker 5 completion</b>
10:00 Wed 31 May	Install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. Pressure test connector to 1500 psi on <b>Basker-3</b>	3.00 hrs	2.50 hrs	<b>Basker 3 completion</b>
12:30 Wed 31 May	Pull Halliburton Isolator plug, Test wellhead connector to 4500 psi	2.00 hrs	3.50 hrs	
16:00 Wed 31 May	Run Well Patroller to PBTD (~ 4087m) to clean up well, circulate to inhibited brine & HEC pill, clean up BOP and wellhead, POOH	34.00 hrs	28.50 hrs	
20:30 Thu 01 Jun	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	7.50 hrs	
04:00 Fri 02 Jun	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	23.00 hrs	2 x perforation runs, 1 gun misrun
03:00 Sat 03 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	3.50 hrs	
06:30 Sat 03 Jun	Determine tubing hanger spaceout with LIT on DP	3.00 hrs	2.00 hrs	0.5 hrs NPT rig equipment
08:30 Sat 03 Jun	Rig up tubular handling equipment	1.00 hrs	1.00 hrs	
09:30 Sat 03 Jun	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	23.50 hrs	3hrs NPT Weatherford
09:00 Sun 04 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	1.50 hrs	
10:30 Sun 04 Jun	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	9.00 hrs	
19:30 Sun 04 Jun	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	2.00 hrs	
21:30 Sun 04 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	2.00 hrs	
23:30 Sun 04 Jun	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	3.00 hrs	
02:30 Mon 05 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	5.00 hrs	
07:30 Mon 05 Jun	Unlatch BOP and guidelines off Basker-3	2.00 hrs	1.00 hrs	
08:30 Mon 05 Jun	Move rig over <b>Basker-4</b>	2.00 hrs	1.00 hrs	<b>Basker 4 IDH completion</b>
09:30 Mon 05 Jun	Install guidelines, land and latch BOPs. 1500 psi test against packer	2.00 hrs	1.50 hrs	
11:00 Mon 05 Jun	Pull Hurricane packer, pressure test connector to 4500 psi on Basker-4	3.00 hrs	3.00 hrs	
14:00 Mon 05 Jun	Run Well Patroller to PBTD (~ 3445m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH L/D 300 jts DP	40.00 hrs	38.00 hrs	
04:00 Wed 07 Jun	RIH and perforate reqd intervals overbalanced, & gauge ring, r/d	23.00 hrs	31.50 hrs	3 x perforating runs
11:30 Thu 08 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	3.00 hrs	
14:30 Thu 08 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	2.00 hrs	
16:30 Thu 08 Jun	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	40.00 hrs	
08:30 Sat 10 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	2.50 hrs	
11:00 Sat 10 Jun	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	11.50 hrs	
22:30 Sat 10 Jun	Install long bails and TDS padeye sub	1.00 hrs	1.00 hrs	
23:30 Sat 10 Jun	Land and test Hanger	1.00 hrs	1.50 hrs	
01:00 Sun 11 Jun	Set packer and perform inflow test on SSSV.	3.00 hrs	4.50 hrs	
05:30 Sun 11 Jun	Wait on weather	12.00 hrs	7.50 hrs	
13:00 Sun 11 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	6.50 hrs	
19:30 Sun 11 Jun	Slip and cut D/Line and service TDS and Blocks	1.50 hrs	2.50 hrs	
22:00 Sun 11 Jun	R/u to pull BOP, L/D Divertor, P/U handling joint	4.00 hrs	4.50 hrs	
02:30 Mon 12 Jun	R/D Completion sheaves from derrick	1.00 hrs	2.00 hrs	
04:30 Mon 12 Jun	Wait on weather	12.00 hrs	9.00 hrs	
13:30 Mon 12 Jun	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	20.50 hrs	
10:00 Tue 13 Jun	Recover Basker 2 tree cap	6.00 hrs	8.00 hrs	
18:00 Tue 13 Jun	Run <b>Basker-4</b> Subsea Tree on completion riser	15.00 hrs	11.00 hrs	<b>Basker 4 SST, flow and suspend</b>
05:00 Wed 14 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	7.00 hrs	8.50 hrs	
13:30 Wed 14 Jun	R/u & test slickline lubricator	1.00 hrs	7.50 hrs	
21:00 Wed 14 Jun	Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV.	3.00 hrs	1.50 hrs	
22:30 Wed 14 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	8.00 hrs	
06:30 Thu 15 Jun	Close XD SSD, POOH.	1.00 hrs	2.00 hrs	
08:30 Thu 15 Jun	Pressure up and shear open FBIV	1.00 hrs	2.50 hrs	
11:00 Thu 15 Jun	Suspend operations displace riser to S/Water close in SSSV & SST v/v's	1.00 hrs	1.00 hrs	
12:00 Thu 15 Jun	Wait on weather	12.00 hrs	19.50 hrs	
07:30 Fri 16 Jun	Open well and flow until cleaned up	4.00 hrs	3.00 hrs	
10:30 Fri 16 Jun	Flow Lower Group through separator, take fluid samples, shut in well	2.00 hrs	2.00 hrs	
12:30 Fri 16 Jun	Flow Upper Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	5.00 hrs	
17:30 Fri 16 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	2.00 hrs	
19:30 Fri 16 Jun	Close & leak test SSSV & PMV.	2.00 hrs	2.00 hrs	
21:30 Fri 16 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	6.50 hrs	
04:00 Sat 17 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	13.50 hrs	
17:30 Sat 17 Jun	Run Tree Cap and recover running tool	6.00 hrs	6.50 hrs	
00:00 Sun 18 Jun	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	2.00 hrs	2.00 hrs	
02:00 Sun 18 Jun	Run <b>Basker-3</b> Subsea Tree on completion riser,	15.00 hrs	17.00 hrs	<b>Basker 3 SST, unable to landout</b>

19:00 Sun 18 Jun	Move tree to Basker 5 and attempt to land and latch	4.00 hrs	7.50 hrs	Basker 5 SST unable to land out
02:30 Mon 19 Jun	Pull Subsea Tree from Basker 5	4.00 hrs	7.50 hrs	
10:00 Mon 19 Jun	Run Production riser to recover B2 tree, recover 3 sets of gauges.	54.00 hrs	65.00 hrs	
03:00 Thu 22 Jun	Run isolation plugs and release from tree.	8.00 hrs	12.00 hrs	communication in control lines
15:00 Thu 22 Jun	P/U Flowhead and Land and latch completion riser	3.00 hrs	4.00 hrs	
19:00 Thu 22 Jun	P/Test SST connections, recover 1 x suspension plugs	8.00 hrs	11.00 hrs	
06:00 Fri 23 Jun	Run 1 x suspension plugs, recover completion riser	18.00 hrs	18.00 hrs	
00:00 Sat 24 Jun	Run <b>Basker-5</b> Subsea Tree on completion riser	15.00 hrs	15.00 hrs	
15:00 Sat 24 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	5.00 hrs	
20:00 Sat 24 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	2.50 hrs	
22:30 Sat 24 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	4.00 hrs	
02:30 Sun 25 Jun	Close XD SSD, POOH.	1.00 hrs	1.00 hrs	
03:30 Sun 25 Jun	Pressure up and shear open FBIV	1.00 hrs	1.00 hrs	
04:30 Sun 25 Jun	Open well and flow until cleaned up	4.00 hrs	8.00 hrs	
12:30 Sun 25 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	2.00 hrs	
14:30 Sun 25 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	2.00 hrs	
16:30 Sun 25 Jun	Close & leak test SSSV & PMV.	2.00 hrs	2.00 hrs	
18:30 Sun 25 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	5.50 hrs	
00:00 Mon 26 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	7.00 hrs	
07:00 Mon 26 Jun	PU Basker-3 tree and perform continuity checks	8.00 hrs		
15:00 Mon 26 Jun	Run completion riser, move rig and prepare to land tree	3.00 hrs		
18:00 Mon 26 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs		
02:00 Tue 27 Jun	R/u & test slickline lubricator	1.00 hrs		
03:00 Tue 27 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs		
05:00 Tue 27 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs		
09:00 Tue 27 Jun	Close XD SSD, POOH.	1.00 hrs		
10:00 Tue 27 Jun	Pressure up and shear open FBIV	1.00 hrs		
11:00 Tue 27 Jun	Open well and flow until cleaned up	4.00 hrs		
15:00 Tue 27 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs		
17:00 Tue 27 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs		
19:00 Tue 27 Jun	Close & leak test SSSV & PMV.	2.00 hrs		
21:00 Tue 27 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs		
06:00 Wed 28 Jun	Rig down slickline. Unlatch completion riser	5.00 hrs		
11:00 Wed 28 Jun	Unlatch guidelines off Basker-3, move rig over Basker-2 and install guidelines.	2.00 hrs		Re-run Basker 2 SST and pull gauges
13:00 Wed 28 Jun	Pull <b>Basker-2</b> Subsea Tree .	18.00 hrs		
07:00 Thu 29 Jun	Run Tree Cap on B-3 and B-5	12.00 hrs		
19:00 Thu 29 Jun	Run Basker-2 Subsea Tree	18.00 hrs		
13:00 Fri 30 Jun	Remove plugs, flow well and suspend well	48.00 hrs		
13:00 Sun 02 Jul	Pull completion riser and lay down	6.00 hrs		
19:00 Sun 02 Jul	Install Manifold 36" Pile	38.00 hrs		Manifold pile
09:00 Tue 04 Jul	Pull anchors and deballast, release rig	24.00 hrs		
09:00 Wed 05 Jul				