

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 16/06/2006 06:00

<b>Well Name</b> Halibut A5A			
<b>Rig Name</b> CWU		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Temporary Plug and Abandon	
<b>Report Start Date/Time</b> 15/06/2006 06:00		<b>Report End Date/Time</b> 16/06/2006 06:00	<b>Report Number</b> 14
<b>AFE or Job Number</b> 40000446	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 502,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 53,110	<b>Cumulative Cost</b> 731,800
<b>Management Summary</b> Continue to wait for the Halibut crane boom to be repaired. Rig crew clean work site & prepare hand tools to take to Tuna platform for rig down of Rig-22.			
<b>Activity at Report Time</b> Continue to wait for Halibut crane to be repaired.			
<b>Next Activity</b> Rig crews move to TUNA for rig down & Rig--22.			

## Daily Operations: 24 HRS to 16/06/2006 06:00

<b>Well Name</b> Fortescue A18			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace SSSV, TIT & PLT/dual DEFT survey	
<b>Report Start Date/Time</b> 15/06/2006 06:00		<b>Report End Date/Time</b> 16/06/2006 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> 46000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 210,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 5,156	<b>Cumulative Cost</b> 214,548
<b>Management Summary</b> Rig down BOP's from well replace and test well head cap. Hand well back to production			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on A-3			

## Daily Operations: 24 HRS to 16/06/2006 06:00

<b>Well Name</b> Fortescue A3			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Artificial Lift Optimization		<b>Plan</b> Reconfigure GLV's	
<b>Report Start Date/Time</b> 15/06/2006 10:00		<b>Report End Date/Time</b> 16/06/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 46000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 60,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 10,284	<b>Cumulative Cost</b> 10,284
<b>Management Summary</b> Wait on weather, winds in excess of 40 knots			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on A-3			