

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 08/08/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22		<b>Company</b> Imperial Snub	
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 07/08/2006 06:00		<b>Report End Date/Time</b> 08/08/2006 06:00	<b>Report Number</b> 24
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b> 1,371,800
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 77,308	<b>Cumulative Cost</b> 1,383,589
<b>Management Summary</b> Skid rig west and Nth to well centre. Continue the rig up of the Rig 22 ancillary equipment. Change out the wire rope lines on the main winch and the 2 counter balance winches. Service and pressure test the choke manifold.			
<b>Activity at Report Time</b> Pressure testing the choke manifold.			
<b>Next Activity</b> Service boat and install repaired generator and tie in the electrics.			

## Daily Operations: 24 HRS to 08/08/2006 06:00

<b>Well Name</b> West Tuna W39			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Lower		<b>Plan</b> GR, Pressure surveys and add perms (long string).	
<b>Report Start Date/Time</b> 07/08/2006 06:00		<b>Report End Date/Time</b> 08/08/2006 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> L0503G027	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 158,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 34,347	<b>Cumulative Cost</b> 117,649
<b>Management Summary</b> Rig-up Schlumberger. Conduct GR/CCL log as per program for interpretation and potential reperf.			
<b>Activity at Report Time</b> Rig-Up Schlumberger on well			
<b>Next Activity</b> Rig-Down from W39L and Set-Up on W37.			