

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 27/10/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 26/10/2006 06:00		<b>Report End Date/Time</b> 27/10/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 81,890	<b>Cumulative Cost</b> 81,890
<b>Management Summary</b> Rigging down and cleaning equipment for demob to WTN.			
<b>Activity at Report Time</b> Rigging down derrick.			
<b>Next Activity</b> Continue to Rig Down derrick and demob to WTN			

## Daily Operations: 24 HRS to 27/10/2006 06:00

<b>Well Name</b> Bream B3			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set MPBT and Perforate	
<b>Report Start Date/Time</b> 26/10/2006 06:00		<b>Report End Date/Time</b> 27/10/2006 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> L0503G034	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 240,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 19,167	<b>Cumulative Cost</b> 57,501
<b>Management Summary</b> We have tried to run the dummy Plug and found that we couldn,t get through the Lower Master Valve. Worked on the valve. Tagged HUD with slick line to confirm that we have room for the Plug and Perfs.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Run Dummy Plug and Perforate the well.			