

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/23/2006 06:00

Well Name Fortescue A30St2			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon Well prior to Redrilling	
Report Start Date/Time 9/22/2006 06:00		Report End Date/Time 9/23/2006 06:00	Report Number 2
AFE or Job Number 40000462	Currency AUD	Total Original AFE Amount 1,802,339	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 80,782	Cumulative Cost 98,972
Management Summary Re-instate rig equipment and ancillaries after skidding to the A30. N/d the wellhead and N/u the 13-5/8" BOP stack and pressure test.			
Activity at Report Time Pressure test the BOP stack 300/3000 psi.			
Next Activity Recover the 3-1/2" completion and set a cement plug on top of the packers			

Daily Operations: 24 HRS to 9/24/2006 06:00

Well Name Fortescue A30St2			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon Well prior to Redrilling	
Report Start Date/Time 9/23/2006 06:00		Report End Date/Time 9/24/2006 06:00	Report Number 3
AFE or Job Number 40000462	Currency AUD	Total Original AFE Amount 1,802,339	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 86,152	Cumulative Cost 185,123
Management Summary Pressure test 13 5/8" Bop stack, Pull TWCV, Run THRT, Release and tubing hanger, Pooh with upper section of 3 1/2" completion to the SSSV nipple. Install X-over and RIH with 4" DP. Mix and pump 7.5 bbl 15.8 ppg cement plug onto Pkrs at 3429m. Rev cir cementing string clean. WOC.			
Activity at Report Time RIH to tag TOC			
Next Activity Pooh with 4" DP and 3.5" EUE completion.			

Daily Operations: 24 HRS to 9/25/2006 06:00

Well Name Fortescue A30St2			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon Well prior to Redrilling	
Report Start Date/Time 9/24/2006 06:00		Report End Date/Time 9/25/2006 06:00	Report Number 4
AFE or Job Number 40000462	Currency AUD	Total Original AFE Amount 1,802,339	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 85,922	Cumulative Cost 271,045
Management Summary Rih and tag top of cement, Place a 7.5 bbl 15.8 ppg top up balanced cement plug, Circulate well to ISW, Pooh with drill pipe. Wait On Weather. Winds gusting to 60 knots			
Activity at Report Time WOW to abate			
Next Activity Pooh with 4" DP and 3-1/2" completion string. Run Gyro survey			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/23/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/22/2006 06:00		Report End Date/Time 9/23/2006 06:00	Report Number 4
AFE or Job Number L0501F502	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount 90,000
Days Ahead/Behind		Daily Cost Total 18,937	Cumulative Cost 68,408
Management Summary Crew arrived at hekipad winds in excess of 40 knots job cancelled			
Activity at Report Time SDFN			
Next Activity Change out gas lift valve and perf			

Daily Operations: 24 HRS to 9/24/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/23/2006 06:00		Report End Date/Time 9/24/2006 06:00	Report Number 5
AFE or Job Number L0501F502	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount 90,000
Days Ahead/Behind		Daily Cost Total 18,937	Cumulative Cost 87,345
Management Summary Crew arrived onboard, set catcher plug at 704 mts mdrt. Changed out circulating valve for Dummy gas lift valve. crews returned to town			
Activity at Report Time SDFN			
Next Activity Perforate well			

Daily Operations: 24 HRS to 9/25/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/24/2006 06:00		Report End Date/Time 9/25/2006 06:00	Report Number 6
AFE or Job Number L0501F502	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount 90,000
Days Ahead/Behind		Daily Cost Total 18,937	Cumulative Cost 106,282
Management Summary Crew arrived at heliport, discussed weather conditions with BMA supervisor decision made to cancell the days operations			
Activity at Report Time SDFN			
Next Activity Perforate well			