

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 8/03/2007 06:00

<b>Well Name</b> Snapper A19			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug and Abandon the A-19	
<b>Report Start Date/Time</b> 7/03/2007 06:00		<b>Report End Date/Time</b> 8/03/2007 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> 40000470 - Rig Move.	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,516,470	<b>Total AFE Supplement Amount</b> 1,804,000
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 74,836	<b>Cumulative Cost</b> 315,495
<b>Management Summary</b> Wait on crane repairs until 1030. Continued with demob of rig. First load sent to CBA staging P/f. Currently 60% rigged down, and 31% of total rig move.			
<b>Activity at Report Time</b> Scrub and clean cylinder package for move.			
<b>Next Activity</b> Scrub and clean erection frame for demob.			

## Daily Operations: 24 HRS to 8/03/2007 06:00

<b>Well Name</b> Bream B10			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace Xmas tree	
<b>Report Start Date/Time</b> 7/03/2007 06:00		<b>Report End Date/Time</b> 8/03/2007 06:00	<b>Report Number</b> 17
<b>AFE or Job Number</b> 46000482	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 16,867	<b>Cumulative Cost</b> 259,172
<b>Management Summary</b> Remove the Christmas Tree and replace with a new one, reinstate all flow lines, instrumentation and inhibitor lines, shell test the tree and recover the Back Pressure valve and rig up the Totco BOP's.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Reconfigure Gas Lift valves, recover the POP, rig off the well and make ready to move			