

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 14/11/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 13/11/2006 06:00		<b>Report End Date/Time</b> 14/11/2006 06:00	<b>Report Number</b> 19
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 0.2		<b>Daily Cost Total</b> 193,927	<b>Cumulative Cost</b> 1,676,549
<b>Management Summary</b> POOH with redundant 3-1/2" tubing from 2030n to 834m, conduct platform drill, stand by on high wind speed +60kts, POOH all 3-1/2" tubing. Check all joints for NORM. Bundle up tubing. Prepare rig & pipe deck. Rack out 4" HWDP & tally drill pipe.			
<b>Activity at Report Time</b> Rack out 4"XT39 DP & tally. RIH.			
<b>Next Activity</b> RIH with Baker overshot on 4"XT39 DP.			

## Daily Operations: 24 HRS to 14/11/2006 06:00

<b>Well Name</b> Snapper M29			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Fluid Contact Log		<b>Plan</b> RST-A (sigma) log	
<b>Report Start Date/Time</b> 13/11/2006 06:00		<b>Report End Date/Time</b> 14/11/2006 06:00	<b>Report Number</b> 5
<b>AFE or Job Number</b> L0501G701	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 400,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 34,179	<b>Cumulative Cost</b> 123,340
<b>Management Summary</b> Conduct an RST, WPGR and PLT survey from HUD to 5395m MDKB.			
<b>Activity at Report Time</b> WPGR and RST survey, RIH with tractor at 2100m.			
<b>Next Activity</b> Move to Mackerel			