

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 8/12/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 7/12/2006 06:00		<b>Report End Date/Time</b> 8/12/2006 06:00	<b>Report Number</b> 43
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 105,379	<b>Cumulative Cost</b> 3,981,189
<b>Management Summary</b> Rig down Schlumberger and shooting nipple and conduct full BOP test. Rack out 4-1/2" liner and RIH to 1127m.			
<b>Activity at Report Time</b> Running 4-1/2" liner at 1127m.			
<b>Next Activity</b> Continue running 4-1/2" liner and cement in place.			

## Daily Operations: 24 HRS to 7/12/2006 08:00

<b>Well Name</b> Mackerel A7			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Lower Master Valve and Master Safety Valve Repair	
<b>Report Start Date/Time</b> 7/12/2006 06:00		<b>Report End Date/Time</b> 7/12/2006 08:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> 46000460	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 10,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 0	<b>Cumulative Cost</b> 72,479
<b>Management Summary</b> Attempted to get tests on valves down stream of wing valve. Unable to get satisfactory test			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Move to A-14			

## Daily Operations: 24 HRS to 8/12/2006 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b>	
<b>Report Start Date/Time</b> 7/12/2006 08:00		<b>Report End Date/Time</b> 8/12/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b>	<b>Currency</b>	<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,821	<b>Cumulative Cost</b> 14,821
<b>Management Summary</b> Finish of work on A-7. Service boat, platform taking on methanol. Crane weight indicator playing up. Deck chess prior to rigging up weight indicator showing 305ton on a 12 ton lift. Weight indicator u/s wait on technician to fix problem			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on A-14			