

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 3/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Perforation		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 2/01/2007 06:00		<b>Report End Date/Time</b> 3/01/2007 06:00	<b>Report Number</b> 21
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 125,273	<b>Cumulative Cost</b> 1,601,225
<b>Management Summary</b> POOH with 3-1/2" tubing and bundle. Rig shut down, unable to bundle up tubing due to high wind condition 45+ knots. Complete bundling up of recovered 3-1/2" tubing & remove from pipe rack.			
<b>Activity at Report Time</b> Rack out 4" XT39 drill pipe.			
<b>Next Activity</b> RIH with overshot BHA on 4" DP.			

## Daily Operations: 24 HRS to 3/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 2/01/2007 06:00		<b>Report End Date/Time</b> 3/01/2007 06:00	<b>Report Number</b> 18
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 1,536	<b>Cumulative Cost</b> 202,741
<b>Management Summary</b> Monitor Tbg / PA pressures , no change over 12 hrs			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue to Monitor Tbg / PA pressures			

## Daily Operations: 24 HRS to 3/01/2007 06:00

<b>Well Name</b> Mackerel A2A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace threaded PA valve flange with blind flange	
<b>Report Start Date/Time</b> 2/01/2007 06:00		<b>Report End Date/Time</b> 3/01/2007 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 46000460	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,397	<b>Cumulative Cost</b> 23,085
<b>Management Summary</b> Wait on weather winds in excess of 40 knots			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up, plug and water out as per program			