

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 30/12/2006 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Perforation		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 29/12/2006 06:00		<b>Report End Date/Time</b> 30/12/2006 06:00	<b>Report Number</b> 17
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 85,122	<b>Cumulative Cost</b> 1,226,176
<b>Management Summary</b> Full pressure test on 11" BOPs, choke manifold and safety valves to 3000psi. Complete Cause & Effect chart, send to DNV & gain approval for rig to operate. Bleed down pressure in S/A & I/A, both full with ISW. Service Far Scandia, 13 lifts up. Stump test TOTCO BOP's 300/3000psi. Service Lady Kari-Ann 14 lifts up. Rig up HES onto A-26.			
<b>Activity at Report Time</b> Rig up HES lubricator & shell test against crrown.			
<b>Next Activity</b> Recover RN plug & bullhead well.			

## Daily Operations: 24 HRS to 30/12/2006 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 29/12/2006 06:00		<b>Report End Date/Time</b> 30/12/2006 06:00	<b>Report Number</b> 14
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 1,536	<b>Cumulative Cost</b> 196,597
<b>Management Summary</b> Checked pressures, pumped 1.5 times tbv volume to clean hole			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue to pump SW/ gell pill to kill well			

## Daily Operations: 24 HRS to 30/12/2006 06:00

<b>Well Name</b> Mackerel A25A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Gas Lift		<b>Plan</b> Tubing Integrity Test	
<b>Report Start Date/Time</b> 29/12/2006 06:00		<b>Report End Date/Time</b> 30/12/2006 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 40,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,047	<b>Cumulative Cost</b> 32,634
<b>Management Summary</b> Worked boat, completed test on PA. Pulled plug , set and test sssv. Rigged down			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on A-3			