

Well : LONGTOM 3

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 88
 Max POB on rig : 100
 Start Date & Time : Mon 10-Jul-06 9:30
 Forecast End Time : Sun 3-Sep-06 11:31

Start Time	Description	Target	Actual	Comments
09:30 Mon 10 Jul	Tow rig to Longtom-3 from previous location.	15.00 hrs	9.50 hrs	Average tow speed 2.8 Kts
19:00 Mon 10 Jul	Mooring / Ballast	20.00 hrs	19.00 hrs	
14:00 Tue 11 Jul	Pre-spud preparation	6.00 hrs	0.00 hrs	
14:00 Tue 11 Jul	Run in hole with Drilling assembly	2.00 hrs	1.00 hrs	
15:00 Tue 11 Jul	Drill 36" hole	5.00 hrs	2.00 hrs	
17:00 Tue 11 Jul	Condition hole and displace to mud	1.00 hrs	0.50 hrs	
17:30 Tue 11 Jul	POOH, Rack back BHA	1.00 hrs	1.00 hrs	
18:30 Tue 11 Jul	R/U WH / casing handling tools	4.00 hrs	0.50 hrs	
19:00 Tue 11 Jul	PU and run 30", M/U WH RT	3.25 hrs	2.00 hrs	
21:00 Tue 11 Jul	Wait on weather to run 30" conductor	12.00 hrs	16.50 hrs	
13:30 Wed 12 Jul	Make conductor up to PGB, Run 30" on DP	3.00 hrs	4.50 hrs	
18:00 Wed 12 Jul	Circulate and cement 30"	2.00 hrs	2.50 hrs	
20:30 Wed 12 Jul	Wait on Cement	4.00 hrs	5.00 hrs	
01:30 Thu 13 Jul	POOH	0.25 hrs	1.00 hrs	
02:30 Thu 13 Jul	Make up cmt head/HPWH RT/BHA	6.00 hrs	4.50 hrs	
07:00 Thu 13 Jul	Trip In Hole to Drill Out 30" Shoe	1.00 hrs	1.00 hrs	
08:00 Thu 13 Jul	Drill Out Shoe	1.00 hrs	2.50 hrs	
10:30 Thu 13 Jul	Drill 22" hole to +/- 1010 m	34.00 hrs	36.00 hrs	Section TD of 1005m
22:30 Fri 14 Jul	Circulate & Condition Wellbore	2.00 hrs	2.00 hrs	
00:30 Sat 15 Jul	POOH/Rack back BHA	6.00 hrs	6.50 hrs	
07:00 Sat 15 Jul	Rig Up to Run 16" csg	9.00 hrs	1.50 hrs	
08:30 Sat 15 Jul	Run 16" Csg	20.75 hrs	12.50 hrs	
21:00 Sat 15 Jul	Run Drill Pipe Stinger	5.00 hrs	4.00 hrs	
01:00 Sun 16 Jul	Run 18 3/4" WH and 16" casing on DP, land and latch casing	1.50 hrs	1.50 hrs	
02:30 Sun 16 Jul	Circulate	1.00 hrs	1.00 hrs	
03:30 Sun 16 Jul	Cement 16" csg	4.00 hrs	4.00 hrs	
07:30 Sun 16 Jul	POOH with DP	3.00 hrs	2.00 hrs	
09:30 Sun 16 Jul	RU to run BOP & Riser	4.00 hrs	2.50 hrs	
12:00 Sun 16 Jul	Run Riser	6.00 hrs	7.00 hrs	
19:00 Sun 16 Jul	Install Slip jt and C & K lines	3.00 hrs	6.00 hrs	
01:00 Mon 17 Jul	P/U SDL Ring and L/O BOP	1.00 hrs	4.00 hrs	
05:00 Mon 17 Jul	PT csg / H4 / C/K Valves	3.00 hrs	1.00 hrs	
06:00 Mon 17 Jul	Install Diverter	1.00 hrs	1.50 hrs	
07:30 Mon 17 Jul	R/D Riser running equipment	1.00 hrs	2.00 hrs	
09:30 Mon 17 Jul	M/U and stand back emergency hang off tool	0.50 hrs	0.50 hrs	
10:00 Mon 17 Jul	PU 14-3/4" bit & BHA	2.00 hrs	5.00 hrs	
15:00 Mon 17 Jul	RIH to 16" Shoe, picking up 5" DP	2.00 hrs	2.00 hrs	
17:00 Mon 17 Jul	Function test BOP	0.50 hrs	2.00 hrs	
19:00 Mon 17 Jul	RIH to 16" Shoe, picking up 5" DP	2.00 hrs	2.00 hrs	
21:00 Mon 17 Jul	Drill shoe track & 3m of hole	1.50 hrs	2.00 hrs	
23:00 Mon 17 Jul	Circ	1.00 hrs	1.00 hrs	
00:00 Tue 18 Jul	LOT	1.00 hrs	2.50 hrs	
02:30 Tue 18 Jul	POOH;Rack BHA	2.00 hrs	2.00 hrs	
04:30 Tue 18 Jul	PU 9-1/2" bit & BHA	5.00 hrs	3.50 hrs	
08:00 Tue 18 Jul	RIH to 16" Shoe picking up 5" DP	5.00 hrs	8.00 hrs	
16:00 Tue 18 Jul	Displace Hole to SBM	4.00 hrs	2.00 hrs	
18:00 Tue 18 Jul	Drill 9-1/2" Pilot Hole w/ RST/LWD to 1022	1.00 hrs	1.00 hrs	
19:00 Tue 18 Jul	Trouble shoot and Trip to replace failed RST	4.50 hrs	8.50 hrs	Failed RST
03:30 Wed 19 Jul	Drill from 1008m to 1221m	6.00 hrs	7.50 hrs	
11:00 Wed 19 Jul	Drill from 1221m to 1440m	8.00 hrs	8.00 hrs	
19:00 Wed 19 Jul	Trouble shoot and trip to Instal DHM	10.00 hrs	20.50 hrs	P/U Motor
15:30 Thu 20 Jul	Drill 9-1/2" Pilot Hole w/ RST/LWD to Top of Kipper Shale 1440 - 1545m	4.00 hrs	24.00 hrs	
15:30 Fri 21 Jul	Trip for RST Tool	12.00 hrs	14.00 hrs	P/U RST Tool
05:30 Sat 22 Jul	MWD Log from 1420 m to 1545m	2.00 hrs	3.50 hrs	
09:00 Sat 22 Jul	Drill 9-1/2" Pilot Hole w/ RST/LWD to Top of Admiral 1545 - 1930m	29.00 hrs	17.50 hrs	MWD Tool Failed
02:30 Sun 23 Jul	POOH and change out MWD Tool	12.00 hrs	18.50 hrs	
21:00 Sun 23 Jul	Drill 9-1/2" Pilot Hole w/ RST/LWD to top of Admiral 1930 - 2578m @ 25m/hr	22.00 hrs	23.50 hrs	
20:30 Mon 24 Jul	Drill 9-1/2 Pilot Hole to TD - 2578 - 3400M @20m/hr	41.00 hrs		
13:30 Wed 26 Jul	CBU	6.00 hrs		
19:30 Wed 26 Jul	WT to Shoe	0.01 hrs		Optional 18 hrs
19:30 Wed 26 Jul	POOH to Log	8.00 hrs		
03:30 Thu 27 Jul	RU E/Line	3.00 hrs		
06:30 Thu 27 Jul	E/Line log #1	12.00 hrs		
18:30 Thu 27 Jul	E/Line log #2	12.00 hrs		
06:30 Fri 28 Jul	E/Line log #3	8.00 hrs		
14:30 Fri 28 Jul	RD E/Line	2.00 hrs		
16:30 Fri 28 Jul	Plug-back to KOP	30.00 hrs		
22:30 Sat 29 Jul	Drill 13-1/2" Hole w/ RST	60.00 hrs		
10:30 Tue 01 Aug	Circulate	6.00 hrs		
16:30 Tue 01 Aug	Wiper Trip to 16" Shoe	0.01 hrs		Optional 18 hrs

16:31 Tue 01 Aug	Circulate	4.00 hrs	
20:31 Tue 01 Aug	POOH	10.00 hrs	
06:31 Wed 02 Aug	RU to Run 10-3/4" Csg	2.00 hrs	
08:31 Wed 02 Aug	Run 10-3/4" csg	24.00 hrs	
08:31 Thu 03 Aug	Make up CMT head / C&C & prep to CMT	2.00 hrs	
10:31 Thu 03 Aug	Cement 10-3/4" Csg	4.00 hrs	
14:31 Thu 03 Aug	Set casing hanger seals and P/T	2.00 hrs	
16:31 Thu 03 Aug	Release from casing hanger	1.00 hrs	
17:31 Thu 03 Aug	POOH	1.00 hrs	
18:31 Thu 03 Aug	RD casing hanger running Tools	2.00 hrs	
20:31 Thu 03 Aug	MU & run BOP test tools to ML	1.00 hrs	
21:31 Thu 03 Aug	Test BOPs	5.00 hrs	
02:31 Fri 04 Aug	POOH w/ BOP test tool; LD	1.00 hrs	
03:31 Fri 04 Aug	Make up BHA	8.00 hrs	
11:31 Fri 04 Aug	RIH to TD	10.00 hrs	
21:31 Fri 04 Aug	Drill 9-1/2" Hole / LWD / RST to 2900m	33.00 hrs	
06:31 Sun 06 Aug	CBU	11.00 hrs	
17:31 Sun 06 Aug	Round Trip	24.00 hrs	
17:31 Mon 07 Aug	Drill 9-1/2" Hole / LWD / RST to 3600m	33.00 hrs	
02:31 Wed 09 Aug	CBU	12.00 hrs	
14:31 Wed 09 Aug	Round Trip	25.00 hrs	
15:31 Thu 10 Aug	Drill 9-1/2" Hole / LWD / RST to 4600m	50.00 hrs	NOTE: This is the minimum depth planned to be drilled
17:31 Sat 12 Aug	CBU	18.00 hrs	
11:31 Sun 13 Aug	POOH	20.00 hrs	
07:31 Mon 14 Aug	R/U to Run 7" Liner	4.00 hrs	
11:31 Mon 14 Aug	Run 7" Liner	15.00 hrs	
02:31 Tue 15 Aug	Run 7" Liner on DP (include 10 3/4" casing scraper in running string)	15.00 hrs	
17:31 Tue 15 Aug	Set Lnr / Displace to brine	8.00 hrs	
01:31 Wed 16 Aug	POOH with DP, scrape casing at approx 2160m	10.00 hrs	
11:31 Wed 16 Aug	R/u tbg handling equip, make up 1300m of 3 3/8" TCP guns and 900m of 4 1/2" TCP guns, arm firing head and install circulating valve	38.00 hrs	Start Completion
01:31 Fri 18 Aug	RIH TCP guns on 3 1/2" & 5" DP to approx 4500m (top shot at ~2300m), fire guns and circ bottoms up	18.00 hrs	
19:31 Fri 18 Aug	POOH and lay out spent guns	24.00 hrs	
19:31 Sat 19 Aug	Run Baker SC-1R Packer with FBIV on DP, sting into top of 7" Liner, set packer at approx 2160m, test casing	12.00 hrs	
07:31 Sun 20 Aug	Release setting tool from packer, spot HiVis pill & POOH drillpipe	9.00 hrs	
16:31 Sun 20 Aug	RIH & set 10 3/4" Bridge Plug below wellhead, POOH	4.00 hrs	
20:31 Sun 20 Aug	Release and recover BOPs to surface	8.00 hrs	
04:31 Mon 21 Aug	Run, land and test SST	24.00 hrs	
04:31 Tue 22 Aug	Run, land and test BOPs	16.00 hrs	
20:31 Tue 22 Aug	Run Scraper & Well Patroller, with SABS and Riser Brush, sting in & install plug / debris sub in SC-1R packer	12.00 hrs	
08:31 Wed 23 Aug	Circulate 10 3/4" casing to 10.4 ppg filtered inhibited brine and then spot HEC pill across perf interval.	15.00 hrs	
23:31 Wed 23 Aug	POOH to above HEC pill, open SABS to clean up riser, BOP and wellhead, POOH	15.00 hrs	
14:31 Thu 24 Aug	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log inside 10 3/4" casing from top of liner to 1700mMDRT	6.00 hrs	
20:31 Thu 24 Aug	RIH and perforate 400 sands overbalanced (2 runs), POOH & r/d	10.00 hrs	
06:31 Fri 25 Aug	RIH spear on DP, retrieve packer plug / debris sub, POOH sideways	12.00 hrs	
18:31 Fri 25 Aug	Rig up tubing handling equipment	2.00 hrs	
20:31 Fri 25 Aug	Run IDHC Equip / 2 packers and 5 1/2" completion (~35 jts / assys)	15.00 hrs	
11:31 Sat 26 Aug	Run 7" completion (~145 jts / assys, 2 x C-L Flatpacks)	24.00 hrs	
11:31 Sun 27 Aug	M/u SSSV, run remaining 7" completion (~6 jts / assys, 3 x C-L Flatpacks)	4.00 hrs	
15:31 Sun 27 Aug	Make up and run Tubing Hanger and THRT on 7" landing string (incl SSTT & SSLV)	9.00 hrs	
00:31 Mon 28 Aug	Make up 7" Surface Flow Head and Coflex hoses, land hanger	6.00 hrs	
06:31 Mon 28 Aug	Lock, overpull, close BOPs and test hanger.	2.00 hrs	
08:31 Mon 28 Aug	Pressure up tubing string against FBIV and set bottom (AHC) packer, pressure test tubing.	2.00 hrs	
10:31 Mon 28 Aug	Open ICV and displace tubing string to diesel.	4.00 hrs	
14:31 Mon 28 Aug	Pressure up on control lines to set top (HF1) packer and close upper ICV, pressure test tubing again.	2.00 hrs	
16:31 Mon 28 Aug	Pressure test annulus, top packer and hanger seals. Prepare to flow well, conduct safety meeting.	4.00 hrs	
20:31 Mon 28 Aug	Open ICV and flow well to clean up Upper Group (400 sands).	3.00 hrs	
23:31 Mon 28 Aug	Flow Upper Group through separator (at 4 different rates), take PVT, bulk & assay samples.	12.00 hrs	
11:31 Tue 29 Aug	SIW at surface and perform build-up test on Upper Group.	12.00 hrs	
23:31 Tue 29 Aug	Close upper ICV and perform in-flow test to ensure closed OK.	2.00 hrs	
01:31 Wed 30 Aug	Lubricate diesel into well, pressure cycle top and bottom FBIVs open.	8.00 hrs	
09:31 Wed 30 Aug	Flow well to clean up Lower Group (300/200/100 sands).	9.00 hrs	