

17:30 Sun 30 Jul	RD E/Line	2.00 hrs	1.00 hrs
18:30 Sun 30 Jul	Pick up 3-1/2" tubing and RIH to set kick off plug	14.00 hrs	
08:30 Mon 31 Jul	Circ and set cement plug #1, pick up and circulate clean	7.00 hrs	
15:30 Mon 31 Jul	Set cement plug#2, pick up and circulate clean and POH, laying out stinger	9.00 hrs	
00:30 Tue 01 Aug	Change out primary seal on slip joint	7.00 hrs	
07:30 Tue 01 Aug	Drill 13-1/2" Hole w/ RST	60.00 hrs	
19:30 Thu 03 Aug	Circulate	4.00 hrs	
23:30 Thu 03 Aug	Wiper Trip to 16" Shoe	0.01 hrs	Optional 18 hrs
23:30 Thu 03 Aug	Circulate	4.00 hrs	
03:30 Fri 04 Aug	POOH	10.00 hrs	
13:30 Fri 04 Aug	RU to Run 10-3/4" Csg	2.00 hrs	
15:30 Fri 04 Aug	Run 10-3/4" csg	24.00 hrs	
15:30 Sat 05 Aug	Make up CMT head / C&C & prep to CMT	2.00 hrs	
17:30 Sat 05 Aug	Cement 10-3/4" Csg	4.00 hrs	
21:30 Sat 05 Aug	Set casing hanger seals and P/T	2.00 hrs	
23:30 Sat 05 Aug	Release from casing hanger	1.00 hrs	
00:30 Sun 06 Aug	POOH	1.00 hrs	
01:30 Sun 06 Aug	RD casing hanger running Tools	2.00 hrs	
03:30 Sun 06 Aug	MU & run BOP test tools to ML	1.00 hrs	
04:30 Sun 06 Aug	Test BOPs	5.00 hrs	
09:30 Sun 06 Aug	POOH w/ BOP test tool; LD	1.00 hrs	
10:30 Sun 06 Aug	Make up BHA	8.00 hrs	
18:30 Sun 06 Aug	RIH to TD	10.00 hrs	
04:30 Mon 07 Aug	Drill 9-1/2" Hole / LWD / RST to 2900m	33.00 hrs	
13:30 Tue 08 Aug	CBU	11.00 hrs	
00:30 Wed 09 Aug	Round Trip	24.00 hrs	
00:30 Thu 10 Aug	Drill 9-1/2" Hole / LWD / RST to 3600m	33.00 hrs	
09:30 Fri 11 Aug	CBU	12.00 hrs	
21:30 Fri 11 Aug	Round Trip	25.00 hrs	
22:30 Sat 12 Aug	Drill 9-1/2" Hole / LWD / RST to 4600m	50.00 hrs	NOTE: This is the minimum depth planned to be drilled
00:30 Tue 15 Aug	CBU	18.00 hrs	
18:30 Tue 15 Aug	POOH	20.00 hrs	
14:30 Wed 16 Aug	R/U to Run 7" Liner	4.00 hrs	
18:30 Wed 16 Aug	Run 7" Liner	15.00 hrs	
09:30 Thu 17 Aug	Run 7" Liner on DP (include 10 3/4" casing scraper in running string)	15.00 hrs	
00:30 Fri 18 Aug	Set Lnr / Displace to brine	8.00 hrs	
08:30 Fri 18 Aug	POOH with DP, scrape casing at approx 2160m	10.00 hrs	
18:30 Fri 18 Aug	R/u tbg handling equip, make up 1300m of 3 3/4" TCP guns and 900m of 4 1/2" TCP guns, arm firing head and install circulating valve	38.00 hrs	Start Completion
08:30 Sun 20 Aug	RIH TCP guns on 3 1/2" & 5" DP to approx 4500m (top shot at ~2300m), fire guns and circ bottoms up	18.00 hrs	
02:30 Mon 21 Aug	POOH and lay out spent guns	24.00 hrs	
02:30 Tue 22 Aug	Run Baker SC-1R Packer with FBIV on DP, sting into top of 7" Liner, set packer at approx 2160m, test casing	12.00 hrs	
14:30 Tue 22 Aug	Release setting tool from packer, spot HiVis pill & POOH drillpipe	9.00 hrs	
23:30 Tue 22 Aug	RIH & set 10 3/4" Bridge Plug below wellhead, POOH	4.00 hrs	
03:30 Wed 23 Aug	Release and recover BOPs to surface	8.00 hrs	
11:30 Wed 23 Aug	Run, land and test SST	24.00 hrs	
11:30 Thu 24 Aug	Run, land and test BOPs	16.00 hrs	
03:30 Fri 25 Aug	Run Scraper & Well Patroller, with SABS and Riser Brush, sting in & install plug / debris sub in SC-1R packer	12.00 hrs	
15:30 Fri 25 Aug	Circulate 10 3/4" casing to 10.4 ppg filtered inhibited brine and then spot HEC pill across perf interval.	15.00 hrs	
06:30 Sat 26 Aug	POOH to above HEC pill, open SABS to clean up riser, BOP and wellhead, POOH	15.00 hrs	
21:30 Sat 26 Aug	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log inside 10 3/4" casing from top of liner to 1700mMDRT	6.00 hrs	
03:30 Sun 27 Aug	RIH and perforate 400 sands overbalanced (2 runs), POOH & r/d	10.00 hrs	
13:30 Sun 27 Aug	RIH spear on DP, retrieve packer plug / debris sub, POOH sideways	12.00 hrs	
01:30 Mon 28 Aug	Rig up tubing handling equipment	2.00 hrs	
03:30 Mon 28 Aug	Run IDHC Equip / 2 packers and 5 1/2" completion (~35 jts / assys)	15.00 hrs	
18:30 Mon 28 Aug	Run 7" completion (~145 jts / assys, 2 x C-L Flatpacks)	24.00 hrs	
18:30 Tue 29 Aug	M/u SSSV, run remaining 7" completion (~6 jts / assys, 3 x C-L Flatpacks)	4.00 hrs	
22:30 Tue 29 Aug	Make up and run Tubing Hanger and THRT on 7" landing string (incl SSTT & SSLV)	9.00 hrs	
07:30 Wed 30 Aug	Make up 7" Surface Flow Head and Coflex hoses, land hanger	6.00 hrs	
13:30 Wed 30 Aug	Lock, overpull, close BOPs and test hanger.	2.00 hrs	
15:30 Wed 30 Aug	Pressure up tubing string against FBIV and set bottom (AHC) packer, pressure test tubing.	2.00 hrs	
17:30 Wed 30 Aug	Open ICV and displace tubing string to diesel.	4.00 hrs	
21:30 Wed 30 Aug	Pressure up on control lines to set top (HF1) packer and close upper ICV, pressure test tubing again.	2.00 hrs	
23:30 Wed 30 Aug	Pressure test annulus, top packer and hanger seals. Prepare to flow well, conduct safety meeting.	4.00 hrs	
03:30 Thu 31 Aug	Open ICV and flow well to clean up Upper Group (400 sands).	3.00 hrs	
06:30 Thu 31 Aug	Flow Upper Group through separator (at 4 different rates), take PVT, bulk & assay samples.	12.00 hrs	

18:30 Thu 31 Aug	SIW at surface and perform build-up test on Upper Group.	12.00 hrs
06:30 Fri 01 Sep	Close upper ICV and perform in-flow test to ensure closed OK.	2.00 hrs
08:30 Fri 01 Sep	Lubricate diesel into well, pressure cycle top and bottom FBIVs open.	8.00 hrs
16:30 Fri 01 Sep	Flow well to clean up Lower Group (300/200/100 sands).	9.00 hrs