Well : **LONGTOM 3**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup 88

	NOTE: Other sheets use this START DATE & TIME & POB Information in their setup			
Starting POB :	88			
Max POB on rig :	100 Mon 10-Jul-06 9:30			
Start Date & Time : Forecast End Time :				
Start Time	Description	Target	Actual	Comments
17:30 Fri 28 Jul	Slip and cut D/Line	2.00 hrs	2.50 hrs	
20:00 Fri 28 Jul	RIH to 3025m	3.00 hrs	3.00 hrs	
23:00 Fri 28 Jul	LWD Log	6.00 hrs	10.50 hrs	
09:30 Sat 29 Jul	Drill 9-1/2 Pilot Hole from 3437- 3487M @5m/hr	10.00 hrs	15.50 hrs	
01:00 Sun 30 Jul	Circulate hole clean	4.00 hrs	1.50 hrs	
02:30 Sun 30 Jul	РООН	12.00 hrs	7.50 hrs	
10:00 Sun 30 Jul	RU E/Line	3.00 hrs	2.00 hrs	
12:00 Sun 30 Jul	E/Line log #2	12.00 hrs	5.50 hrs	
17:30 Sun 30 Jul	RD E/Line	2.00 hrs	1.00 hrs	
18:30 Sun 30 Jul	Pick up 3-1/2" tubing and RIH to set kick off plug	14.00 hrs	14.00 hrs	
08:30 Mon 31 Jul	Circ and set cement plug #1, pick up and circulate clean	7.00 hrs	7.00 hrs	
15:30 Mon 31 Jul	Set cement plug#2, pick up and circulate clean and POH, laying out stinger	9.00 hrs	6.50 hrs	
		10.001	10.501	
22:00 Mon 31 Jul	Change out primary seal on slip joint	12.00 hrs	16.50 hrs	
14:30 Tue 01 Aug	M/U Hanger R/T and deepsea express head	2.50 hrs	2.50 hrs	
	MU 13-1/2" BHA w/ RST and RIH to 1009m, drill to KOP at 1080m	15.00 hrs	15.50 hrs	Problems with directional tools
	Drill 13-1/2" hole fm 1080 to 1600m (Admiral) @ 60m/hr inst (40m/hr ave)	13.00 hrs	30.00 hrs	Problems with directional tools
14:30 Thu 03 Aug	Drill 13-1/2" hole fm 1600m to 2250m (Admiral) @ 40m/hr inst (30m/hr ave) Drill 13-1/2" hole fm 2250m to 2830m (Volcanics) @ 25m/hr inst (21m/hr ave)	22.00 hrs 28.00 hrs		
12:30 Fri 04 Aug		20.00 ms		
16:30 Sat 05 Aug	Circulate	4.00 hrs		
20:30 Sat 05 Aug	Wiper Trip to 16" Shoe	0.01 hrs		Optional 18 hrs
20:30 Sat 05 Aug 20:30 Sat 05 Aug	Circulate	4.00 hrs		
00:30 Sun 06 Aug	РООН	10.00 hrs		
	R/U e-line, run XPT log, POH, rig down	24.00 hrs		
	RIH w- stinger and set cement plugs, circ clean and POH	20.00 hrs		
06:30 Tue 08 Aug	RU to Run 10-3/4" Csg	2.00 hrs		
	Run 10-3/4" csg	24.00 hrs		
	Make up CMT head / C&C & prep to CMT	2.00 hrs		
	Cement 10-3/4" Csg	4.00 hrs		
14:30 Wed 09 Aug	Set casing hanger seals and P/T	2.00 hrs		
16:30 Wed 09 Aug	Release from casing hanger	1.00 hrs		
17:30 Wed 09 Aug	РООН	1.00 hrs		
18:30 Wed 09 Aug	RD casing hanger running Tools	2.00 hrs		
20:30 Wed 09 Aug	MU & run BOP test tools to ML	1.00 hrs		
21:30 Wed 09 Aug	Test BOPs	5.00 hrs		
02:30 Thu 10 Aug	POOH w/ BOP test tool; LD	1.00 hrs		
03:30 Thu 10 Aug	Make up BHA	8.00 hrs		
11:30 Thu 10 Aug	RIH to TD	10.00 hrs		
21:30 Thu 10 Aug	Drill 9-1/2" Hole / LWD / RST to 2900m	33.00 hrs		
06:30 Sat 12 Aug	CBU	11.00 hrs		
17:30 Sat 12 Aug	Round Trip	24.00 hrs		
17:30 Sun 13 Aug	Drill 9-1/2" Hole / LWD / RST to 3600m	33.00 hrs		
02:30 Tue 15 Aug	CBU	12.00 hrs		
14:30 Tue 15 Aug	Round Trip	25.00 hrs		NOTE: This is the minimum to the
15:30 Wed 16 Aug	Drill 9-1/2" Hole / LWD / RST to 4600m	50.00 hrs		NOTE : This is the minimum depth planned to be drilled
17:30 Fri 18 Aug	CBU	18.00 hrs		planned to be drilled
11:30 Sat 19 Aug	РООН	20.00 hrs		
07:30 Sun 20 Aug	R/U to Run 7" Liner	4.00 hrs		
11:30 Sun 20 Aug	Run 7" Liner	15.00 hrs		
02:30 Mon 21 Aug	Run 7" Liner on DP (include 10 ³ /4" casing scraper in running string)	15.00 hrs		
17:30 Mon 21 Aug	Set Lnr / Displace to brine	8.00 hrs		
01:30 Tue 22 Aug	POOH with DP, scrape casing at approx 2160m	10.00 hrs		
	R/u tbg handling equip, make up 1300m of 3%" TCP guns and 900m of 41/2"	38.00 hrs		Start Completion
11:30 Tue 22 Aug	TCP guns, arm firing head and install circulating valve			
	RIH TCP guns on $3\frac{1}{2}$ " & 5" DP to approx 4500m (top shot at ~2300m), fire guns	18.00 hrs		
01:30 Thu 24 Aug	and circ bottoms up			
19:30 Thu 24 Aug	POOH and lay out spent guns	24.00 hrs		
	Run Baker SC-1R Packer with FBIV on DP, sting into top of 7" Liner, set packer	12.00 hrs		
19:30 Fri 25 Aug	at approx 2160m, test casing			
07:30 Sat 26 Aug	Release setting tool from packer, spot HiVis pill & POOH drillpipe	9.00 hrs		
16:30 Sat 26 Aug	RIH & set 10 ³ /4" Bridge Plug below wellhead, POOH	4.00 hrs		
20:30 Sat 26 Aug	Release and recover BOPs to surface	8.00 hrs		
04:30 Sun 27 Aug	Run, land and test SST	24.00 hrs		
04:30 Mon 28 Aug	Run, land and test BOPs	16.00 hrs		
20:20 Man 29 A	Run Scraper & Well Patroller, with SABS and Riser Brush, sting in & install plug	12.00 hrs		
20:30 Mon 28 Aug	/ debris sub in SC-1R packer			
08-30 Tuo 20 Au-	Circulate 10 ³ /4" casing to 10.4 ppg filtered inhibited brine and then spot HEC pill	15.00 hrs		
08:30 Tue 29 Aug	across perf interval.			
-				

	POOH to above HEC pill, open SABS to clean up riser, BOP and wellhead, POOH	15.00 hrs	
14:30 Wed 30 Aug	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log inside 10 ³ /4" casing	6.00 hrs	
	from top of liner to 1700mMDRT	0.00 113	
20:30 Wed 30 Aug	RIH and perforate 400 sands overbalanced (2 runs), POOH & r/d	10.00 hrs	
	RIH spear on DP, retrieve packer plug / debris sub, POOH sideways	12.00 hrs	
•	Rig up tubing handling equipment	2.00 hrs	
	Run IDHC Equip / 2 packers and 5 ¹ / ₂ " completion (~35 its / assys)	15.00 hrs	
	Run 7" completion (~145 jts / assys, 2 x C-L Flatpacks)	24.00 hrs	
	M/u SSSV, run remaining 7" completion (~6 its / assys, 3 x C-L Flatpacks)	4.00 hrs	
-	Make up and run Tubing Hanger and THRT on 7" landing string (incl SSTT &	9.00 hrs	
15:30 Sat 02 Sep	SSLV)	0.00 113	
00:30 Sun 03 Sep	Make up 7" Surface Flow Head and Coflex hoses, land hanger	6.00 hrs	
06:30 Sun 03 Sep	Lock, overpull, close BOPs and test hanger.	2.00 hrs	
	Pressure up tubing string against FBIV and set bottom (AHC) packer, pressure	2.00 hrs	
08:30 Sun 03 Sep	test tubing.	2.00 113	
10:30 Sun 03 Sep	Open ICV and displace tubing string to diesel.	4.00 hrs	
· · · · · · · · · · · · · · · · · · ·	Pressure up on control lines to set top (HF1) packer and close upper ICV,	2.00 hrs	
14:30 Sun 03 Sep	pressure test tubing again.	2.00 110	
	Pressure test annulus, top packer and hanger seals. Prepare to flow well,	4.00 hrs	
16:30 Sun 03 Sep	conduct safety meeting.		
20:30 Sun 03 Sep	Open ICV and flow well to clean up Upper Group (400 sands).	3.00 hrs	
· · · ·	Flow Upper Group through separator (at 4 different rates), take PVT, bulk &	12.00 hrs	
23:30 Sun 03 Sep	assay samples.		
11:30 Mon 04 Sep	SIW at surface and perform build-up test on Upper Group.	12.00 hrs	
23:30 Mon 04 Sep	Close upper ICV and perform in-flow test to ensure closed OK.	2.00 hrs	
01:30 Tue 05 Sep	Lubricate diesel into well, pressure cycle top and bottom FBIVs open.	8.00 hrs	
09:30 Tue 05 Sep	Flow well to clean up Lower Group (300/200/100 sands).	9.00 hrs	
· · · · · ·	Flow Upper Group through separator (at 4 different rates), take PVT, bulk &	12.00 hrs	
18:30 Tue 05 Sep	assay samples.		
06:30 Wed 06 Sep	SIW at surface and perform build-up test on Lower Group.	12.00 hrs	
18:30 Wed 06 Sep	Close and leak test TRSSSV.	2.00 hrs	
20:30 Wed 06 Sep	Bleed off pressure above and lubricate MEG onto top of TRSSSV.	2.00 hrs	
22:30 Wed 06 Sep	Rig up and test slickline lubricator.	2.00 hrs	
00:30 Thu 07 Sep	Pull Tubing Hanger Isolation Sleeve.	2.00 hrs	
	Perform SST Suspension Tests.	10.00 hrs	
12:30 Thu 07 Sep	Run 5.25" tubing hanger plug on slickline, set & test plug.	2.00 hrs	
	Rig down slickline lubricator & Surface Flow Head, unlatch THRT and pull	7.00 hrs	
14:30 Thu 07 Sep	landing string.		
04-00 Thu: 07 C	Run clean out string on DP to top of tubing hanger plug and jet plug / riser clean.	4.00 hrs	
21:30 Thu 07 Sep	РООН.		
01:30 Fri 08 Sep	Run Tree Cap on 7" landing string, set same in wellhead and pressure test.	6.00 hrs	
07.20 Eri 09 Com	Rig up slickline lubricator on landing string, run 5.75" tree cap plug on slickline,	4.00 hrs	
07:30 Fri 08 Sep	set & test plug. POOH & r/d slickline.		
11:30 Fri 08 Sep	Unlatch and pull BOPs / LMRP / Marine Riser.	8.00 hrs	
	Run Trash Cap with ROV, perform seabed survey	4.00 hrs	
23:30 Fri 08 Sep	Pull anchors and release rig	12.00 hrs	
11:30 Sat 09 Sep			