

Well : LONGTOM 3

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 88
 Max POB on rig : 100
 Start Date & Time : Mon 10-Jul-06 9:30
 Forecast End Time : Sun 10-Sep-06 6:00

Start Time	Description	Target	Actual	Comments
17:30 Fri 28 Jul	Slip and cut D/Line	2.00 hrs	2.50 hrs	
20:00 Fri 28 Jul	RIH to 3025m	3.00 hrs	3.00 hrs	
23:00 Fri 28 Jul	LWD Log	6.00 hrs	10.50 hrs	
09:30 Sat 29 Jul	Drill 9-1/2 Pilot Hole from 3437- 3487M @5m/hr	10.00 hrs	15.50 hrs	
01:00 Sun 30 Jul	Circulate hole clean	4.00 hrs	1.50 hrs	
02:30 Sun 30 Jul	POOH	12.00 hrs	7.50 hrs	
10:00 Sun 30 Jul	RU E/Line	3.00 hrs	2.00 hrs	
12:00 Sun 30 Jul	E/Line log #2	12.00 hrs	5.50 hrs	
17:30 Sun 30 Jul	RD E/Line	2.00 hrs	1.00 hrs	
18:30 Sun 30 Jul	Pick up 3-1/2" tubing and RIH to set kick off plug	14.00 hrs	14.00 hrs	
08:30 Mon 31 Jul	Circ and set cement plug #1, pick up and circulate clean	7.00 hrs	7.00 hrs	
15:30 Mon 31 Jul	Set cement plug#2, pick up and circulate clean and POH, laying out stinger	9.00 hrs	6.50 hrs	
22:00 Mon 31 Jul	Change out primary seal on slip joint	12.00 hrs	16.50 hrs	
14:30 Tue 01 Aug	M/U Hanger R/T and deepsea express head	2.50 hrs	2.50 hrs	
17:00 Tue 01 Aug	MU 13-1/2" BHA w/ RST and RIH to 1009m, drill to KOP at 1080m	15.00 hrs	15.50 hrs	
08:30 Wed 02 Aug	Drill 13-1/2" hole fm 1080 to 1726m (Kipper Shale)	40.00 hrs	40.00 hrs	Problems with directional tools
00:30 Fri 04 Aug	POH for new bit	8.00 hrs		
08:30 Fri 04 Aug	Test BOPs	6.00 hrs		
14:30 Fri 04 Aug	RIH with new bit	8.00 hrs		
22:30 Fri 04 Aug	Drill 13-1/2" hole fm 1726m to 2250m (Admiral) @ 40m/hr inst (30m/hr ave)	17.50 hrs		
16:00 Sat 05 Aug	Drill 13-1/2" hole fm 2260m to 2650m (Volcanics) @ 25m/hr inst (21m/hr ave)	19.00 hrs		
11:00 Sun 06 Aug	Circulate	4.00 hrs		
15:00 Sun 06 Aug	Wiper Trip to 16" Shoe	0.01 hrs		Optional 18 hrs
15:00 Sun 06 Aug	Circulate	4.00 hrs		
19:00 Sun 06 Aug	POOH	10.00 hrs		
05:00 Mon 07 Aug	R/U e-line, run XPT log, POH, rig down	24.00 hrs		
05:00 Tue 08 Aug	RIH w- stinger and set cement plugs, circ clean and POH	20.00 hrs		
01:00 Wed 09 Aug	RU to Run 10-3/4" Csg	2.00 hrs		
03:00 Wed 09 Aug	Run 10-3/4" csg	24.00 hrs		
03:00 Thu 10 Aug	Make up CMT head / C&C & prep to CMT	2.00 hrs		
05:00 Thu 10 Aug	Cement 10-3/4" Csg	4.00 hrs		
09:00 Thu 10 Aug	Set casing hanger seals and P/T	2.00 hrs		
11:00 Thu 10 Aug	Release from casing hanger	1.00 hrs		
12:00 Thu 10 Aug	POOH	1.00 hrs		
13:00 Thu 10 Aug	RD casing hanger running Tools	2.00 hrs		
15:00 Thu 10 Aug	MU & run BOP test tools to ML	1.00 hrs		
16:00 Thu 10 Aug	Test BOPs	5.00 hrs		
21:00 Thu 10 Aug	POOH w/ BOP test tool; LD	1.00 hrs		
22:00 Thu 10 Aug	Make up BHA	8.00 hrs		
06:00 Fri 11 Aug	RIH to TD	10.00 hrs		
16:00 Fri 11 Aug	Drill 9-1/2" Hole / LWD / RST to 2900m	33.00 hrs		
01:00 Sun 13 Aug	CBU	11.00 hrs		
12:00 Sun 13 Aug	Round Trip	24.00 hrs		
12:00 Mon 14 Aug	Drill 9-1/2" Hole / LWD / RST to 3600m	33.00 hrs		
21:00 Tue 15 Aug	CBU	12.00 hrs		
09:00 Wed 16 Aug	Round Trip	25.00 hrs		
10:00 Thu 17 Aug	Drill 9-1/2" Hole / LWD / RST to 4600m	50.00 hrs		NOTE: This is the minimum depth planned to be drilled
12:00 Sat 19 Aug	CBU	18.00 hrs		
06:00 Sun 20 Aug	POOH	20.00 hrs		
02:00 Mon 21 Aug	R/U to Run 7" Liner	4.00 hrs		
06:00 Mon 21 Aug	Run 7" Liner	15.00 hrs		
21:00 Mon 21 Aug	Run 7" Liner on DP (include 10% casing scraper in running string)	15.00 hrs		
12:00 Tue 22 Aug	Set Lnr / Displace to brine	8.00 hrs		
20:00 Tue 22 Aug	POOH with DP, scrape casing at approx 2160m	10.00 hrs		
06:00 Wed 23 Aug	R/u tbg handling equip, make up 1300m of 3% TCP guns and 900m of 4 1/2" TCP guns, arm firing head and install circulating valve	38.00 hrs		Start Completion
20:00 Thu 24 Aug	RIH TCP guns on 3 1/2" & 5" DP to approx 4500m (top shot at ~2300m), fire guns and circ bottoms up	18.00 hrs		
14:00 Fri 25 Aug	POOH and lay out spent guns	24.00 hrs		
14:00 Sat 26 Aug	Run Baker SC-1R Packer with FBIV on DP, sting into top of 7" Liner, set packer at approx 2160m, test casing	12.00 hrs		
02:00 Sun 27 Aug	Release setting tool from packer, spot HiVis pill & POOH drillpipe	9.00 hrs		
11:00 Sun 27 Aug	RIH & set 10% Bridge Plug below wellhead, POOH	4.00 hrs		
15:00 Sun 27 Aug	Release and recover BOPs to surface	8.00 hrs		
23:00 Sun 27 Aug	Run, land and test SST	24.00 hrs		
23:00 Mon 28 Aug	Run, land and test BOPs	16.00 hrs		
15:00 Tue 29 Aug	Run Scraper & Well Patroller, with SABS and Riser Brush, sting in & install plug / debris sub in SC-1R packer	12.00 hrs		

03:00 Wed 30 Aug	Circulate 10 ³ / ₄ " casing to 10.4 ppg filtered inhibited brine and then spot HEC pill across perf interval.	15.00 hrs
18:00 Wed 30 Aug	POOH to above HEC pill, open SABS to clean up riser, BOP and wellhead, POOH	15.00 hrs
09:00 Thu 31 Aug	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log inside 10 ³ / ₄ " casing from top of liner to 1700mMDRT	6.00 hrs
15:00 Thu 31 Aug	RIH and perforate 400 sands overbalanced (2 runs), POOH & r/d	10.00 hrs
01:00 Fri 01 Sep	RIH spear on DP, retrieve packer plug / debris sub, POOH sideways	12.00 hrs
13:00 Fri 01 Sep	Rig up tubing handling equipment	2.00 hrs
15:00 Fri 01 Sep	Run IDHC Equip / 2 packers and 5 ¹ / ₂ " completion (~35 jts / assys)	15.00 hrs
06:00 Sat 02 Sep	Run 7" completion (~145 jts / assys, 2 x C-L Flatpacks)	24.00 hrs
06:00 Sun 03 Sep	M/u SSSV, run remaining 7" completion (~6 jts / assys, 3 x C-L Flatpacks)	4.00 hrs
10:00 Sun 03 Sep	Make up and run Tubing Hanger and THRT on 7" landing string (incl SSTT & SSLV)	9.00 hrs
19:00 Sun 03 Sep	Make up 7" Surface Flow Head and Coflex hoses, land hanger	6.00 hrs
01:00 Mon 04 Sep	Lock, overpull, close BOPs and test hanger.	2.00 hrs
03:00 Mon 04 Sep	Pressure up tubing string against FBIV and set bottom (AHC) packer, pressure test tubing.	2.00 hrs
05:00 Mon 04 Sep	Open ICV and displace tubing string to diesel.	4.00 hrs
09:00 Mon 04 Sep	Pressure up on control lines to set top (HF1) packer and close upper ICV, pressure test tubing again.	2.00 hrs
11:00 Mon 04 Sep	Pressure test annulus, top packer and hanger seals. Prepare to flow well, conduct safety meeting.	4.00 hrs
15:00 Mon 04 Sep	Open ICV and flow well to clean up Upper Group (400 sands).	3.00 hrs
18:00 Mon 04 Sep	Flow Upper Group through separator (at 4 different rates), take PVT, bulk & assay samples.	12.00 hrs
06:00 Tue 05 Sep	SIW at surface and perform build-up test on Upper Group.	12.00 hrs
18:00 Tue 05 Sep	Close upper ICV and perform in-flow test to ensure closed OK.	2.00 hrs
20:00 Tue 05 Sep	Lubricate diesel into well, pressure cycle top and bottom FBIVs open.	8.00 hrs
04:00 Wed 06 Sep	Flow well to clean up Lower Group (300/200/100 sands).	9.00 hrs
13:00 Wed 06 Sep	Flow Upper Group through separator (at 4 different rates), take PVT, bulk & assay samples.	12.00 hrs
01:00 Thu 07 Sep	SIW at surface and perform build-up test on Lower Group.	12.00 hrs
13:00 Thu 07 Sep	Close and leak test TRSSSV.	2.00 hrs
15:00 Thu 07 Sep	Bleed off pressure above and lubricate MEG onto top of TRSSSV.	2.00 hrs
17:00 Thu 07 Sep	Rig up and test slickline lubricator.	2.00 hrs
19:00 Thu 07 Sep	Pull Tubing Hanger Isolation Sleeve.	2.00 hrs
21:00 Thu 07 Sep	Perform SST Suspension Tests.	10.00 hrs
07:00 Fri 08 Sep	Run 5.25" tubing hanger plug on slickline, set & test plug.	2.00 hrs
09:00 Fri 08 Sep	Rig down slickline lubricator & Surface Flow Head, unlatch THRT and pull landing string.	7.00 hrs
16:00 Fri 08 Sep	Run clean out string on DP to top of tubing hanger plug and jet plug / riser clean. POOH.	4.00 hrs
20:00 Fri 08 Sep	Run Tree Cap on 7" landing string, set same in wellhead and pressure test.	6.00 hrs
02:00 Sat 09 Sep	Rig up slickline lubricator on landing string, run 5.75" tree cap plug on slickline, set & test plug. POOH & r/d slickline.	4.00 hrs
06:00 Sat 09 Sep	Unlatch and pull BOPs / LMRP / Marine Riser.	8.00 hrs
14:00 Sat 09 Sep	Run Trash Cap with ROV, perform seabed survey	4.00 hrs
18:00 Sat 09 Sep	Pull anchors and release rig	12.00 hrs
06:00 Sun 10 Sep		