

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 22/02/2007 06:00

<b>Well Name</b> Bream A11			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon well	
<b>Report Start Date/Time</b> 21/02/2007 06:00		<b>Report End Date/Time</b> 22/02/2007 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> 40000467	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,324,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 75,255	<b>Cumulative Cost</b> 176,459
<b>Management Summary</b> Rig up pipe deck panels. Skid rig north over A-2a well centre. Re-instate rig access way, hand rails lighting, hydraulics and H2S systems. Postion 3rd party equipment onto pipe deck ready to operate. Change over wells to the A-2a.			
<b>Activity at Report Time</b> Rig up wireline on the A-2a.			
<b>Next Activity</b> Wire line operations on the A-2			

## Daily Operations: 24 HRS to 22/02/2007 06:00

<b>Well Name</b> Bream A2A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set HPI plug and perforate.	
<b>Report Start Date/Time</b> 22/02/2007 04:00		<b>Report End Date/Time</b> 22/02/2007 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> L0503H003	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 475,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 6,450	<b>Cumulative Cost</b> 6,450
<b>Management Summary</b> Production issue rig up permit, nipple up Totco BOPs.			
<b>Activity at Report Time</b> Nipple up Totco BOPs			
<b>Next Activity</b> Rig up HES and prepare for drift run			

## Daily Operations: 24 HRS to 22/02/2007 06:00

<b>Well Name</b> Bream B10			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace Xmas tree	
<b>Report Start Date/Time</b> 21/02/2007 06:00		<b>Report End Date/Time</b> 22/02/2007 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> 46000482	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,417	<b>Cumulative Cost</b> 28,834
<b>Management Summary</b> Unable to fly to BMB due to prevailing weather conditions, reorganise boat for tomorrow			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Unload equipment on BMB			