

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 19/02/2007 22:00

<b>Well Name</b> Bream A18			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon	
<b>Report Start Date/Time</b> 19/02/2007 06:00		<b>Report End Date/Time</b> 19/02/2007 22:00	<b>Report Number</b> 6
<b>AFE or Job Number</b> 40000475	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 995,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 3.0		<b>Daily Cost Total</b> 51,344	<b>Cumulative Cost</b> 459,328
<b>Management Summary</b> Pooh to surface with 3-1/2" EUE tubing. Nipple down 11" Bop's and riser. Install abandonment flange and pressure test to 1000 psi solid. Begin to organize decks for the rig flip.			
<b>Activity at Report Time</b> Move equipment and organize decks for the Rig flip			
<b>Next Activity</b> Reorientate the Rig pipe racks to the west side of the platform.			

## Daily Operations: 24 HRS to 20/02/2007 06:00

<b>Well Name</b> Bream A11			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon well	
<b>Report Start Date/Time</b> 19/02/2007 22:00		<b>Report End Date/Time</b> 20/02/2007 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b>	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,324,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 24,771	<b>Cumulative Cost</b> 24,771
<b>Management Summary</b> Organize main deck equipment and containers. Service the Far Scandia and back load 8 bundles of tubing. Skid rig east to gain access to north side stairs with the crane. Continue to clear decks and prepare pipe rack panels for removal.			
<b>Activity at Report Time</b> Continue to clear decks and prepare pipe racks .			
<b>Next Activity</b> Remove pipe rack panels and skid the rig west .			