

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 31/10/2006 06:00

**Well Name**

West Tuna W8A

<b>Rig Name</b>	Rig 22	<b>Company</b>	Imperial Snubbing Services
-----------------	--------	----------------	----------------------------

<b>Job Subcategory</b>	Isolation Assembly	<b>Plan</b>
------------------------	--------------------	-------------

<b>Report Start Date/Time</b>	30/10/2006 06:00	<b>Report End Date/Time</b>	31/10/2006 06:00	<b>Report Number</b>	5
-------------------------------	------------------	-----------------------------	------------------	----------------------	---

<b>AFE or Job Number</b>	40000463	<b>Currency</b>	AUD	<b>Total Original AFE Amount</b>	6,313,185	<b>Total AFE Supplement Amount</b>
--------------------------	----------	-----------------	-----	----------------------------------	-----------	------------------------------------

<b>Days Ahead/Behind</b>	<b>Daily Cost Total</b>	<b>Cumulative Cost</b>
	78,729	406,713

**Management Summary**

Rig Move approximately 40% Complete.  
 Continued to rig down equipment for load-out to WTN. Prepared equipment to go for repair.  
 Loaded equipment onto the Lady Karri Ann for mob to WTN.

**Activity at Report Time**

Cleaning down decks and preparing equip for demob.

**Next Activity**

Finalise rig-down and clean-up. Commence Rig-up on WTN.

## Daily Operations: 24 HRS to 31/10/2006 06:00

**Well Name**

Bream B3

<b>Rig Name</b>	Wireline	<b>Company</b>	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

<b>Job Subcategory</b>	Recomplete Higher	<b>Plan</b>
		Set MPBT and Perforate

<b>Report Start Date/Time</b>	30/10/2006 06:00	<b>Report End Date/Time</b>	31/10/2006 06:00	<b>Report Number</b>	7
-------------------------------	------------------	-----------------------------	------------------	----------------------	---

<b>AFE or Job Number</b>	L0503G034	<b>Currency</b>	AUD	<b>Total Original AFE Amount</b>	240,000	<b>Total AFE Supplement Amount</b>
--------------------------	-----------	-----------------	-----	----------------------------------	---------	------------------------------------

<b>Days Ahead/Behind</b>	<b>Daily Cost Total</b>	<b>Cumulative Cost</b>
	19,167	198,375

**Management Summary**

Packing up all equipment and cleaning up the Platform before leaving.

**Activity at Report Time**

SDFN

**Next Activity**

Unloading equipment on Snapper, Stump testing and setting up.

--