EAPL WellWork Daily Operations Report				
Daily Operations: 24 HRS to 14/02/2007 21:00				
Well Name				
Bream A17 Rig Name	Company			
Rig 22		mperial Snubbing Services		
Job Subcategory		Plan		
Report Start Date/Time		Plug & Abandon Report End Date/Time	Report Number	
14/02/2007 06:00		14/02/2007 21:00	8	
AFE or Job Number	Currency AUD	Total Original AFE Amount 1,350,000	Total AFE Supplement Amount	
Days Ahead/Behind 0.5		Daily Cost Total 51,503	Cumulative Cost 619,732	
Management Summary Circulate the well to ISW. Pooh with tapered cementing string. Nipple down 11" Bop stack and riser. Nipple up abandonment flange and pressure test to 1000 psi for 15 min solid. Hand well back to production at 2100 hrs. Activity at Report Time				
Prepare to skid rig East 2 meters				
Next Activity Skid from A -17 to A-18 and rig up.				
Daily Operations: 24 HRS to 15/02/2007 06:00				
Well Name Bream A18				
Rig Name Company				
Rig 22 Imperial Snubbing Services				
Job Subcategory		Plan Plug & Abandon		
Report Start Date/Time		Report End Date/Time	Report Number	
14/02/2007 21:00		15/02/2007 06:00	1	
AFE or Job Number 40000475	Currency AUD	Total Original AFE Amount 995,000	Total AFE Supplement Amount	
Days Ahead/Behind 4.0		Daily Cost Total 29,587	Cumulative Cost 29,587	
Management Summary				
Move rig power packs and reconfigure hoses. Skid rig east from the A-17 to the A-18 well center. Reinstate rig stairs and walk ways. Start pressure testing the choke manifold.				
Activity at Report Time Testing choke manifold & reinstate rig equipment.				
Next Activity Rig up slick line, Fill P/A with sea water and Kill well.				
Daily Operations: 24 HRS to 15/02/2007 06:00 Well Name				
Flounder A23A				
Rig Name				
Wireline Halliburton / Schlumberger Job Subcategory Plan				
Recomplete Higher		RST-A log, set MPBT and perforate		
Report Start Date/Time		Report End Date/Time Report Number		
14/02/2007 06:00 AFE or Job Number	C	15/02/2007 06:00	3	
L0503G040	Currency AUD	Total Original AFE Amount 300,000	Total AFE Supplement Amount	
Days Ahead/Behind		Daily Cost Total 187,075	Cumulative Cost 246,939	
Management Summary				
Running RST- A, perforating the well after discussion with Reservior on perforation depth.set MPBT and cement over top. Activity at Report Time Pressure test, run in hole for RST- A Log				
Next Activity				
Rigging up on the A- 4b to set a MPBT				