



6 DAY OPERATIONAL FORECAST

Ocean Patriot

Well..... **Spikey Beach-1**
 Date..... **08/09/2009**
 Initial POB..... **90**

Maximum beds on rig **100**
 Max POB next 6 days **99**

INPUTS IN **BLUE** ONLY
 Rig Move From SB-1: **20/09/2009**



Tuesday 08 Sep		Wednesday 09 Sep		Thursday 10 Sep		Friday 11 Sep		Saturday 12 Sep		Sunday 13 Sep	
0:00	Drill 17.5in vertical hole from 157m to 800m	0:00		0:00		0:00		0:00		0:00	
1:00		1:00		1:00	Release R/T.	1:00	Test BOP connector	1:00	Drill 12.25in section from 800 - 2062mTVDR	1:00	
2:00		2:00	Hold JSA	2:00	POOH. Rack back landing string & lay out R	2:00	Lay out cement head	2:00		2:00	
3:00		3:00	Make up HP housing and sub sea plug set.	3:00	Lay out 17.5in BHA	3:00		3:00		3:00	
4:00		4:00	Rig up to run casing	4:00		4:00		4:00		4:00	
5:00		5:00		5:00		5:00	Function test BOP on both pods	5:00		5:00	
6:00		6:00	Make up shoe track and check floats.	6:00		6:00	Hold JSA	6:00		6:00	
7:00		7:00	Make up and run 13.3/8in casing	7:00	Hold JSA	7:00	Pick up drill pipe	7:00		7:00	
8:00		8:00		8:00	Prep to run BOP	8:00		8:00		8:00	
9:00		9:00		9:00	Run BOP's	9:00		9:00		9:00	
10:00		10:00		10:00		10:00		10:00		10:00	
11:00		11:00		11:00		11:00		11:00		11:00	
12:00		12:00		12:00		12:00	Pick up cement head	12:00		12:00	
13:00		13:00		13:00		13:00		13:00		13:00	
14:00		14:00		14:00		14:00	M/Up 12.25in PDC / BHA, JSA.	14:00		14:00	
15:00	Circulate, displace to Hi-vis	15:00	R/D casing handling equipment	15:00		15:00		15:00		15:00	
16:00		16:00	Pick up HP Housing, running tool and plug le	16:00		16:00		16:00		16:00	
17:00	Conduct wiper trip to shoe	17:00		17:00		17:00		17:00		17:00	
18:00		18:00	Make up running tool and running string	18:00		18:00		18:00		18:00	
19:00		19:00		19:00		19:00	RIH / P/Up D/Pipe	19:00		19:00	
20:00		20:00	Hold JSA. Make up cement head & test line	20:00	Stroke out slip joint/ Install diverter/ C&K line	20:00		20:00		20:00	
21:00	POOH to BHA	21:00	Circulate and condition	21:00		21:00	Drill out 13.375in Shoe Track, displace Well	21:00		21:00	
22:00		22:00	Cement casing with 100% excess over open	22:00		22:00		22:00		22:00	
23:00	L/D BHA	23:00		23:00		23:00		23:00		23:00	
EQUIPMENT LEAVING RIG TODAY		EQUIPMENT LEAVING RIG TODAY		EQUIPMENT LEAVING RIG TODAY		EQUIPMENT LEAVING RIG TODAY		EQUIPMENT LEAVING RIG TODAY		EQUIPMENT LEAVING RIG TODAY	
Extra 30' Casing				empty DDM's Containers of Rubbish & Scrap 30" Handling Equip 30" Running tool. Diamond Stores							
EQUIPMENT LOADING AT PORT TODAY		EQUIPMENT LOADING AT PORT TODAY		EQUIPMENT LOADING AT PORT TODAY		EQUIPMENT LOADING AT PORT TODAY		EQUIPMENT LOADING AT PORT TODAY		EQUIPMENT LOADING AT PORT TODAY	
Load fuel pm		12.25in LWD Equip 12.25in Mud Chemicals				Load fuel pm		Wireline Equip P&A Package			
						SWIFT CREW CHANGE DAY					
(To Rig)	CREWCHANGE	(From Rig)	(To Rig)	CREWCHANGE	(From Rig)	(To Rig)	CREWCHANGE	(From Rig)	(To Rig)	CREWCHANGE	(From Rig)
	CHECK-IN 0700HRS			CHECK-IN 0700HRS							
9	Diamond	8	7	Diamond	7	10	Diamond	11	1	SubSea7	4
1	ADA Drill Eng		1	Wormald Fire Tech					1	ADA Drill Eng	1
									1	Schlumberger Cementer	2
10		8	8		7	15		12	2		7
Updated POB	92	Updated POB	93	Updated POB	96	Updated POB	91	Updated POB	91	Updated POB	99
VESSELS		VESSELS		VESSELS		VESSELS		VESSELS		VESSELS	
Swift: At Rig		Swift: At Rig		Swift: To Geelong		Swift: Loading/Crew Change		Swift: To Rig		Swift: At Rig	
Emerald: To Geelong		Emerald: Loading/To Rig		Emerald: AT Rig		Emerald: AT Rig		Emerald: AT Rig		Emerald: To Geelong	
Tuesday 08 Sep		Wednesday 09 Sep		Thursday 10 Sep		Friday 11 Sep		Saturday 12 Sep		Sunday 13 Sep	