

# Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 83  
 Max POB on rig : 100  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Wed 7-Jun-06 19:00

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	<b>Basker 5 12.25in hole section</b>	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Position rig over <b>Basker 3</b>	2.00 hrs	4.00 hrs	2 hrs NPT Blue pod tugger
00:00 Mon 03 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs	15.00 hrs	Full BOP Test
15:00 Mon 03 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs	11.00 hrs	
02:00 Tue 04 Apr	Drill 12-1/4" hole fm 1000m to 1523m (25m/hr)	21.00 hrs	21.50 hrs	
23:30 Tue 04 Apr	POOH and change out Geopilot, RIH	8.00 hrs	9.50 hrs	Geopilot failure
09:00 Wed 05 Apr	Drill 12-1/4" hole fm 1523m to 1934m (25m/hr)	16.00 hrs	11.50 hrs	
20:30 Wed 05 Apr	POOH to shoe and change wash pipe packing, RIH	3.00 hrs	5.00 hrs	Change wash pipe packing
01:30 Thu 06 Apr	Drill 12 1/4" Hole fm 1934m to T.O.L. at 2306m (25m / hr)	14.00 hrs	10.50 hrs	
12:00 Thu 06 Apr	Trouble shoot BOP	0.00 hrs	21.00 hrs	POOH, Switch pods, RIH
09:00 Fri 07 Apr	Drill 12 1/4" Hole fm 2306m to T.O.L. at 2670m (25m / hr)	10.00 hrs	17.50 hrs	TOL @ +2670m
02:30 Sat 08 Apr	Drill 12 1/4" Hole fm 2670m to 2679m	5.50 hrs	10.50 hrs	
13:00 Sat 08 Apr	Round trip to change bit, lay down GeoPilot, pick up Motor BHA	22.00 hrs	17.00 hrs	RSX-616 out for DSX-813
06:00 Sun 09 Apr	Drill 12 1/4" Hole fm 2679m to 2689m (10m / hr)	10.00 hrs	10.00 hrs	Bit balled
16:00 Sun 09 Apr	Round trip to change bit	13.50 hrs	13.50 hrs	DSX-813 out for GFS10BOD rock bit
05:30 Mon 10 Apr	Drill 12 1/4" Hole fm 2689m to TD 3150m (10m/hr)	46.00 hrs	36.50 hrs	Drilled to 2969m
18:00 Tue 11 Apr	Round trip for bit and BHA change, Ream from above Latrobe to TD	18.00 hrs	18.00 hrs	GFS10 out for RSX616M-A9
12:00 Wed 12 Apr	Drill 12 1/4" Hole fm 2969m to section TD at 3600 (10m / hr)	63.00 hrs	26.50 hrs	Drilled to 3225m
14:30 Thu 13 Apr	Repairs to TDS pipe handler, replace IBOP's and saver sub	24.00 hrs	28.50 hrs	
19:00 Fri 14 Apr	Drill 12 1/4" Hole fm 3225m to section TD at 3600 (10m / hr)	37.50 hrs	17.00 hrs	Drilled to 3282m
12:00 Sat 15 Apr	Round trip for bit change.	22.00 hrs	22.50 hrs	RSX-616M out for another RSX-616M
10:30 Sun 16 Apr	Drill 12 1/4" Hole fm 3282m to section TD at 3600 (10m / hr)	32.00 hrs	32.50 hrs	Drilled to 3530m, section TD
19:00 Mon 17 Apr	POH	12.00 hrs	19.00 hrs	Estimated time
14:00 Tue 18 Apr	Run and cement 9-5/8" csg	30.00 hrs		
20:00 Wed 19 Apr	Pull and repair BOP, test BOP and rerun.	48.00 hrs		Shut in production Basker 2
20:00 Fri 21 Apr	MU 8-1/2" BHA, RIH and conduct FIT	18.00 hrs		
14:00 Sat 22 Apr	Drill 8-1/2" hole from 3530m to TD at 4136m (15m/hr)	40.00 hrs		
06:00 Mon 24 Apr	POH	10.00 hrs		
16:00 Mon 24 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs		
16:00 Wed 26 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
16:00 Wed 26 Apr	Run and cement 7" liner	24.00 hrs		
16:00 Thu 27 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
20:00 Thu 27 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
22:00 Thu 27 Apr	Position rig over <b>Basker 4</b>	2.00 hrs		
00:00 Fri 28 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		
06:00 Fri 28 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
16:00 Fri 28 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs		
04:00 Mon 01 May	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs		
12:00 Sun 07 May	Condition Hole. POOH.	12.00 hrs		
00:00 Mon 08 May	Rig up and make 3 wireline evaluation runs	50.00 hrs		
02:00 Wed 10 May	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
02:00 Wed 10 May	Run 9 5/8" casing.	24.00 hrs		
02:00 Thu 11 May	Cement 9-5/8" casing	6.00 hrs		
08:00 Thu 11 May	Pressure test BOPs & casing on <b>Basker-4</b>	8.00 hrs		
16:00 Thu 11 May	Run Well Patroller to PBTD (≈ 3570m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		
22:00 Fri 12 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
03:00 Sat 13 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
15:00 Sat 13 May	Pull wear bushing, jet clean wellhead again	4.00 hrs		
19:00 Sat 13 May	Rig up tubular handling equipment	1.00 hrs		
20:00 Sat 13 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs		
00:00 Sun 14 May	Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys)	24.00 hrs		
00:00 Mon 15 May	M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 1 x C-L)	3.00 hrs		
03:00 Mon 15 May	M/u & run tubing hanger with 5 1/2" completion riser, space out	10.00 hrs		
13:00 Mon 15 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs		
16:00 Mon 15 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs		
18:00 Mon 15 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs		
21:00 Mon 15 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs		
05:00 Tue 16 May	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead.	6.00 hrs		Shut in production Basker 2
11:00 Tue 16 May	Pressure test BOPs & casing on <b>Basker-5</b>	8.00 hrs		
19:00 Tue 16 May	Run Well Patroller to PBTD (≈ 3560m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		
01:00 Thu 18 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
06:00 Thu 18 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
18:00 Thu 18 May	Pull wear bushing, jet clean wellhead again	4.00 hrs		
22:00 Thu 18 May	Rig up tubular handling equipment	1.00 hrs		

23:00 Thu 18 May	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	
02:00 Fri 19 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
02:00 Sat 20 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
05:00 Sat 20 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
15:00 Sat 20 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
18:00 Sat 20 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
20:00 Sat 20 May			
23:00 Sat 20 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead.	6.00 hrs	Shut in production Basker 2
07:00 Sun 21 May			
13:00 Sun 21 May	Pressure test BOPs & casing on <b>Basker-3</b>	8.00 hrs	
	Run Well Patroller to PBDT (= 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs	
21:00 Sun 21 May			
07:00 Tue 23 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
12:00 Tue 23 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
00:00 Wed 24 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
04:00 Wed 24 May	Rig up tubular handling equipment	1.00 hrs	
05:00 Wed 24 May	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	
	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	
08:00 Wed 24 May			
02:00 Fri 26 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	
05:00 Fri 26 May			
15:00 Fri 26 May	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
17:00 Fri 26 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
19:00 Fri 26 May	Perform inflow test on SSSV.	1.00 hrs	
20:00 Fri 26 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
04:00 Sat 27 May	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	Shut in production Basker 2
19:00 Sat 27 May	Run <b>Basker-3</b> Subsea Tree on completion riser	15.00 hrs	
10:00 Sun 28 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
18:00 Sun 28 May	R/u & test slickline lubricator	1.00 hrs	
19:00 Sun 28 May	Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs	
22:00 Sun 28 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
02:00 Mon 29 May	Close XD SSD, POOH.	1.00 hrs	
03:00 Mon 29 May	Pressure up and shear open FBIV	1.00 hrs	
04:00 Mon 29 May	Open well and flow until cleaned up	4.00 hrs	
08:00 Mon 29 May	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs	
10:00 Mon 29 May	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	
14:00 Mon 29 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
16:00 Mon 29 May	Close & leak test SSSV & PMV.	2.00 hrs	
18:00 Mon 29 May	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
03:00 Tue 30 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
10:00 Tue 30 May	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs	
16:00 Tue 30 May	Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines.	2.00 hrs	
18:00 Tue 30 May	Run <b>Basker-4</b> Subsea Tree on completion riser	15.00 hrs	
09:00 Wed 31 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
17:00 Wed 31 May	R/u & test slickline lubricator	1.00 hrs	
18:00 Wed 31 May	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
20:00 Wed 31 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
00:00 Thu 01 Jun	Close XD SSD, POOH.	1.00 hrs	
01:00 Thu 01 Jun	Pressure up and shear open FBIV	1.00 hrs	
02:00 Thu 01 Jun	Open well and flow until cleaned up	4.00 hrs	
06:00 Thu 01 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
08:00 Thu 01 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
10:00 Thu 01 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
12:00 Thu 01 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
21:00 Thu 01 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
04:00 Fri 02 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
10:00 Fri 02 Jun	Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines.	2.00 hrs	
12:00 Fri 02 Jun	Run <b>Basker-5</b> Subsea Tree on completion riser	15.00 hrs	
03:00 Sat 03 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
11:00 Sat 03 Jun	R/u & test slickline lubricator	1.00 hrs	
12:00 Sat 03 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
14:00 Sat 03 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
18:00 Sat 03 Jun	Close XD SSD, POOH.	1.00 hrs	
19:00 Sat 03 Jun	Pressure up and shear open FBIV	1.00 hrs	
20:00 Sat 03 Jun	Open well and flow until cleaned up	4.00 hrs	
00:00 Sun 04 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
02:00 Sun 04 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	

04:00 Sun 04 Jun	Close & leak test SSSV & PMV.	2.00 hrs
06:00 Sun 04 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs
15:00 Sun 04 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs
22:00 Sun 04 Jun	Install & test tree cap, pull TCRT	6.00 hrs
04:00 Mon 05 Jun	Unlatch guidelines off Basker-5	1.00 hrs
05:00 Mon 05 Jun	Install Manifold Pile	38.00 hrs
19:00 Tue 06 Jun	Pull anchors and deballast, release rig	24.00 hrs
19:00 Wed 07 Jun		