



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Wed, 26 April, 2006

Max POB next 5 days 97
Max POB on Rig 100



Wed 26-Apr-06			Thu 27-Apr-06			Fri 28-Apr-06			Sat 29-Apr-06			Sun 30-Apr-06		
0:00	Continue to drill 8.5" hole to TD		0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00	Rig up and make 3 wireline evaluation runs		9:00			9:00	Run and cement 7" liner		9:00	Suspend. Set storm packer in 9-5/8" casing	
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00	Release BOP. Release guide wires	
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00	Position rig over Basker 4	
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00	Install guide wires. Latch & Test BOP and riser	
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00	POH		23:00			23:00			23:00			23:00	M/U 12 1/4" BHA and drill out casing. Perform L	
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream Logistics			Upstream Logistics			Upstream Logistics			Upstream Logistics			Upstream Logistics	
	Diamond		13	Diamond	10	5	Diamond	5		Diamond			Diamond	
	ESS		1	Pusnes			Pusnes			Pusnes			Pusnes	
	Fugro			Fugro		1	Fugro			LERS			LERS	
	MI			MI		2	ESS	2		ESS			ESS	
	Dowell			Dowell			Dowell			Dowell			Dowell	
	Geoservices		1	Geoservices	1		Geoservices			Geoservices			Geoservices	
	Cameron			Cameron			Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger			Schlumberger			Schlumberger			Schlumberger	
	Sperry		1	Sperry	1		Sperry			Sperry			Sperry	
	Weatherford			Weatherford			Weatherford			Weatherford			Weatherford	
	Fugro Surveyors			Fugro Surveyors			Fugro Surveyors			Fugro Surveyors			Fugro Surveyors	
	Boat Cook			Halliburton		1	Halliburton			Halliburton			Halliburton	
	Schlumberger			Schlumberger		1	Baker liner hand			Schlumberger			Schlumberger	
			16		12	10		7						
POB at end of crew movements		90	POB at end of crew movements		94	POB at end of crew movements		97	POB at end of crew movements		97	POB at end of crew movements		97
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip Crew Change						Wrangler Crew, 4th May								
Sentinal at Rig Wrangler at Rig			Sentinal at Rig Wrangler at Rig			Sentinal at Rig Wrangler at Rig								
Wed 26-Apr-06			Thu 27-Apr-06			Fri 28-Apr-06			Sat 29-Apr-06			Sun 30-Apr-06		