

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 83
 Max POB on rig : 100
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Mon 12-Jun-06 23:00

| Start Time | Description | Target | Actual | Comments |
|------------------|--|------------|------------|------------------------------|
| 08:00 Sat 25 Feb | Conductor and Surface casing setting operations | 288.00 hrs | 253.50 hrs | |
| 21:30 Tue 07 Mar | Basker 5 12.25in hole section | 432.00 hrs | 622.50 hrs | |
| 20:00 Sun 02 Apr | Basker 3 12.25in hole section | 450.00 hrs | 516.50 hrs | 2 hrs NPT Blue pod tugger |
| 08:30 Mon 24 Apr | MU 8-1/2" BHA, RIH, drill out shoe track and conduct FIT | 18.00 hrs | 19.00 hrs | |
| 03:30 Tue 25 Apr | Drill 8-1/2" hole from 3530m to TD at 4125m (12m/hr) | 50.00 hrs | 59.00 hrs | |
| 14:30 Thu 27 Apr | POH | 10.00 hrs | 15.00 hrs | |
| 05:30 Fri 28 Apr | Rig up and make 3 wireline evaluation runs | 48.00 hrs | 46.00 hrs | |
| 03:30 Sun 30 Apr | RIH. Wiper trip. Condition Hole. | 0.00 hrs | 0.00 hrs | no wiper trip time allowed |
| 03:30 Sun 30 Apr | Run and cement 7" liner | 40.00 hrs | 44.50 hrs | |
| 00:00 Tue 02 May | Run VSP | 12.00 hrs | 14.50 hrs | |
| 14:30 Tue 02 May | Suspend. Set storm packer in 9-5/8" casing | 4.00 hrs | 2.50 hrs | |
| 17:00 Tue 02 May | Release BOP. Release guide wires | 2.00 hrs | 2.00 hrs | Shut in production Basker 2 |
| 19:00 Tue 02 May | Position rig over Basker 4 | 2.00 hrs | 2.50 hrs | |
| 21:30 Tue 02 May | Install guide wires. Latch BOP | 2.00 hrs | 3.00 hrs | |
| 00:30 Wed 03 May | L/D 8" DC'S and Jar; MU 9-5/8" csg running tool and rack b ack | 2.00 hrs | 1.50 hrs | |
| 02:00 Wed 03 May | M/U 12 1/4" BHA and RIH | 6.00 hrs | | |
| 08:00 Wed 03 May | Full BOP Test | 8.00 hrs | | Also slip and cut drill line |
| 16:00 Wed 03 May | RIH and drill out casing. Perform LOT | 4.00 hrs | | |
| 20:00 Wed 03 May | Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr) | 60.00 hrs | | |
| 08:00 Sat 06 May | Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr) | 152.00 hrs | | |
| 16:00 Fri 12 May | Condition Hole. POOH. | 12.00 hrs | | |
| 04:00 Sat 13 May | Rig up and make 3 wireline evaluation runs | 50.00 hrs | | |
| 06:00 Mon 15 May | RIH. Wiper trip. Condition Hole. | 0.00 hrs | | no wiper trip time allowed |
| 06:00 Mon 15 May | Run 9 5/8" casing. | 24.00 hrs | | |
| 06:00 Tue 16 May | Cement 9-5/8" casing | 6.00 hrs | | |
| 12:00 Tue 16 May | Pressure test BOPs & casing on Basker-4 | 8.00 hrs | | |
| 20:00 Tue 16 May | Run Well Patroller to PBTD (~ 3570m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH | 30.00 hrs | | |
| 02:00 Thu 18 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log | 5.00 hrs | | |
| 07:00 Thu 18 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d | 12.00 hrs | | |
| 19:00 Thu 18 May | Pull wear bushing, jet clean wellhead again | 4.00 hrs | | |
| 23:00 Thu 18 May | Rig up tubular handling equipment | 1.00 hrs | | |
| 00:00 Fri 19 May | Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser | 4.00 hrs | | |
| 04:00 Fri 19 May | Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys) | 24.00 hrs | | |
| 04:00 Sat 20 May | M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 1 x C-L) | 3.00 hrs | | |
| 07:00 Sat 20 May | M/u & run tubing hanger with 5 1/2" completion riser, space out | 10.00 hrs | | |
| 17:00 Sat 20 May | R/u & test slickline, FOBV and surface lines, land & test hanger | 3.00 hrs | | |
| 20:00 Sat 20 May | Pressure up on FBIV & set packer, test tubing & annulus | 2.00 hrs | | |
| 22:00 Sat 20 May | Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline | 3.00 hrs | | |
| 01:00 Sun 21 May | Unlatch THRT, POOH & stand back landing string | 8.00 hrs | | |
| 09:00 Sun 21 May | Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead. | 6.00 hrs | | Shut in production Basker 2 |
| 15:00 Sun 21 May | Pressure test BOPs & casing on Basker-5 | 8.00 hrs | | |
| 23:00 Sun 21 May | Run Well Patroller to PBTD (~ 3560m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH | 30.00 hrs | | |
| 05:00 Tue 23 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log | 5.00 hrs | | |
| 10:00 Tue 23 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d | 12.00 hrs | | |
| 22:00 Tue 23 May | Pull wear bushing, jet clean wellhead again | 4.00 hrs | | |
| 02:00 Wed 24 May | Rig up tubular handling equipment | 1.00 hrs | | |
| 03:00 Wed 24 May | Determine tubing hanger spaceout with Lead Impression Tool on DP | 3.00 hrs | | |
| 06:00 Wed 24 May | Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys) | 24.00 hrs | | |
| 06:00 Thu 25 May | M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 4 x C-L) | 3.00 hrs | | |
| 09:00 Thu 25 May | M/u & run tubing hanger with 5 1/2" completion riser, space out | 10.00 hrs | | |
| 19:00 Thu 25 May | R/u & test slickline, FOBV and surface lines, land & test hanger | 3.00 hrs | | |
| 22:00 Thu 25 May | Pressure up on FBIV & set packer, test tubing & annulus | 2.00 hrs | | |
| | Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline | 3.00 hrs | | |
| 00:00 Fri 26 May | Unlatch THRT, POOH & stand back landing string | 8.00 hrs | | |
| 03:00 Fri 26 May | Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead. | 6.00 hrs | | Shut in production Basker 2 |
| 11:00 Fri 26 May | Pressure test BOPs & casing on Basker-3 | 8.00 hrs | | |
| 17:00 Fri 26 May | Run Well Patroller to PBTD (~ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH | 34.00 hrs | | |
| 01:00 Sat 27 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log | 5.00 hrs | | |
| 11:00 Sun 28 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d | 12.00 hrs | | |
| 04:00 Mon 29 May | Pull wear bushing, jet clean wellhead again | 4.00 hrs | | |
| 08:00 Mon 29 May | Rig up tubular handling equipment | 1.00 hrs | | |

| | | | |
|------------------|---|-----------|-----------------------------|
| 09:00 Mon 29 May | Determine tubing hanger spaceout with Lead Impression Tool on DP | 3.00 hrs | |
| 12:00 Mon 29 May | Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys) | 42.00 hrs | |
| 06:00 Wed 31 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L) | 3.00 hrs | |
| 09:00 Wed 31 May | M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out | 10.00 hrs | |
| 19:00 Wed 31 May | R/u & test FOBV and surface lines, land & test hanger | 2.00 hrs | |
| 21:00 Wed 31 May | Pressure up on FBIV & set packer, test tubing & annulus | 2.00 hrs | |
| 23:00 Wed 31 May | Perform inflow test on SSSV. | 1.00 hrs | |
| 00:00 Thu 01 Jun | Unlatch THRT, POOH & stand back landing string | 8.00 hrs | |
| 08:00 Thu 01 Jun | Unlatch & pull BOPs & LMRP on 18¾" Marine Riser | 15.00 hrs | Shut in production Basker 2 |
| 23:00 Thu 01 Jun | Run Basker-3 Subsea Tree on completion riser | 15.00 hrs | |
| 14:00 Fri 02 Jun | R/u & test flowhead & surface lines, land & latch / test tree & riser | 8.00 hrs | |
| 22:00 Fri 02 Jun | R/u & test slickline lubricator | 1.00 hrs | |
| 23:00 Fri 02 Jun | Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar. | 3.00 hrs | |
| 02:00 Sat 03 Jun | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel | 4.00 hrs | |
| 06:00 Sat 03 Jun | Close XD SSD, POOH. | 1.00 hrs | |
| 07:00 Sat 03 Jun | Pressure up and shear open FBIV | 1.00 hrs | |
| 08:00 Sat 03 Jun | Open well and flow until cleaned up | 4.00 hrs | |
| 12:00 Sat 03 Jun | Flow Upper Group through separator, take fluid samples, shut in well | 2.00 hrs | |
| 14:00 Sat 03 Jun | Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well | 4.00 hrs | |
| 18:00 Sat 03 Jun | Flush surface lines and bullhead diesel to below SSSV | 2.00 hrs | |
| 20:00 Sat 03 Jun | Close & leak test SSSV & PMV. | 2.00 hrs | |
| 22:00 Sat 03 Jun | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs | |
| 07:00 Sun 04 Jun | Rig down slickline. Unlatch & pull completion riser | 7.00 hrs | |
| 14:00 Sun 04 Jun | Install & test tree cap, pull TCRT. Survey seabed | 6.00 hrs | |
| 20:00 Sun 04 Jun | Unlatch guidelines off Basker-3, move rig over Basker-4 and install guidelines. | 2.00 hrs | |
| 22:00 Sun 04 Jun | Run Basker-4 Subsea Tree on completion riser | 15.00 hrs | |
| 13:00 Mon 05 Jun | R/u & test flowhead & surface lines, land & latch / test tree & riser | 8.00 hrs | |
| 21:00 Mon 05 Jun | R/u & test slickline lubricator | 1.00 hrs | |
| 22:00 Mon 05 Jun | Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. | 2.00 hrs | |
| 00:00 Tue 06 Jun | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel | 4.00 hrs | |
| 04:00 Tue 06 Jun | Close XD SSD, POOH. | 1.00 hrs | |
| 05:00 Tue 06 Jun | Pressure up and shear open FBIV | 1.00 hrs | |
| 06:00 Tue 06 Jun | Open well and flow until cleaned up | 4.00 hrs | |
| 10:00 Tue 06 Jun | Flow well through separator, take fluid samples, shut in well | 2.00 hrs | |
| 12:00 Tue 06 Jun | Flush surface lines and bullhead diesel to below SSSV | 2.00 hrs | |
| 14:00 Tue 06 Jun | Close & leak test SSSV & PMV. | 2.00 hrs | |
| 16:00 Tue 06 Jun | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs | |
| 01:00 Wed 07 Jun | Rig down slickline. Unlatch & pull completion riser | 7.00 hrs | |
| 08:00 Wed 07 Jun | Install & test tree cap, pull TCRT | 6.00 hrs | |
| 14:00 Wed 07 Jun | Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines. | 2.00 hrs | |
| 16:00 Wed 07 Jun | Run Basker-5 Subsea Tree on completion riser | 15.00 hrs | |
| 07:00 Thu 08 Jun | R/u & test flowhead & surface lines, land & latch / test tree & riser | 8.00 hrs | |
| 15:00 Thu 08 Jun | R/u & test slickline lubricator | 1.00 hrs | |
| 16:00 Thu 08 Jun | Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar. | 2.00 hrs | |
| 18:00 Thu 08 Jun | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel | 4.00 hrs | |
| 22:00 Thu 08 Jun | Close XD SSD, POOH. | 1.00 hrs | |
| 23:00 Thu 08 Jun | Pressure up and shear open FBIV | 1.00 hrs | |
| 00:00 Fri 09 Jun | Open well and flow until cleaned up | 4.00 hrs | |
| 04:00 Fri 09 Jun | Flow well through separator, take fluid samples, shut in well | 2.00 hrs | |
| 06:00 Fri 09 Jun | Flush surface lines and bullhead diesel to below SSSV | 2.00 hrs | |
| 08:00 Fri 09 Jun | Close & leak test SSSV & PMV. | 2.00 hrs | |
| 10:00 Fri 09 Jun | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs | |
| 19:00 Fri 09 Jun | Rig down slickline. Unlatch & pull completion riser | 7.00 hrs | |
| 02:00 Sat 10 Jun | Install & test tree cap, pull TCRT | 6.00 hrs | |
| 08:00 Sat 10 Jun | Unlatch guidelines off Basker-5 | 1.00 hrs | |
| 09:00 Sat 10 Jun | Install Manifold Pile | 38.00 hrs | |
| 23:00 Sun 11 Jun | Pull anchors and deballast, release rig | 24.00 hrs | |
| 23:00 Mon 12 Jun | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

