

# Well : **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 83  
 Max POB on rig : 100  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Wed 7-Jun-06 7:30

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	<b>Basker 5 12.25in hole section</b>	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Position rig over <b>Basker 3</b>	2.00 hrs	4.00 hrs	2 hrs NPT Blue pod tugger
00:00 Mon 03 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs	15.00 hrs	Full BOP Test
15:00 Mon 03 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs	11.00 hrs	
02:00 Tue 04 Apr	Drill 12-1/4" hole fm 1000m to 1523m (25m/hr)	21.00 hrs	21.50 hrs	
23:30 Tue 04 Apr	POOH and change out Geopilot, RIH	8.00 hrs	9.50 hrs	Geopilot failure
09:00 Wed 05 Apr	Drill 12-1/4" hole fm 1523m to 1934m (25m/hr)	16.00 hrs	11.50 hrs	
20:30 Wed 05 Apr	POOH to shoe and change wash pipe packing, RIH	3.00 hrs	5.00 hrs	Change wash pipe packing
01:30 Thu 06 Apr	Drill 12 1/4" Hole fm 1934m to T.O.L. at 2306m (25m / hr)	14.00 hrs	10.50 hrs	
12:00 Thu 06 Apr	Trouble shoot BOP	0.00 hrs	21.00 hrs	POOH, Switch pods, RIH
09:00 Fri 07 Apr	Drill 12 1/4" Hole fm 2306m to T.O.L. at 2670m (25m / hr)	10.00 hrs	17.50 hrs	TOL @ +2670m
02:30 Sat 08 Apr	Drill 12 1/4" Hole fm 2670m to 2679m	5.50 hrs	10.50 hrs	
13:00 Sat 08 Apr	Round trip to change bit, lay down GeoPilot, pick up Motor BHA	22.00 hrs	17.00 hrs	RSX-616 out for DSX-813
06:00 Sun 09 Apr	Drill 12 1/4" Hole fm 2679m to 2689m (10m / hr)	10.00 hrs	10.00 hrs	Bit balled
16:00 Sun 09 Apr	Round trip to change bit	13.50 hrs	13.50 hrs	DSX-813 out for GFS10BOD rock bit
05:30 Mon 10 Apr	Drill 12 1/4" Hole fm 2689m to TD 3150m (10m/hr)	46.00 hrs	36.50 hrs	Drilled to 2969m
18:00 Tue 11 Apr	Round trip for bit and BHA change, Ream from above Latrobe to TD	18.00 hrs	18.00 hrs	GFS10 out for RSX616M-A9
12:00 Wed 12 Apr	Drill 12 1/4" Hole fm 2969m to section TD at 3600 (10m / hr)	63.00 hrs	26.50 hrs	Drilled to 3225m
14:30 Thu 13 Apr	Repairs to TDS pipe handler, replace IBOP's and saver sub	24.00 hrs	28.50 hrs	
19:00 Fri 14 Apr	Drill 12 1/4" Hole fm 3225m to section TD at 3600 (10m / hr)	37.50 hrs	17.00 hrs	Drilled to 3282m
12:00 Sat 15 Apr	Round trip for bit change.	22.00 hrs	22.50 hrs	RSX-616M out for another RSX-616M
10:30 Sun 16 Apr	Drill 12 1/4" Hole fm 3282m to section TD at 3600 (10m / hr)	32.00 hrs		
18:30 Mon 17 Apr	POH	12.00 hrs		
06:30 Tue 18 Apr	Run and cement 9-5/8" csg	30.00 hrs		
12:30 Wed 19 Apr	Pull and repair BOP and rerun and test	48.00 hrs		Shut in production Basker 2
12:30 Fri 21 Apr	MU 8-1/2" BHA, RIH and conduct FIT	18.00 hrs		
06:30 Sat 22 Apr	Drill 8-1/2" hole from 3600m to TD at 4136m (15m/hr)	36.00 hrs		
18:30 Sun 23 Apr	POH	10.00 hrs		
04:30 Mon 24 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs		
04:30 Wed 26 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
04:30 Wed 26 Apr	Run and cement 7" liner	24.00 hrs		
04:30 Thu 27 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
08:30 Thu 27 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
10:30 Thu 27 Apr	Position rig over <b>Basker 4</b>	2.00 hrs		
12:30 Thu 27 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		
18:30 Thu 27 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
04:30 Fri 28 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs		
16:30 Sun 30 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs		
00:30 Sun 07 May	Condition Hole. POOH.	12.00 hrs		
12:30 Sun 07 May	Rig up and make 3 wireline evaluation runs	50.00 hrs		
14:30 Tue 09 May	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
14:30 Tue 09 May	Run 9 5/8" casing.	24.00 hrs		
14:30 Wed 10 May	Cement 9-5/8" casing	6.00 hrs		