

# Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 83  
 Max POB on rig : 100  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Mon 12-Jun-06 13:00

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	Basker 5 12.25in hole section	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Basker 3 12.25in hole section	450.00 hrs	516.50 hrs	2 hrs NPT Blue pod tugger
08:30 Mon 24 Apr	MU 8-1/2" BHA, RIH, drill out shoe track and conduct FIT	18.00 hrs	19.00 hrs	
03:30 Tue 25 Apr	Drill 8-1/2" hole from 3530m to TD at 4125m (12m/hr)	50.00 hrs	59.00 hrs	
14:30 Thu 27 Apr	POH	10.00 hrs	15.00 hrs	
05:30 Fri 28 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	46.00 hrs	
03:30 Sun 30 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs	0.00 hrs	no wiper trip time allowed
03:30 Sun 30 Apr	Run and cement 7" liner	40.00 hrs	44.50 hrs	
00:00 Tue 02 May	Run VSP	12.00 hrs	14.50 hrs	
14:30 Tue 02 May	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs	2.50 hrs	
17:00 Tue 02 May	Release BOP. Release guide wires	2.00 hrs	2.00 hrs	Shut in production Basker 2
19:00 Tue 02 May	Position rig over Basker 4	2.00 hrs	2.50 hrs	
21:30 Tue 02 May	Install guide wires. Latch BOP	2.00 hrs	3.00 hrs	
00:30 Wed 03 May	L/D 8" DC'S and Jar; MU 9-5/8" csg running tool and rack back	2.00 hrs	1.50 hrs	
02:00 Wed 03 May	M/U 12 1/4" BHA and RIH	6.00 hrs	6.00 hrs	
08:00 Wed 03 May	Full BOP Test	8.00 hrs	10.50 hrs	
18:30 Wed 03 May	RIH and drill out casing. Perform LOT, slip and cut	4.00 hrs	11.50 hrs	
06:00 Thu 04 May	Drill 12-1/4" hole fm 1112m to 1178m	6.00 hrs	6.00 hrs	
12:00 Thu 04 May	Round trip to replace failed Geopilot	0.00 hrs	17.00 hrs	Failed Geopilot (again)
05:00 Fri 05 May	Drill 12-1/4" hole fm 1178m to circa 2600m (20m/hr)	64.00 hrs	64.50 hrs	
21:30 Sun 07 May	Round trip for new bit and pick up Geopilot	24.00 hrs	29.50 hrs	10 hrs reaming to bottom
03:00 Tue 09 May	Drill 12 1/4" Hole fm 2618m to TD at 3350m (10m / hr)	75.00 hrs		
06:00 Fri 12 May	Condition Hole. POOH.	12.00 hrs		
18:00 Fri 12 May	Rig up and make 3 wireline evaluation runs	50.00 hrs		
20:00 Sun 14 May	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
20:00 Sun 14 May	Run 9 5/8" casing.	24.00 hrs		
20:00 Mon 15 May	Cement 9-5/8" casing	6.00 hrs		
02:00 Tue 16 May	Pressure test BOPs & casing on Basker-4	8.00 hrs		
10:00 Tue 16 May	Run Well Patroller to PBTD (≈ 3570m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		
16:00 Wed 17 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
21:00 Wed 17 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
09:00 Thu 18 May	Pull wear bushing, jet clean wellhead again	4.00 hrs		
13:00 Thu 18 May	Rig up tubular handling equipment	1.00 hrs		
14:00 Thu 18 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs		
18:00 Thu 18 May	Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys)	24.00 hrs		
18:00 Fri 19 May	M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 1 x C-L)	3.00 hrs		
21:00 Fri 19 May	M/u & run tubing hanger with 5 1/2" completion riser, space out	10.00 hrs		
07:00 Sat 20 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs		
10:00 Sat 20 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs		
12:00 Sat 20 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs		
15:00 Sat 20 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs		
23:00 Sat 20 May	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead.	6.00 hrs		Shut in production Basker 2
05:00 Sun 21 May	Pressure test BOPs & casing on Basker-5	8.00 hrs		
13:00 Sun 21 May	Run Well Patroller to PBTD (≈ 3560m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		
19:00 Mon 22 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
00:00 Tue 23 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
12:00 Tue 23 May	Pull wear bushing, jet clean wellhead again	4.00 hrs		
16:00 Tue 23 May	Rig up tubular handling equipment	1.00 hrs		
17:00 Tue 23 May	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs		
20:00 Tue 23 May	Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys)	24.00 hrs		
20:00 Wed 24 May	M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 4 x C-L)	3.00 hrs		
23:00 Wed 24 May	M/u & run tubing hanger with 5 1/2" completion riser, space out	10.00 hrs		
09:00 Thu 25 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs		
12:00 Thu 25 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs		
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs		
14:00 Thu 25 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs		
17:00 Thu 25 May	Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead.	6.00 hrs		Shut in production Basker 2
01:00 Fri 26 May	Pressure test BOPs & casing on Basker-3	8.00 hrs		
07:00 Fri 26 May	Run Well Patroller to PBTD (≈ 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs		
15:00 Fri 26 May				
01:00 Sun 28 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		


