

Well : **BASKER FFD**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : **80**
 Max POB on rig : **100**
 Start Date & Time : **Sat 25-Feb-06 8:00**
 Forecast End Time : **Mon 26-Jun-06 3:30**

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Conductor and Surface casing setting operations	288.00 hrs	253.50 hrs	
21:30 Tue 07 Mar	Basker 5 12.25in hole section	432.00 hrs	622.50 hrs	
20:00 Sun 02 Apr	Basker 3 12.25in hole section	450.00 hrs	516.50 hrs	2 hrs NPT Blue pod tugger
08:30 Mon 24 Apr	MU 8-1/2" BHA, RIH, drill out shoe track and conduct FIT	18.00 hrs	19.00 hrs	
03:30 Tue 25 Apr	Drill 8-1/2" hole from 3530m to TD at 4125m (12m/hr)	50.00 hrs	59.00 hrs	
14:30 Thu 27 Apr	POH	10.00 hrs	15.00 hrs	
05:30 Fri 28 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs	46.00 hrs	
03:30 Sun 30 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs	0.00 hrs	no wiper trip time allowed
03:30 Sun 30 Apr	Run and cement 7" liner	40.00 hrs	44.50 hrs	
00:00 Tue 02 May	Run VSP	12.00 hrs	14.50 hrs	
14:30 Tue 02 May	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs	2.50 hrs	
17:00 Tue 02 May	Release BOP. Release guide wires	2.00 hrs	2.00 hrs	Shut in production Basker 2
19:00 Tue 02 May	Position rig over Basker 4	2.00 hrs	2.50 hrs	
21:30 Tue 02 May	Install guide wires. Latch BOP	2.00 hrs	1.50 hrs	
23:00 Tue 02 May	L/D 8" DC'S and Jar	2.00 hrs	1.50 hrs	
00:30 Wed 03 May	M/U 12 1/4" BHA	3.00 hrs	7.00 hrs	
07:30 Wed 03 May	Full BOP Test	8.00 hrs	10.50 hrs	
18:00 Wed 03 May	Service TDS and change out alignment cly.	0.50 hrs	2.00 hrs	1.5 NPT Alignment cly
20:00 Wed 03 May	RIH and drill out casing. Perform LOT	4.00 hrs	7.50 hrs	
03:30 Thu 04 May	Slip and cut D/Line	1.00 hrs	2.50 hrs	
06:00 Thu 04 May	Drill 12-1/4" hole fm 1013m to 1151m (25m/hr)	6.00 hrs	6.50 hrs	
12:30 Thu 04 May	Round trip Geopilot failure	8.00 hrs	11.00 hrs	
23:30 Thu 04 May	Drill 12-1/4" hole fm 1151m to TOL at 2618m (25m/hr)	58.00 hrs	71.50 hrs	
23:00 Sun 07 May	Round trip	12.00 hrs	28.00 hrs	Mud Chemicals
03:00 Tue 09 May	Drill 12 1/4" Hole fm 2618m to TD at 2645m (10m / hr)	3.00 hrs	14.50 hrs	
17:30 Tue 09 May	Round trip	12.00 hrs	21.50 hrs	Bit
15:00 Wed 10 May	Drill 12 1/4" Hole fm 2645m to TD at 3130m (10m / hr)	48.50 hrs	60.00 hrs	
03:00 Sat 13 May	Round trip	12.00 hrs	20.50 hrs	Bit
23:30 Sat 13 May	Drill 12 1/4" Hole fm 3130m to TD at 3286m (10m / hr)	50.00 hrs	33.50 hrs	
09:00 Mon 15 May	POOH for new bit.	6.00 hrs	6.00 hrs	
15:00 Mon 15 May	Junk damaged bit. Junk Run, Work junk basket. POH	12.00 hrs	16.50 hrs	
07:30 Tue 16 May	MU new BHA and RIH, Slip and cut drill line	8.00 hrs	10.00 hrs	
17:30 Tue 16 May	Drill 12-1/4" hole from 3290m to TD at 3520m (7m/hr)	33.00 hrs	27.00 hrs	Drilled to 3387m
20:30 Wed 17 May	Round trip due to low penetration rate	18.00 hrs	17.50 hrs	Junk damaged bit
14:00 Thu 18 May	Drill 12 1/4" hole from 3387 to TD at 3535m (7 m/hr)	21.00 hrs	22.50 hrs	WELL TD of 3480 m
12:30 Fri 19 May	Condition Hole. POOH.	8.00 hrs	10.00 hrs	
22:30 Fri 19 May	Rig up and make 3 wireline evaluation runs	40.00 hrs	55.50 hrs	
06:00 Mon 22 May	RIH. Wiper trip. Condition Hole.	18.00 hrs	16.00 hrs	
22:00 Mon 22 May	Run 9 5/8" casing.	24.00 hrs	20.00 hrs	
18:00 Tue 23 May	Cement 9-5/8" casing	6.00 hrs	7.50 hrs	
01:30 Wed 24 May	Pressure test BOPs & casing on Basker-4	6.00 hrs		
07:30 Wed 24 May	Change out Drilling Line	12.00 hrs		
19:30 Wed 24 May	Run WB. Run Well Patroller to PBTD (≈ 3445m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		Basker 4 Completion
01:30 Fri 26 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
06:30 Fri 26 May	Schlumberger run VSP log	12.00 hrs		
18:30 Fri 26 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
06:30 Sat 27 May	Pull wear bushing, jet clean wellhead again	4.00 hrs		
10:30 Sat 27 May	Rig up tubular handling equipment	1.00 hrs		
11:30 Sat 27 May	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs		
15:30 Sat 27 May	Run tailpipe, packer and 4 1/2" completion string (~240 jts / assys)	24.00 hrs		
15:30 Sun 28 May	M/u SSSV, run remaining 4 1/2" completion (~6 jts / assys, 1 x C-L)	3.00 hrs		
18:30 Sun 28 May	M/u & run tubing hanger with 5 1/2" completion riser, space out	10.00 hrs		
04:30 Mon 29 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs		
07:30 Mon 29 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs		
09:30 Mon 29 May	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs		
12:30 Mon 29 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs		
20:30 Mon 29 May	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead.	6.00 hrs		
02:30 Tue 30 May	Pressure test BOPs & casing on Basker-5	8.00 hrs		Basker 5 completion
10:30 Tue 30 May	Pull Halliburton Isolator plug	3.00 hrs		
13:30 Tue 30 May	Run Well Patroller to PBTD (≈ 3560m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs		
19:30 Wed 31 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs		
00:30 Thu 01 Jun	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs		
12:30 Thu 01 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs		
16:30 Thu 01 Jun	Rig up tubular handling equipment	1.00 hrs		
17:30 Thu 01 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs		

20:30 Thu 01 Jun	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
20:30 Fri 02 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
23:30 Fri 02 Jun	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
09:30 Sat 03 Jun	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
12:30 Sat 03 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
14:30 Sat 03 Jun	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
17:30 Sat 03 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-3 wellhead, unlatch BOP and guidelines off Basker-5, move rig over Basker-3, install guidelines, land and latch BOPs. Install debris cap on Basker-5 wellhead.	6.00 hrs	
01:30 Sun 04 Jun			
07:30 Sun 04 Jun	Pressure test BOPs & casing on Basker-3	8.00 hrs	Basker 3 IDH completion
15:30 Sun 04 Jun	Pull Halliburton Isolator plug	3.00 hrs	
	Run Well Patroller to PBTD (= 4103m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs	
18:30 Sun 04 Jun			
04:30 Tue 06 Jun	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
09:30 Tue 06 Jun	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
21:30 Tue 06 Jun	Pull wear bushing, jet clean wellhead again	4.00 hrs	
01:30 Wed 07 Jun	Rig up tubular handling equipment	1.00 hrs	
02:30 Wed 07 Jun	Determine tubing hanger spaceout with Lead Impression Tool on DP	3.00 hrs	
	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	
05:30 Wed 07 Jun			
23:30 Thu 08 Jun	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	
02:30 Fri 09 Jun			
12:30 Fri 09 Jun	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
14:30 Fri 09 Jun	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
16:30 Fri 09 Jun	Perform inflow test on SSSV.	1.00 hrs	
17:30 Fri 09 Jun	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
01:30 Sat 10 Jun	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	
16:30 Sat 10 Jun	Run Basker-3 Subsea Tree on completion riser	15.00 hrs	Basker 3 SST, flow and suspend
07:30 Sun 11 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
15:30 Sun 11 Jun	R/u & test slickline lubricator	1.00 hrs	
16:30 Sun 11 Jun	Recover 4" ARH lock (trash plug only) from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs	
19:30 Sun 11 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
23:30 Sun 11 Jun	Close XD SSD, POOH.	1.00 hrs	
00:30 Mon 12 Jun	Pressure up and shear open FBIV	1.00 hrs	
01:30 Mon 12 Jun	Open well and flow until cleaned up	4.00 hrs	
05:30 Mon 12 Jun	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs	
07:30 Mon 12 Jun	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	
11:30 Mon 12 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
13:30 Mon 12 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
15:30 Mon 12 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
00:30 Tue 13 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
07:30 Tue 13 Jun	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs	
13:30 Tue 13 Jun	Unlatch guidelines off Basker-3, move rig over Basker-2 and install guidelines.	2.00 hrs	Basker 2 SST recovery
15:30 Tue 13 Jun	Recover Basker-2 subsea tree	32.00 hrs	
	Unlatch guidelines off Basker-2, move rig over Basker-5 and install guidelines.	2.00 hrs	
23:30 Wed 14 Jun			
01:30 Thu 15 Jun	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	Run Basker 5 SST, flow and suspend
16:30 Thu 15 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
00:30 Fri 16 Jun	R/u & test slickline lubricator	1.00 hrs	
01:30 Fri 16 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
03:30 Fri 16 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
07:30 Fri 16 Jun	Close XD SSD, POOH.	1.00 hrs	
08:30 Fri 16 Jun	Pressure up and shear open FBIV	1.00 hrs	
09:30 Fri 16 Jun	Open well and flow until cleaned up	4.00 hrs	
13:30 Fri 16 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
15:30 Fri 16 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
17:30 Fri 16 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
19:30 Fri 16 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
04:30 Sat 17 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
11:30 Sat 17 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
17:30 Sat 17 Jun	Unlatch guidelines off Basker-4, move rig over Basker-5 and install guidelines.	2.00 hrs	
19:30 Sat 17 Jun	Run Basker-4 Subsea Tree on completion riser	15.00 hrs	Run Basker 4 SST, flow and suspend
10:30 Sun 18 Jun	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
18:30 Sun 18 Jun	R/u & test slickline lubricator	1.00 hrs	
19:30 Sun 18 Jun	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
21:30 Sun 18 Jun	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
01:30 Mon 19 Jun	Close XD SSD, POOH.	1.00 hrs	
02:30 Mon 19 Jun	Pressure up and shear open FBIV	1.00 hrs	

03:30 Mon 19 Jun	Open well and flow until cleaned up	4.00 hrs	
07:30 Mon 19 Jun	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
09:30 Mon 19 Jun	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
11:30 Mon 19 Jun	Close & leak test SSSV & PMV.	2.00 hrs	
13:30 Mon 19 Jun	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
22:30 Mon 19 Jun	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
05:30 Tue 20 Jun	Install & test tree cap, pull TCRT	6.00 hrs	
11:30 Tue 20 Jun	Unlatch guidelines off Basker-4, move rig over Basker-2 and install guidelines.	2.00 hrs	Re-run Basker 2 SST and pull gauges
13:30 Tue 20 Jun	Run Basker-2 Subsea Tree and pull gauges	72.00 hrs	
13:30 Fri 23 Jun	Install Manifold 36" Pile	38.00 hrs	
03:30 Sun 25 Jun	Pull anchors and deballast, release rig	24.00 hrs	
03:30 Mon 26 Jun			