

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 6/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 5/10/2006 06:00		Report End Date/Time 6/10/2006 06:00	Report Number 8
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 92,006	Cumulative Cost 630,702
Management Summary RIH and tag top of cement at 6015.9m, POOH with 4" drill pipe. POOH 95 jts of 3-1/2" tubing and bundle. Make up 9-5/8" casing scraper BHA, wait on high wind speed, RIH to 1566m.			
Activity at Report Time RIH with 4" drill pipe at 1566m			
Next Activity POOH with scraper, run RTTS, pressure test cement plug.			

Daily Operations: 24 HRS to 6/10/2006 06:00

Well Name Bream B14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 5/10/2006 06:00		Report End Date/Time 6/10/2006 06:00	Report Number 3
AFE or Job Number L0503G031	Currency AUD	Total Original AFE Amount 235,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 20,467	Cumulative Cost 102,789
Management Summary Travel to BMB, unable to complete wireline work due to adverse weather winds in excess of 40 knots. Cameron repair B-6 Lower master valve closing mechanism.			
Activity at Report Time SDFN			
Next Activity Crews to undertake Fire fighting & Firsst Aid training (retune to BMB 10/10, rig down from B-14.			