

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 01/09/2006 06:00

<b>Well Name</b> Fortescue A28A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> P&A in preparation for Rig 175 infill drilling	
<b>Report Start Date/Time</b> 31/08/2006 06:00		<b>Report End Date/Time</b> 01/09/2006 06:00	<b>Report Number</b> 13
<b>AFE or Job Number</b> 40000456	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,454,560	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 88,342	<b>Cumulative Cost</b> 1,149,112
<b>Management Summary</b> Pressure test casing and cement to 1000 psi, Pooh with 4" cementing string. Rig up Conductor line and Perform UCI logs from 1405m to surface, Nipple down 13 5/8" Bop stack, Nipple up old well head as abandonment flange and pressure test to 1000 psi, Install grating and complete A-28 P&A.			
<b>Activity at Report Time</b> Prepare Rig to skid west & south over the A-12			
<b>Next Activity</b> Skid rig over and rig up on the A-12.			

## Daily Operations: 24 HRS to 01/09/2006 06:00

<b>Well Name</b> Flounder A23A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Other		<b>Plan</b> Plug Integrity Diagnostics	
<b>Report Start Date/Time</b> 31/08/2006 06:00		<b>Report End Date/Time</b> 01/09/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 46000466	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 152,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 17,416	<b>Cumulative Cost</b> 17,416
<b>Management Summary</b> Rig up on the well, pressure test, run in hole and check that the Sliding Sleeve is closed and perform a Tubing integrity test on the Tubing.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> There is a chance that a PLT Survey maybe performed			