

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 10/06/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 09/06/2006 06:00		Report End Date/Time 10/06/2006 06:00	Report Number 6
AFE or Job Number 46000468	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 65,450	Cumulative Cost 381,312
Management Summary Mill on B mandrel inner lock mandrel to planned depth. POOH. RIH with GS pulling tool assembly. Unable to jar B mandrel free. Shear off and POOH. M/u new modified Baker mill and RIH. Mill on Inner lock mandrel and made additional 4" POOH. Wear mark on mill nogo from B mandrel fish neck. Rih with GS pulling tool BHA. Jarred on B mandrel until pin sheared. No movement from B mandrel. Pooh with GS pulling tool BHA.			
Activity at Report Time Pooh with GS pulling tool BHA			
Next Activity Run SC-SSV. Rig off the well. Move to the A-5.			

Daily Operations: 24 HRS to 10/06/2006 18:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 10/06/2006 06:00		Report End Date/Time 10/06/2006 18:00	Report Number 7
AFE or Job Number 46000468	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 30,910	Cumulative Cost 412,222
Management Summary Continue Pooh with GS, Rig up slick line and set SSSV at 122m, Rig down CWU, Install and test tree cap, Install grating.			
Activity at Report Time Move CWU across and rig up on the A-5			
Next Activity Rig up on the A-5,			

Daily Operations: 24 HRS to 11/06/2006 06:00

Well Name Halibut A5A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon	
Report Start Date/Time 10/06/2006 18:00		Report End Date/Time 11/06/2006 06:00	Report Number 9
AFE or Job Number 40000446	Currency AUD	Total Original AFE Amount 502,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 30,839	Cumulative Cost 442,527
Management Summary Move the CWU to the A-5 and rig up. Pressure test the Totco and 7-1/16" BOPs 300/3000 psi, tests solid. Deck chess with equipment in preparation for the A-5 program. Crane operations S/d at 0215 hrs due to winds gusting over 40 knots.			
Activity at Report Time Cont with CWU rig up.			
Next Activity Rih with 1.66" workstring and place 2nd cement plug.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/06/2006 06:00

Well Name Halibut A5A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon	
Report Start Date/Time 11/06/2006 06:00		Report End Date/Time 12/06/2006 06:00	Report Number 10
AFE or Job Number 40000446	Currency AUD	Total Original AFE Amount 502,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 59,335	Cumulative Cost 501,862
Management Summary Wait On Weather, Complete rigging up of the CWU. Shell test BOPs test solid. R/u HES wireline and recover 4.562" SC-SSSV. R/d HES. Rih with 1.66" cementing string. Monitoring well drink rate 0 bph.			
Activity at Report Time Rih with 1.66" cementing string			
Next Activity Circ well clean. Mix, pump and displace 7 bbl cement plug. WOC			

Daily Operations: 24 HRS to 13/06/2006 06:00

Well Name Halibut A5A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Temporary Plug and Abandon	
Report Start Date/Time 12/06/2006 06:00		Report End Date/Time 13/06/2006 06:00	Report Number 11
AFE or Job Number 40000446	Currency AUD	Total Original AFE Amount 502,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 60,334	Cumulative Cost 562,197
Management Summary Rih with 1.66" cementing string and tag HUD at 2705.7m. Circulate well clean with 250 bbls SW. Mix, pump and displace 7 bbl 15.8 ppg cement slurry. Pooh to 2590m and reverse circulate work string clean. Pooh to 2498m and reverse workstring with 26 bbls. Clean up cementing equipment and work areas. WOC. Rattle and clean remaining jnts of the old 1.66" workstring. Rih and tag TOC at 2598.5m mdr. Circulate well to ISW.			
Activity at Report Time Pooh with 1.66" cementing string			
Next Activity R/d the CWU off the well and install the abandonment flange.			

Daily Operations: 24 HRS to 10/06/2006 06:00

Well Name Fortescue A15A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan TIT & BHP Survey	
Report Start Date/Time 09/06/2006 06:00		Report End Date/Time 10/06/2006 06:00	Report Number 3
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 21,403	Cumulative Cost 53,919
Management Summary Rig-Up on Well, Conduct Static Bottom Hole Survey and Tubing Integrity Survey.			
Activity at Report Time SDFN			
Next Activity FTA A18 SSSV Replacement, PLT / DEFT			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 11/06/2006 06:00

Well Name Fortescue A15A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan TIT & BHP Survey	
Report Start Date/Time 10/06/2006 06:00		Report End Date/Time 11/06/2006 06:00	Report Number 4
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 68,400	Cumulative Cost 122,319
Management Summary RIH replace Circulating Vlv and Unloading Vlv. Conduct TIT.			
Activity at Report Time SDFN			
Next Activity FTA A18 SSSV Replacement, PLT / DEFT			

Daily Operations: 24 HRS to 12/06/2006 06:00

Well Name Fortescue A18			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace SSSV, TIT & PLT/dual DEFT survey	
Report Start Date/Time 11/06/2006 06:00		Report End Date/Time 12/06/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 210,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 22,463	Cumulative Cost 22,463
Management Summary Replace SSSV, TIT & PLT/DEFT Survey			
Activity at Report Time SDFN			
Next Activity Rig-up on well, RIH & Replace GLV's			

Daily Operations: 24 HRS to 13/06/2006 06:00

Well Name Fortescue A18			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace SSSV, TIT & PLT/dual DEFT survey	
Report Start Date/Time 12/06/2006 06:00		Report End Date/Time 13/06/2006 06:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 210,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 22,463	Cumulative Cost 44,926
Management Summary Replace SSSV, reintate the well integrity by changing out the Gas Lift Valves.			
Activity at Report Time SDFN			
Next Activity Reintate integrity of the well and perform a PLT / DEFT			