

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 05/08/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22	<b>Company</b> Imperial Snub		
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 04/08/2006 06:00		<b>Report End Date/Time</b> 05/08/2006 06:00	<b>Report Number</b> 21
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b> 1,371,800
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 75,478	<b>Cumulative Cost</b> 1,166,435
<b>Management Summary</b> Continue rig up of R22 modules. Backload last boat load of equipment from WTN and offload at FTA. Currently 56% rigged up.			
<b>Activity at Report Time</b> Install upper Bullwheel section			
<b>Next Activity</b> Continue the Rig up of the R22 modules			

## Daily Operations: 24 HRS to 06/08/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22	<b>Company</b> Imperial Snub		
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 05/08/2006 06:00		<b>Report End Date/Time</b> 06/08/2006 06:00	<b>Report Number</b> 22
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b> 1,371,800
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 69,923	<b>Cumulative Cost</b> 1,236,358
<b>Management Summary</b> Continue with Rig up of R22 facilities. Scope the derrick and secure. Install the Monkey board and secure. Continue with the tie-ins of the rig ancillary equipment and services			
<b>Activity at Report Time</b> Tidy up pipe racks and install catwalk.			
<b>Next Activity</b> Cont with R22 rig up.			

## Daily Operations: 24 HRS to 07/08/2006 06:00

<b>Well Name</b> Fortescue A6			
<b>Rig Name</b> 22	<b>Company</b> Imperial Snub		
<b>Job Subcategory</b>		<b>Plan</b> Rig Mobilisation from TNA to FTA	
<b>Report Start Date/Time</b> 06/08/2006 06:00		<b>Report End Date/Time</b> 07/08/2006 06:00	<b>Report Number</b> 23
<b>AFE or Job Number</b> 40000453	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 497,300	<b>Total AFE Supplement Amount</b> 1,371,800
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 69,923	<b>Cumulative Cost</b> 1,306,281
<b>Management Summary</b> Continue to unpack rig move baskets and rig up equipment, Install drill cables in derrick and install rotary husco and rotary. Run electrical cables. Continue installation and commissioning of rig ancillaries.			
<b>Activity at Report Time</b> Prepare rig for skidding.			
<b>Next Activity</b> Skid rig to well centre.			

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 05/08/2006 06:00

<b>Well Name</b> West Tuna W39			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Lower		<b>Plan</b> GR, Pressure surveys and add perfs (long string).	
<b>Report Start Date/Time</b> 04/08/2006 06:00		<b>Report End Date/Time</b> 05/08/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> L0503G027	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 158,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 24,105	<b>Cumulative Cost</b> 35,866
<b>Management Summary</b> Set-up wireline spread, Pressure test BOPs, Rig-up on well, Pressure test Lubricator. Dose well withy 60litres of Waxesolve and shut-in overnight.			
<b>Activity at Report Time</b> Rig-Up on WTN W39L			
<b>Next Activity</b> Conduct drift run to HUD.			

## Daily Operations: 24 HRS to 06/08/2006 06:00

<b>Well Name</b> West Tuna W39			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Lower		<b>Plan</b> GR, Pressure surveys and add perfs (long string).	
<b>Report Start Date/Time</b> 05/08/2006 06:00		<b>Report End Date/Time</b> 06/08/2006 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> L0503G027	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 158,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 22,855	<b>Cumulative Cost</b> 58,721
<b>Management Summary</b> Conduct drift run. Set 2.205" XN Pump Open Plug in the NoGo nipple at 2687m MDKB. Run memory gauges as per program to conduct SBHP survey.			
<b>Activity at Report Time</b> Conduct drift run to HUD.			
<b>Next Activity</b> Run memory gauges as per program to conduct Flowing BHP survey.			

## Daily Operations: 24 HRS to 07/08/2006 06:00

<b>Well Name</b> West Tuna W39			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Lower		<b>Plan</b> GR, Pressure surveys and add perfs (long string).	
<b>Report Start Date/Time</b> 06/08/2006 06:00		<b>Report End Date/Time</b> 07/08/2006 06:00	<b>Report Number</b> 4
<b>AFE or Job Number</b> L0503G027	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 158,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 24,581	<b>Cumulative Cost</b> 83,302
<b>Management Summary</b> Conduct Flowing Bottom Hole Pressure/Temp Surveys as per program. Rig Down Halliburton.			
<b>Activity at Report Time</b> Conduct Flowing Bottom Hole Surveys on Slickline			
<b>Next Activity</b> Rig-Up Schlumberger and conduct GR Survey with PBMS GR/CCL logging toolstring.			