	EAPL WellWork Daily Operations Report				
Daily Operations: 24 HRS t	o 2/01/2007	06-00			
Well Name					
Bream A26	0				
Rig Name Rig 22	Company Imperial Snubb	ning Services			
Job Subcategory	Impenal Shubi	Plan			
Perforation		Tubing Pull Recompletion			
Report Start Date/Time		Report End Date/Time	Report Number		
1/01/2007 06:00 AFE or Job Number	Currency	2/01/2007 06:00			
L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount		
Days Ahead/Behind		Daily Cost Total 79,013	Cumulative Cost 1,475,952		
POOH & rack old tubing on pipe rac Activity at Report Time Continue to POOH with 3-1/2" tubing Next Activity	k. g.		itions, 45+ knot winds. Crane shut down, continue to		
Rack out 4" drill pipe ready to RIH w	overshot as	Sy			
Daily Operations: 24 HRS t	o 2/01/2007	06-00			
Well Name	0 2/0 1/2001	00.00			
Mackerel A14					
Rig Name	Company				
Wireline Job Subcategory	Halliburton / Se	Plan			
Sob Subcategory		Control line diagnostics/plug & secure			
Report Start Date/Time		Report End Date/Time	Report Number		
1/01/2007 06:00		2/01/2007 06:00	17		
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount		
46000471 Days Ahead/Behind	AUD	80,000 Daily Cost Total	Cumulative Cost		
Days Anead/Benind		1,536	201,205		
Management Summary		.,			
Monitor PA/Tbg pressure , 25 kpa p	ressure change	in both PA and Tbg over 12 hrs			
Activity at Report Time					
SDFN Next Activity					
Continue to monitor PA / Tbg pressu	ires				
Daily Operations: 24 HRS t	0 2/01/2007	06.00			
Well Name	0 2/0 1/2007	00.00			
Mackerel A3					
Rig Name	Company				
Wireline	Halliburton / Se	chlumberger Plan			
Job Subcategory Gas Lift		Tubing Integrity Test & Lower Master Valve R	epair		
Report Start Date/Time		Report End Date/Time	Report Number		
1/01/2007 06:00		2/01/2007 06:00	3		
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount		
46000471	AUD	40,000	Cumulative Cost		
Days Ahead/Behind		Daily Cost Total 4,392	Cumulative Cost 27,414		
Management Summary		1	· · · ·		
Set POP, extended plug in sssv nipp	le. Test plug. Ri	g down from A-3			
Activity at Report Time SDFN					
Next Activity Rig up on A-2					

Daily Operations: 24 H	RS to 2/01/200	7 06:00		
Well Name				
Mackerel A2A				
Rig Name	Company	Impany		
Wireline	Halliburton /	Schlumberger		
Job Subcategory		Plan		
		Replace threaded PA valve flange with blind flange		
Report Start Date/Time		Report End Date/Time	Report Number	
1/01/2007 12:00		2/01/2007 06:00	1	
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount	
46000460	AUD	80,000		
Days Ahead/Behind		Daily Cost Total	Cumulative Cost	
		8,688	8,688	
Management Summary		1	1	
Wait on weather wind gusts to	40 plus knots			
Activity at Report Time	-			
SDFN				
Next Activity				
Rig up on A-2, plug and water	out wall to raplace	companion flange on PA		