Well: **MANTA 2A**

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup 85

| Start Time Description Target Actual Comments 16:30 Mon 23 Jan Ready to spud Problem with pump while survey taken 1.00 hrs 3.00 hrs 19:30 Mon 23 Jan Drill 36" hole 8.00 hrs 3.00 hrs 22:30 Mon 23 Jan Run & cement 30" conductor 17.00 hrs 10:00 Tue 24 Jan M/up 17-1/2" BHA RIH & drill shoe track 8.00 hrs 7.00 hrs 17:00 Tue 24 Jan Drill 17-1/2" hole 41.00 hrs 34.50 hrs 03:30 Thu 26 Jan Run & cement 13-3/8" casing 24.00 hrs 15.50 hrs 19:00 Thu 26 Jan Recover Manta 2 PGB 12.00 hrs 5.00 hrs | D 0 |
|--|--|
| 19:30 Mon 23 Jan Drill 36" hole 8.00 hrs 3.00 hrs 22:30 Mon 23 Jan Run & cement 30" conductor 17.00 hrs 11.50 hrs 10:00 Tue 24 Jan M/up 17-1/2" BHA RIH & drill shoe track 8.00 hrs 7.00 hrs 17:00 Tue 24 Jan Drill 17-1/2" hole 41.00 hrs 34.50 hrs 03:30 Thu 26 Jan Run & cement 13-3/8" casing 24.00 hrs 15.50 hrs 19:00 Thu 26 Jan Recover Manta 2 PGB 12.00 hrs 5.00 hrs | Done ? |
| 22:30 Mon 23 Jan Run & cement 30" conductor 17.00 hrs 11.50 hrs 10:00 Tue 24 Jan M/up 17-1/2" BHA RIH & drill shoe track 8.00 hrs 7.00 hrs 17:00 Tue 24 Jan Drill 17-1/2" hole 41.00 hrs 34.50 hrs 03:30 Thu 26 Jan Run & cement 13-3/8" casing 24.00 hrs 15.50 hrs 19:00 Thu 26 Jan Recover Manta 2 PGB 12.00 hrs 5.00 hrs | <u> </u> |
| 10:00 Tue 24 Jan M/up 17-1/2" BHA RIH & drill shoe track 8.00 hrs 7.00 hrs 17:00 Tue 24 Jan Drill 17-1/2" hole 41.00 hrs 34.50 hrs 03:30 Thu 26 Jan Run & cement 13-3/8" casing 24.00 hrs 15.50 hrs 19:00 Thu 26 Jan Recover Manta 2 PGB 12.00 hrs 5.00 hrs | 0 |
| 03:30 Thu 26 Jan Run & cement 13-3/8" casing 24.00 hrs 15.50 hrs 19:00 Thu 26 Jan Recover Manta 2 PGB 12.00 hrs 5.00 hrs | ☺ |
| 19:00 Thu 26 Jan Recover Manta 2 PGB 12.00 hrs 5.00 hrs | © |
| | © |
| | © |
| 00:00 Fri 27 Jan Run & test BOP 31.00 hrs 22.50 hrs | © |
| 22:30 Fri 27 Jan Lay down 36" & 17 1/2" BHA 3.00 hrs 5.00 hrs | © |
| 03:30 Sat 28 Jan Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT 15.00 hrs 12.50 hrs | <u> </u> |
| 16:00 Sat 28 Jan Drill 12:1/4" hole 166:00 hrs 10:50 hrs | <u> </u> |
| 02:30 Sun 29 Jan POH for unexpected RST tool failure 16.00 hrs 15.00 hrs 17:30 Sun 29 Jan Continue to drill 12-1/4" hole to 2360m 155.50 hrs 33.00 hrs | © © |
| 02:30 Tue 31 Jan POH & repair top drive. Slip & cut drill line. RIH. 65.00 hrs 77.00 hrs | |
| 77:30 fre 37 Feb Trouble shoot problem with generator engine 0.00 hrs 3.50 hrs | © |
| 11:00 Fri 03 Feb Continue to drill 12-1/4" hole to ~2487m MD 13:00 hrs 13:00 hrs Drill with reduced parameters | |
| 00:00 Sat 04 Feb Continue to drill 12-1/4" hole to 2715 m MD (2535m TVD) 25.00 hrs 24.00 hrs | © |
| 00:00 Sun 05 Feb | 20001 |
| 16:00 Sun 05 Feb Pull wear bushing. Jet BOP 2.00 hrs 2.00 hrs | 0 |
| 18:00 Sun 05 Feb Rig up & run 9-5/8" casing 20.00 hrs 18.00 hrs | © |
| 12:00 Mon 06 Feb Cmt 9-5/8" csg. Set seal assy. POH R-down 6.00 hrs 9.50 hrs | © |
| 21:30 Mon 06 Feb Run wear bushing 2.00 hrs 2.50 hrs | © |
| 00:00 Tue 07 Feb M-up 8-1/2" BHA. RIH. Drill out.FIT 15.00 hrs 24.00 hrs | © |
| 00:00 Wed 08 Feb Drill 8-1/2" hole to ~ 3110m MD Volcanics 40.00 hrs 27.00 hrs | © ———————————————————————————————————— |
| 03:00 Thu 09 Feb Condition hole. POOH. L/out 8-1/2" BHA 8.00 hrs | |
| 11:00 Thu 09 Feb Run electric wire line logs 36.00 hrs | |
| 23:00 Fri 10 Feb Make wiper trip 0.00 hrs 23:00 Fri 10 Feb Run & Cement Liner 26.00 hrs | 2000 |
| 01:00 Sun 12 Feb Pressure test BOP 8.00 hrs | |
| 09:00 Sun 12 Feb Run scraper/well patroller. P/u 3.5in DP. Circ well clean, spot HEC pill 12.00 hrs | |
| 21:00 Sun 12 Feb Circ inhib brine above TOL. Jet clean BOP and wellhead. 3.00 hrs | |
| 00:00 Mon 13 Feb POOH while laying out 3-1/2: & 5" DP, Jars, SPS BHA 12.00 hrs | |
| 12:00 Mon 13 Feb Rig up Schlum e-line run CBL/VDL/GR/CCL Log 5.00 hrs | |
| 17:00 Mon 13 Feb RIH and perforate overbalanced (2 runs - 3 intervals) 15.00 hrs | |
| 08:00 Tue 14 Feb Pull wear bushing. Function BOP rams. Jet WH/BOP 4.00 hrs | |
| 12:00 Tue 14 Feb Rig up tubular handling equipment 3.00 hrs | |
| 15:00 Tue 14 Feb Run Lead Impression Tool on compln riser 3.00 hrs | |
| 18:00 Tue 14 Feb Activate LIT for TH spaceout, POOH racking back riser. 3.00 hrs | 2000 |
| 21:00 Tue 14 Feb Run 4-1/2" Completion String 30.00 hrs | 2007/ |
| 03:00 Thu 16 Feb M/u SSSV, run 4-1/2" tubing 3.00 hrs 06:00 Thu 16 Feb M/u & run tbg hgr with 5-1/2" compln riser, space out. 16.00 hrs | 200F/ 200F/ |
| 22:00 Thu 16 Feb R/u & test FOBV & surface lines. Land & test hanger 4.00 hrs | ~ ↓ • • » |
| 02:00 Fri 17 Feb Pressure up on FBIV. Set & test packer. Test completion. Shear GLV 3.00 hrs | 2000 |
| 05:00 Fri 17 Feb In flow test SSSV. 1.00 hrs | |
| 06:00 Fri 17 Feb Unlatch THRT, POOH & stand back.R/down tubular handling eqpt. 8.00 hrs | |
| 14:00 Fri 17 Feb Rug up to handle riser 3.00 hrs | |
| 17:00 Fri 17 Feb Unlatch & pull BOPs. R/down handling gear 12:00 hrs | |
| 05:00 Sat 18 Feb Rig up & run Subsea Tree on completion riser 18.00 hrs | |
| 23:00 Sat 18 Feb R/u & test flowhead & surface lines, land & latch / test tree & riser 10.00 hrs | |
| 09:00 Sun 19 Feb R/u & test slickline lubricator. | |
| 11:00 Sun 19 Feb RIH & recover ARH lock from TH. Open SCSSV 1.00 hrs | 2000/ |
| 12:00 Sun 19 Feb Retrieve prong & plug from Tubing Hanger, open SSSV 2.00 hrs 14:00 Sun 19 Feb RIH, open SSD. 2.00 hrs | |
| | |
| 16:00 Sun 19 Feb Displace tubing to diesel 3.00 hrs | |
| | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs | 2000/ |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs | - · · · · · |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs | - |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs 08:00 Mon 20 Feb Test & suspend sub sea XT 2.00 hrs 10:00 Mon 20 Feb R/down & L/out WL lubricator & BOP. Flow & Kill lines. 2.00 hrs 12:00 Mon 20 Feb Unlatch production riser. R/down MRTs from tension jt. 1.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs 08:00 Mon 20 Feb Test & suspend sub sea XT 2.00 hrs 10:00 Mon 20 Feb R/down & L/out WL lubricator & BOP. Flow & Kill lines. 2.00 hrs 12:00 Mon 20 Feb Unlatch production riser. R/down MRTs from tension jt. 1.00 hrs 13:00 Mon 20 Feb L/out flow head. L/out long bails. R/down coflex flow line. 3.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Builhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs 08:00 Mon 20 Feb Test & suspend sub sea XT 2.00 hrs 10:00 Mon 20 Feb R/down & L/out WL lubricator & BOP. Flow & Kill lines. 2.00 hrs 12:00 Mon 20 Feb Unlatch production riser. R/down MRTs from tension jt. 1.00 hrs 13:00 Mon 20 Feb L/out flow head. L/out long bails. R/down coflex flow line. 3.00 hrs 16:00 Mon 20 Feb Pull completion riser 6.00 hrs | |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs 08:00 Mon 20 Feb Test & suspend sub sea XT 2.00 hrs 10:00 Mon 20 Feb Vlout WL lubricator & BOP. Flow & Kill lines. 2.00 hrs 12:00 Mon 20 Feb Unlatch production riser. R/down MRTs from tension jt. 1.00 hrs 13:00 Mon 20 Feb L/out flow head. L/out long bails. R/down coflex flow line. 3.00 hrs 16:00 Mon 20 Feb Install tree debris cap, survey seabed 4.00 hrs | 40001 |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs 08:00 Mon 20 Feb Test & suspend sub sea XT 2.00 hrs 10:00 Mon 20 Feb R/down & L/out WL lubricator & BOP. Flow & Kill lines. 2.00 hrs 12:00 Mon 20 Feb Unlatch production riser. R/down MRTs from tension jt. 1.00 hrs 13:00 Mon 20 Feb L/out flow head. L/out long bails. R/down coflex flow line. 3.00 hrs 16:00 Mon 20 Feb Install tree debris cap, survey seabed 4.00 hrs 02:00 Tue 21 Feb Deballast rig to transit draught. 5.00 hrs | £0.00€/ |
| 19:00 Sun 19 Feb RIH, close XD SSD 2.00 hrs 21:00 Sun 19 Feb Pre-flow Safety Flow for clean up 4.00 hrs 01:00 Mon 20 Feb Flow thru separator for samples 2.00 hrs 03:00 Mon 20 Feb Flush across flow head Bullhead diesel to below SSSV 2.00 hrs 05:00 Mon 20 Feb Close & leak test SSSV. Close tree valves 2.00 hrs 07:00 Mon 20 Feb Flush riser and surface system with diesel and then seawater 1.00 hrs 08:00 Mon 20 Feb Test & suspend sub sea XT 2.00 hrs 10:00 Mon 20 Feb Vlout WL lubricator & BOP. Flow & Kill lines. 2.00 hrs 12:00 Mon 20 Feb Unlatch production riser. R/down MRTs from tension jt. 1.00 hrs 13:00 Mon 20 Feb L/out flow head. L/out long bails. R/down coflex flow line. 3.00 hrs 16:00 Mon 20 Feb Install tree debris cap, survey seabed 4.00 hrs | £0.000 p |