

Well : MANTA 2A

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup.

Starting POB : 84
 Max POB on rig : 100
 Start Date & Time : Mon 23-Jan-06 16:30
 Forecast End Time : Thu 16-Feb-06 21:00

| Start Time | Description | Target | Actual | Comments | Done ? |
|------------------|--|------------|-----------|-------------------------------|--------|
| 16:30 Mon 23 Jan | Ready to spud Problem with pump while survey taken | 1.00 hrs | 3.00 hrs | | ☺ |
| 19:30 Mon 23 Jan | Drill 36" hole | 8.00 hrs | 3.00 hrs | | ☺ |
| 22:30 Mon 23 Jan | Run & cement 30" conductor | 17.00 hrs | 11.50 hrs | | ☺ |
| 10:00 Tue 24 Jan | M/up 17-1/2" BHA RIH & drill shoe track | 8.00 hrs | 7.00 hrs | | ☺ |
| 17:00 Tue 24 Jan | Drill 17-1/2" hole | 41.00 hrs | 34.50 hrs | | ☺ |
| 03:30 Thu 26 Jan | Run & cement 13-3/8" casing | 24.00 hrs | 15.50 hrs | | ☺ |
| 19:00 Thu 26 Jan | Recover Manta 2 PGB | 12.00 hrs | 5.00 hrs | | ☺ |
| 00:00 Fri 27 Jan | Run & test BOP | 31.00 hrs | 22.50 hrs | | ☺ |
| 22:30 Fri 27 Jan | Lay down 36" & 17 1/2" BHA | 3.00 hrs | 5.00 hrs | | ☺ |
| 03:30 Sat 28 Jan | Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT | 15.00 hrs | 12.50 hrs | | ☺ |
| 16:00 Sat 28 Jan | Drill 12-1/4" hole | 166.00 hrs | 10.50 hrs | | ☺ |
| 02:30 Sun 29 Jan | POH for unexpected RST tool failure | 16.00 hrs | 15.00 hrs | | ☺ |
| 17:30 Sun 29 Jan | Continue to drill 12-1/4" hole to 2360m | 155.50 hrs | 33.00 hrs | | ☺ |
| 02:30 Tue 31 Jan | POH & repair top drive. Slip & cut drill line. RIH. | 65.00 hrs | 77.00 hrs | | ☺ |
| 07:30 Fri 03 Feb | Trouble shoot problem with generator engine | 0.00 hrs | 3.50 hrs | | ☺ |
| 11:00 Fri 03 Feb | Continue to drill 12-1/4" hole to ~2487m MD | 13.00 hrs | 13.00 hrs | Drill with reduced parameters | ☺ |
| 00:00 Sat 04 Feb | Continue to drill 12-1/4" hole to 2715 m MD (2535m TVD) | 25.00 hrs | 24.00 hrs | | ☺ |
| 00:00 Sun 05 Feb | Condition & POOH. L-out 12-1/4" DD-FEWD BHA | 15.00 hrs | 16.00 hrs | | ✖ |
| 16:00 Sun 05 Feb | Pull wear bushing. Jet BOP | 2.00 hrs | 2.00 hrs | | ☺ |
| 18:00 Sun 05 Feb | Rig up & run 9-5/8" casing | 20.00 hrs | 18.00 hrs | | ☺ |
| 12:00 Mon 06 Feb | Cmt 9-5/8" csg. Set seal assy. POH R-down | 6.00 hrs | 9.50 hrs | | ☺ |
| 21:30 Mon 06 Feb | Run wear bushing | 2.00 hrs | 2.50 hrs | | ☺ |
| 00:00 Tue 07 Feb | M-up 8-1/2" BHA. RIH. Drill out.FIT | 15.00 hrs | 24.00 hrs | | ☺ |
| 00:00 Wed 08 Feb | Drill 8-1/2" hole to ~ 3110m MD Volcanics | 40.00 hrs | 27.00 hrs | | ☺ |
| 03:00 Thu 09 Feb | Condition hole. POOH. L/out 8-1/2" BHA | 8.00 hrs | 14.50 hrs | | ☺ |
| 17:30 Thu 09 Feb | Run electric wire line logs | 36.00 hrs | 46.00 hrs | | ☺ |
| 15:30 Sat 11 Feb | Make wiper trip | 0.00 hrs | 0.00 hrs | | ☺ |
| 15:30 Sat 11 Feb | Run & Cement Liner | 26.00 hrs | 38.50 hrs | | ✖ |
| 06:00 Mon 13 Feb | Pressure test BOP. Repair Swivel packing. Slip & cut drill line | 8.00 hrs | 14.50 hrs | | ☺ |
| 20:30 Mon 13 Feb | Rig up coflex test hose | 0.00 hrs | 1.00 hrs | | ☺ |
| 21:30 Mon 13 Feb | Run scraper/well patroller. P/u 3.5in DP. Circ well clean, spot HEC pill | 12.00 hrs | 17.50 hrs | | ☺ |
| 15:00 Tue 14 Feb | Circ inhib brine above TOL. Jet clean BOP and wellhead, | 3.00 hrs | 9.00 hrs | | ☺ |
| 00:00 Wed 15 Feb | POOH while laying out 3-1/2" DP, SPS BHA. | 12.00 hrs | | | |
| 12:00 Wed 15 Feb | Rig up Schlum e-line run CBL/VDL/GR/CCL Log | 5.00 hrs | | | |
| 17:00 Wed 15 Feb | RIH and perforate overbalanced (2 runs - 3 intervals) | 15.00 hrs | | | |
| 08:00 Thu 16 Feb | Pull wear bushing. Function BOP rams. Jet WH/BOP | 4.00 hrs | | | |
| 12:00 Thu 16 Feb | Rig up tubular handling equipment | 3.00 hrs | | | |
| 15:00 Thu 16 Feb | Run Lead Impression Tool on compln riser | 3.00 hrs | | | |
| 18:00 Thu 16 Feb | Activate LIT for TH spaceout, POOH racking back riser. | 3.00 hrs | | | ✖ |
| 21:00 Thu 16 Feb | Run 4-1/2" Completion String | 30.00 hrs | | | ✖ |
| 03:00 Sat 18 Feb | M/u SSSV, run 4-1/2" tubing | 3.00 hrs | | | ✖ |
| 06:00 Sat 18 Feb | M/u & run tbg hgr with 5-1/2" compln riser, space out. | 16.00 hrs | | | ✖ |
| 22:00 Sat 18 Feb | R/u & test FOBV & surface lines. Land & test hanger | 4.00 hrs | | | |
| 02:00 Sun 19 Feb | Pressure up on FBIV. Set & test packer. Test completion. Shear GLV | 3.00 hrs | | | ✖ |
| 05:00 Sun 19 Feb | In flow test SSSV. | 1.00 hrs | | | |
| 06:00 Sun 19 Feb | Unlatch THRT, POOH & stand back.R/down tubular handling eqpt. | 8.00 hrs | | | |
| 14:00 Sun 19 Feb | Rug up to handle riser / Pull BOP | 3.00 hrs | | | |
| 17:00 Sun 19 Feb | Unlatch & pull BOPs. R/down handling gear | 12.00 hrs | | | |
| 05:00 Mon 20 Feb | Rig up & run Subsea Tree on completion riser | 18.00 hrs | | | |
| 23:00 Mon 20 Feb | R/u & test flowhead & surface lines, land & latch / test tree & riser | 10.00 hrs | | | |