

Well : MANTA 2A

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 84
 Max POB on rig : 100
 Start Date & Time : Mon 23-Jan-06 16:30
 Forecast End Time : Fri 17-Feb-06 14:30

Start Time	Description	Target	Actual	Comments	Done ?
16:30 Mon 23 Jan	Ready to spud Problem with pump while survey taken	1.00 hrs	3.00 hrs		☺
19:30 Mon 23 Jan	Drill 36" hole	8.00 hrs	3.00 hrs		☺
22:30 Mon 23 Jan	Run & cement 30" conductor	17.00 hrs	11.50 hrs		☺
10:00 Tue 24 Jan	M/up 17-1/2" BHA RIH & drill shoe track	8.00 hrs	7.00 hrs		☺
17:00 Tue 24 Jan	Drill 17-1/2" hole	41.00 hrs	34.50 hrs		☺
03:30 Thu 26 Jan	Run & cement 13-3/8" casing	24.00 hrs	15.50 hrs		☺
19:00 Thu 26 Jan	Recover Manta 2 PGB	12.00 hrs	5.00 hrs		☺
00:00 Fri 27 Jan	Run & test BOP	31.00 hrs	22.50 hrs		☺
22:30 Fri 27 Jan	Lay down 36" & 17 1/2" BHA	3.00 hrs	5.00 hrs		☺
03:30 Sat 28 Jan	Make up 12-1/4" BHA. RIH Drill shoe track. Perform LOT	15.00 hrs	12.50 hrs		☺
16:00 Sat 28 Jan	Drill 12-1/4" hole	166.00 hrs	10.50 hrs		☺
02:30 Sun 29 Jan	POH for unexpected RST tool failure	16.00 hrs	15.00 hrs		☺
17:30 Sun 29 Jan	Continue to drill 12-1/4" hole to 2360m	155.50 hrs	33.00 hrs		☺
02:30 Tue 31 Jan	POH & repair top drive. Slip & cut drill line. RIH.	65.00 hrs	77.00 hrs		☺
07:30 Fri 03 Feb	Trouble shoot problem with generator engine	0.00 hrs	3.50 hrs		☺
11:00 Fri 03 Feb	Continue to drill 12-1/4" hole to ~2487m MD	13.00 hrs	13.00 hrs	Drill with reduced parameters	☺
00:00 Sat 04 Feb	Continue to drill 12-1/4" hole to 2715 m MD (2535m TVD)	25.00 hrs	24.00 hrs		☺
00:00 Sun 05 Feb	Condition & POOH. L-out 12-1/4" DD-FEWD BHA	15.00 hrs	16.00 hrs		✂️🔧🔩🔪
16:00 Sun 05 Feb	Pull wear bushing. Jet BOP	2.00 hrs	2.00 hrs		☺
18:00 Sun 05 Feb	Rig up & run 9-5/8" casing	20.00 hrs	18.00 hrs		☺
12:00 Mon 06 Feb	Cmt 9-5/8" csg. Set seal assy. POH R-down	6.00 hrs	9.50 hrs		☺
21:30 Mon 06 Feb	Run wear bushing	2.00 hrs	2.50 hrs		☺
00:00 Tue 07 Feb	M-up 8-1/2" BHA. RIH. Drill out.FIT	15.00 hrs	24.00 hrs		☺
00:00 Wed 08 Feb	Drill 8-1/2" hole to ~ 3110m MD Volcanics	40.00 hrs	27.00 hrs		☺
03:00 Thu 09 Feb	Condition hole. POOH. L/out 8-1/2" BHA	8.00 hrs	14.50 hrs		☺
17:30 Thu 09 Feb	Run electric wire line logs	36.00 hrs	46.00 hrs		☺
15:30 Sat 11 Feb	Make wiper trip	0.00 hrs	0.00 hrs		☺
15:30 Sat 11 Feb	Run & Cement Liner	26.00 hrs	38.50 hrs		✂️🔧🔩🔪
06:00 Mon 13 Feb	Pressure test BOP. Repair Swivel packing. Slip & cut drill line	8.00 hrs	14.50 hrs		✂️🔧🔩🔪
20:30 Mon 13 Feb	Rig up coflex test hose	0.00 hrs	1.00 hrs		☺
21:30 Mon 13 Feb	Run scraper/well patroller. P/u 3.5in DP. Circ well clean, spot HEC pill	12.00 hrs	17.50 hrs		✂️🔧🔩🔪
15:00 Tue 14 Feb	Circ inhib brine above TOL. Jet clean BOP and wellhead.	3.00 hrs	9.00 hrs		✂️🔧🔩🔪
00:00 Wed 15 Feb	POOH while laying out 3-1/2" DP. SPS BHA.	12.00 hrs	10.00 hrs		✂️🔧🔩🔪
10:00 Wed 15 Feb	Rig up Schlum e-line run CBL/VDL/GR/CCL Log	5.00 hrs	7.00 hrs		✂️🔧🔩🔪
17:00 Wed 15 Feb	RIH and perforate overbalanced (3 runs - 6 intervals)	18.50 hrs	21.00 hrs		✂️🔧🔩🔪
14:00 Thu 16 Feb	Pull wear bushing. Jet WH/BOP	4.00 hrs	4.00 hrs		✂️🔧🔩🔪
18:00 Thu 16 Feb	Run Lead Impression Tool on completion riser	3.00 hrs	13.00 hrs		☺
07:00 Fri 17 Feb	Jam unit failed, lay down HWDP	3.00 hrs	3.50 hrs	Use Mouse hole to L/D HWDP	✂️🔧🔩🔪
10:30 Fri 17 Feb	Rig up Banana sheaves and hoses in derrick	3.00 hrs	4.00 hrs		☺
14:30 Fri 17 Feb	Run 4-1/2" Completion String	30.00 hrs	22.50 hrs		✂️🔧🔩🔪
13:00 Sat 18 Feb	M/u SSSV, run 4-1/2" tubing	3.00 hrs	2.00 hrs		✂️🔧🔩🔪
15:00 Sat 18 Feb	M/u & run tbq hgr with 5-1/2" compln riser, space out.	16.00 hrs	14.00 hrs		✂️🔧🔩🔪
05:00 Sun 19 Feb	R/u & test FOBV & surface lines. Land & test hanger	4.00 hrs	4.00 hrs		☺
09:00 Sun 19 Feb	Pressure up on FBIV. Set & test packer. Test completion.	3.00 hrs	4.00 hrs		✂️🔧🔩🔪
13:00 Sun 19 Feb	In flow test SSSV.	1.00 hrs	1.00 hrs		☺
14:00 Sun 19 Feb	Unlatch THRT. POOH & stand back.R/down tubular handling eqpt.	8.00 hrs	7.50 hrs		☺
21:30 Sun 19 Feb	Rig up to handle riser / Pull BOP	3.00 hrs	4.50 hrs		☺
02:00 Mon 20 Feb	Unlatch & pull BOPs. R/down handling gear	12.00 hrs			☺
14:00 Mon 20 Feb	Rig up & run Subsea Tree on completion riser	18.00 hrs			☺
08:00 Tue 21 Feb	R/u & test flowhead & surface lines, land & latch / test tree & riser	10.00 hrs			☺
18:00 Tue 21 Feb	R/u & test slickline lubricator.	2.00 hrs			☺
20:00 Tue 21 Feb	RIH & recover ARH lock from TH. Open SCSSV	1.00 hrs			✂️🔧🔩🔪
21:00 Tue 21 Feb	Retrieve prong & plug from Tubing Hanger, open SSSV	2.00 hrs			☺
23:00 Tue 21 Feb	RIH, open SSD.	2.00 hrs			☺
01:00 Wed 22 Feb	Displace tubing to diesel	3.00 hrs			☺
04:00 Wed 22 Feb	RIH, close XD SSD	2.00 hrs			☺
06:00 Wed 22 Feb	Pre-flow Safety Flow for clean up	4.00 hrs			☺
10:00 Wed 22 Feb	Flow thru separator for samples	2.00 hrs			✂️🔧🔩🔪
12:00 Wed 22 Feb	Flush across flow head Bullhead diesel to below SSSV	2.00 hrs			☺
14:00 Wed 22 Feb	Close & leak test SSSV. Close tree valves	2.00 hrs			☺
16:00 Wed 22 Feb	Flush riser and surface system with diesel and then seawater	1.00 hrs			☺
17:00 Wed 22 Feb	Test & suspend sub sea XT	2.00 hrs			☺
19:00 Wed 22 Feb	R/down & L/out WL lubricator & BOP. Flow & Kill lines.	2.00 hrs			☺
21:00 Wed 22 Feb	Unlatch production riser. R/down MRTs from tension jt.	1.00 hrs			☺
22:00 Wed 22 Feb	L/out flow head. L/out long bails. R/down coflex flow line.	3.00 hrs			☺
01:00 Thu 23 Feb	Pull completion riser	6.00 hrs			☺
07:00 Thu 23 Feb	Install tree debris cap, survey seabed	4.00 hrs			✂️🔧🔩🔪
11:00 Thu 23 Feb	P&A Manta 2	12.00 hrs			☺
23:00 Thu 23 Feb	Pull anchors	10.00 hrs			☺
09:00 Fri 24 Feb	Release rig	0.00 hrs			☺