



5 DAY TECHNICAL LIMIT FORECAST

Well : MANTA 2A

Forecast from : Wed, 22 February, 2006

Max POB next 5 days 96

Max POB on Rig 100



Wed 22-Feb-06				Thu 23-Feb-06				Fri 24-Feb-06				Sat 25-Feb-06				Sun 26-Feb-06			
0:00				0:00				0:00				0:00				0:00			
1:00				1:00	Pull completion riser			1:00				1:00				1:00			
2:00	POOH, close XD SSD, P/Test and cycle FBIV			2:00				2:00				2:00				2:00			
3:00				3:00				3:00				3:00				3:00			
4:00				4:00				4:00				4:00				4:00			
5:00				5:00				5:00				5:00				5:00			
6:00	Pre-flow Safety Flow for clean up			6:00				6:00				6:00				6:00			
7:00				7:00	Install tree debris cap, survey seabed			7:00				7:00				7:00			
8:00				8:00				8:00				8:00				8:00			
9:00				9:00				9:00	Release rig			9:00				9:00			
10:00	Flow thru separator for samples			10:00				10:00				10:00				10:00			
11:00				11:00	P&A Manta 2			11:00				11:00				11:00			
12:00	Flush across flow head Bullhead diesel to below			12:00				12:00				12:00				12:00			
13:00	Close & leak test SSSV. Close tree valves			13:00				13:00				13:00				13:00			
14:00				14:00				14:00				14:00				14:00			
15:00				15:00				15:00				15:00				15:00			
16:00	Flush riser and surface system with diesel and			16:00				16:00				16:00				16:00			
17:00	Test & suspend sub sea XT			17:00				17:00				17:00				17:00			
18:00				18:00				18:00				18:00				18:00			
19:00	R/down & L/out WL lubricator & BOP. Flow & K			19:00				19:00				19:00				19:00			
20:00				20:00				20:00				20:00				20:00			
21:00	Unlatch production riser. R/down MRTs from te			21:00				21:00				21:00				21:00			
22:00	L/out flow head. L/out long bails. R/down coflex			22:00				22:00				22:00				22:00			
23:00				23:00	Pull anchors			23:00				23:00				23:00			
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	TO	CREW MOVEMENTS	FROM	TO	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	TO	
	Upstream	1	4	Upstream -Film crew	4	6	6	Upstream -Film crew				Upstream			Upstream				
	Diamond		1	Upstream -logistic	1	2	2	Upstream SUBSEA	3			Diamond			Diamond				
	ESS			Upstream -Completion	2	2	2	Diamond	6			ESS			ESS				
	Fugro		3	Diamond	3	2	2	ESS	2			Fugro			Fugro				
	MI			MI		2	2	MI				MI			MI				
	Dowell			Dowell				Expro Test	2			Dowell			Dowell				
	Geoservices			Geoservices		2	2	Geoservices				Geoservices			Geoservices				
	Cameron			Cameron	1			Cameron				Cameron			Cameron				
	Schlumberger			Petrolab	1			Schlumberger				Schlumberger			Schlumberger				
	Sperry			Sperry				Sperry				Sperry			Sperry				
	Weatherford		2	Fugro - survey				Expro WL	2			Weatherford			Weatherford				
			3	MO 47				Weatherford	2										
				Upstream -subsea	2	2	2	Dowell											
			2	Trident															
1	Smith		2																
1		1	15			14	14		17										
POB at end of crew movements		95	POB at end of crew movements		96	POB at end of crew movements		93	POB at end of crew movements		93	POB at end of crew movements		93					
EQUIPMENT FROM RIG				EQUIPMENT FROM RIG				EQUIPMENT FROM RIG				EQUIPMENT FROM RIG							
				Food Containers Test Equipment Completion Equipment															
EQUIPMENT TO RIG				EQUIPMENT TO RIG				EQUIPMENT TO RIG				EQUIPMENT TO RIG							
				1 x 30' csg stg 3 x PGB								17 1/2" gear							
VESSEL MOVEMENTS				VESSEL MOVEMENTS				VESSEL MOVEMENTS				VESSEL MOVEMENTS							
Far Grip to rig Sentinal C/Ocean Wrangler at Rig				Far Grip to Rig Sentinal at rig backload Wrangler at Rig				Far Grip to Rig Sentinal to Melb. Wrangler at Rig				Far Grip on anchors Sentinal at rig Wrangler on anchors							
Wed 22-Feb-06				Thu 23-Feb-06				Fri 24-Feb-06				Sat 25-Feb-06				Sun 26-Feb-06			