

5 DAY TECHNICAL LIMIT FORECAST

Well : **Basker 2 Drill, Complete & Clean-up**
 Forecast from : **Thu, 15 Sep, 2005**

Max POB next 5 days **92**
 Max POB on Rig **100**

Thu 15-Sep-05			Fri 16-Sep-05			Sat 17-Sep-05			Sun 18-Sep-05			Mon 19-Sep-05		
0:00	Rig up & run wireline logs (4 runs including 2 M		0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00	Jet clean BOP and wellhead, POOH.	
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00	Run 7" liner & cement		10:00	Pressure test BOPs & casing/liner		10:00			10:00	POOH while laying out DP. Lay out 8-1/2" BHA	
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00	Wiper trip prior to running liner		22:00			22:00	Run "Well Patroller" to clean up well, circulate v		22:00			22:00	Rig up Schlumberger electricline run CBL/VDL/	
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
11	Upstream/ Comp sups/Geos Diamond Diamond Extra	12	1 5 2	Upstream/ Comp sups/Geos Diamond Diamond Extra (inc 2 NDT) ESS	2 4 3 2		Upstream Diamond		4 2 2 2	Upstream - SS Sup / IWOC Diamond Cameron MI Well Dynamics Halliburton Completion Weatherford / SPS Geoservice Petro Lab Baker - Liner Expro test/WL Baker - Liner Expro test/WL	1	1	Upstream Diamond ESS Fugro / ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford Expro - test	
1	Dowell	1	3	Expro test					2					
3	Expro test			Schlumberger/MDT	1				2					
15		13	11		12				12		12	4		
POB at end of crew movements		89	POB at end of crew movements		88	POB at end of crew movements		88	POB at end of crew movements		88	POB at end of crew movements		92
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
						8-1/2" BHA Containers								
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
						Remaining test & compln gear								
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Sentinel @ rig Wrangler to construction Far Grip to construction			Sentinel to Melb P- Wrangler @ rig Far Grip to construction			Sentinel @ melb - to rig P- Wrangler @ rig Far Grip to construction			Sentinel @ rig P- Wrangler @ rig Far Grip to construction			Sentinel @ rig Wrangler @ rig Far Grip to construction		
Thu 15-Sep-05			Fri 16-Sep-05			Sat 17-Sep-05			Sun 18-Sep-05			Mon 19-Sep-05		

NOTE: THIS FORECAST IS SUBJECT TO CHANGE TO MEET OPERATIONAL REQUIREMENTS