



5 DAY TECHNICAL LIMIT FORECAST

Well : BASKER FFD
Forecast from : Mon, 22 May, 2006

Max POB next 5 days 93
Max POB on Rig 100



Mon 22-May-06			Tue 23-May-06			Wed 24-May-06			Thu 25-May-06			Fri 26-May-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00	Run 9 5/8" casing.		1:00	Cement 9-5/8" casing		1:00			1:00		
2:00			2:00			2:00			2:00	Run Well Patroller to PBTD (≈ 3458m) to clean		2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00	RIH. Wiper trip. Condition Hole.		6:00			6:00	Change out Drilling Line		6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00	Rig up Schlumberger electricline, run CBL/VDL	
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00	Schlumberger run VSP log	
14:00			14:00			14:00			14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00			18:00	Pressure test BOPs & casing on Basker-4		18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream	2	12	Upstream	8	1	Upstream Subsea	1	14	Upstream	1	4	Upstream Subsea	8
	Diamond			Diamond		1	Diamond			Diamond		5	Diamond	2
	ESS			ESS		2	ESS			ESS		2	ESS	
	Fugro			Fugro Surveyors		1	Fugro Surveyors			Fugro			Fugro	
	Extra Swire cook			Extra Swire Cook		1	Extra Swire Cook			MI			MI	
	Dowell			Halliburton			Dowell		2	Dowell			Dowell	
	Geoservices			Geoservices	1		Geoservices			Geoservices		1	Geoservices	1
	Cameron			Cameron		1	Cameron			Cameron			Cameron	
	Schlumberger			Schlumberger		4	Schlumberger		2	Schlumberger			Schlumberger	
	Sperry	4		MI			Sperry			Sperry		1	Halliburton	
	Weatherford	1		Weatherford			Weatherford		2	Weatherford			Weatherford	
	Halliburton Completion			Sperry			MI		1			4	Expro Wireline	
	Expro wireline												Transpacific	2
		7	12		9	9		9	17		17	17		13
POB at end of crew movements		86	POB at end of crew movements		89	POB at end of crew movements		89	POB at end of crew movements		89	POB at end of crew movements		93
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
			Test Equipment											
			Basker 5 tubulars											
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip to Projects Grp			Far Grip to Projects Grp			Far Grip to Projects Grp			Far Grip to Projects Grp			Far Grip to Projects Grp		
Wrangler at Rig			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig			Wrangler at Rig		
Sentinel to Melbourne			Sentinel in Melbourne			Sentinel to Rig			Sentinel to Rig			Sentinel at Rig		
Mon 22-May-06			Tue 23-May-06			Wed 24-May-06			Thu 25-May-06			Fri 26-May-06		