

Well : BASKER FFD

NOTE: Other sheets use this START DATE & TIME & POB Information in their setup

Starting POB : 81
 Max POB on rig :
 Start Date & Time : Sat 25-Feb-06 8:00
 Forecast End Time : Tue 2-May-06 19:00

Start Time	Description	Target	Actual	Comments
08:00 Sat 25 Feb	Move rig to manifold position	6.00 hrs	2.50 hrs	
10:30 Sat 25 Feb	Run anchors and position rig over Basker 5	12.00 hrs	14.50 hrs	
01:00 Sun 26 Feb	Pick up BHA and Cmt / 30" RT stands	4.00 hrs	8.50 hrs	
09:30 Sun 26 Feb	Drill 36" hole	3.00 hrs	2.50 hrs	
12:00 Sun 26 Feb	Run and cement 30" casing	12.00 hrs	19.00 hrs	PGB angle problems
07:00 Mon 27 Feb	Position rig over Basker 4	2.00 hrs	1.00 hrs	
08:00 Mon 27 Feb	Attempt to Drill 36" hole excess hole angle	3.00 hrs	7.00 hrs	
15:00 Mon 27 Feb	POOH change BHA P/U MWD RIH	3.00 hrs	9.00 hrs	
00:00 Tue 28 Feb	MWD Fail POOH changeout MWD RIH	3.00 hrs	3.00 hrs	
03:00 Tue 28 Feb	Drill 36" hole. POOH	3.00 hrs	3.50 hrs	
06:30 Tue 28 Feb	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	11.50 hrs	
18:00 Tue 28 Feb	Perform top up cement job on Basker 4	0.00 hrs	1.50 hrs	
19:30 Tue 28 Feb	Move to Basker 5 & perform cement top up job	0.00 hrs	6.50 hrs	
02:00 Wed 01 Mar	Position rig over Basker 3	2.00 hrs	0.00 hrs	
04:00 Wed 01 Mar	Drill 36" hole. POOH	3.00 hrs	5.00 hrs	
09:00 Wed 01 Mar	Run and cement 30" casing. WOC. Release R/tool	12.00 hrs	8.00 hrs	
17:00 Wed 01 Mar	L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool	0.00 hrs	6.00 hrs	
23:00 Wed 01 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	8.00 hrs	
07:00 Thu 02 Mar	Drill 17 1/2" Hole to 1112m	36.00 hrs	43.50 hrs	
02:30 Sat 04 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	6.50 hrs	
09:00 Sat 04 Mar	Run 13 3/8" casing.	18.00 hrs	11.00 hrs	
20:00 Sat 04 Mar	Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires	6.00 hrs	7.50 hrs	
03:30 Sun 05 Mar	Position rig over Basker 4	2.00 hrs	5.00 hrs	Handling BHA, Cmt Hd, FEWD
08:30 Sun 05 Mar	M/U 17 1/2" BHA and drill shoe track	8.00 hrs	11.50 hrs	
20:00 Sun 05 Mar	Drill 17 1/2" Hole to 1010m	30.00 hrs	27.00 hrs	
23:00 Mon 06 Mar	Circ Hole clean. POOH. Wash off PGB.	4.00 hrs	5.00 hrs	
04:00 Tue 07 Mar	Run 13 3/8" casing	18.00 hrs	11.00 hrs	Land 18.75in Hsg
15:00 Tue 07 Mar	Cement 13 3/8" casing	6.00 hrs	6.50 hrs	
21:30 Tue 07 Mar	Position rig over Basker 5	2.00 hrs	0.00 hrs	Handling BHA, Cmt Hd, FEWD
21:30 Tue 07 Mar	Clean up junk in 30" conductor	30.00 hrs	39.00 hrs	Grapple, Junk bit & mill runs
12:30 Thu 09 Mar	P/U 17 1/2" BHA and RIH	8.00 hrs	3.00 hrs	
15:30 Thu 09 Mar	Drill 17 1/2" Hole. to 1012m	28.00 hrs	29.00 hrs	
20:30 Fri 10 Mar	Circ Hole clean. POOH. Wash off PGB.	5.00 hrs	5.00 hrs	
01:30 Sat 11 Mar	Run 13 3/8" casing	11.00 hrs	10.00 hrs	Land 18.75in Hsg
11:30 Sat 11 Mar	Cement 13-3/8" casing. L/o r/tool, cmt hd & 17-1/2" BHA	5.00 hrs	5.50 hrs	Skid rig 25n fwd to run BOP
17:00 Sat 11 Mar	Layout 17-1/2" BHA	0.00 hrs	4.00 hrs	
21:00 Sat 11 Mar	Run BOP and riser. Test AX-connecor	18.00 hrs	23.00 hrs	Shut in production Basker 2
20:00 Sun 12 Mar	M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.	10.00 hrs	17.00 hrs	P/up new DP. Slip & cut drl line
13:00 Mon 13 Mar	Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)	50.00 hrs		
15:00 Wed 15 Mar	Drill 12 1/4" hole from 2240m to section TD at 3690m (10m/hr)	145.00 hrs		
16:00 Tue 21 Mar	Condition Hole. POOH.	12.00 hrs		
04:00 Wed 22 Mar	Rig up and make 4 wireline evaluation runs	50.00 hrs		MDT pressures, no samples. VSP log
06:00 Fri 24 Mar	Wiper Trip. Condition hole	15.00 hrs		
21:00 Fri 24 Mar	Run 9 5/8" casing.	24.00 hrs		
21:00 Sat 25 Mar	Cement 9-5/8" casing	6.00 hrs		
03:00 Sun 26 Mar	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
07:00 Sun 26 Mar	Release BOP, Release Guide wires	2.00 hrs		Shut in production Basker 2
09:00 Sun 26 Mar	Position rig over Basker 4	2.00 hrs		
11:00 Sun 26 Mar	Install guide wires. Latch & Test BOP and riser	6.00 hrs		Shut in production Basker 2
17:00 Sun 26 Mar	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
03:00 Mon 27 Mar	Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr)	48.00 hrs		
03:00 Wed 29 Mar	Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr)	144.00 hrs		
03:00 Tue 04 Apr	Condition Hole. POOH	12.00 hrs		
15:00 Tue 04 Apr	Rig up and make 3 wireline evaluation runs	50.00 hrs		
17:00 Thu 06 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
17:00 Thu 06 Apr	Run 9 5/8" casing.	24.00 hrs		
17:00 Fri 07 Apr	Cement 9 5/8" casing.	6.00 hrs		
23:00 Fri 07 Apr	Suspend. Set storm packer in 9-5/8" casing	4.00 hrs		
03:00 Sat 08 Apr	Release BOP. Release guide wires	2.00 hrs		Shut in production Basker 2
05:00 Sat 08 Apr	Position rig over Basker 3	2.00 hrs		
07:00 Sat 08 Apr	Install guide wires. Latch & Test BOP and riser	6.00 hrs		
13:00 Sat 08 Apr	M/U 12 1/4" BHA and drill out casing. Perform LOT	10.00 hrs		
23:00 Sat 08 Apr	Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)	60.00 hrs		
11:00 Tue 11 Apr	Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)	152.00 hrs		
19:00 Mon 17 Apr	Condition Hole. POOH.	12.00 hrs		
07:00 Tue 18 Apr	Rig up and make 3 wireline evaluation runs	48.00 hrs		
07:00 Thu 20 Apr	RIH. Wiper trip. Condition Hole.	0.00 hrs		no wiper trip time allowed
07:00 Thu 20 Apr	Run 9 5/8" casing.	24.00 hrs		
07:00 Fri 21 Apr	Cement 9-5/8" casing	6.00 hrs		
13:00 Fri 21 Apr	Pressure test BOPs & casing on Basker-3	8.00 hrs		

	Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	34.00 hrs	
21:00 Fri 21 Apr			
07:00 Sun 23 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
12:00 Sun 23 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
00:00 Mon 24 Apr	Pull wear bushing, jet clean wellhead again	4.00 hrs	
04:00 Mon 24 Apr	Rig up tubular handling equipment	1.00 hrs	
	Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	6.00 hrs	
05:00 Mon 24 Apr			
	Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)	42.00 hrs	
11:00 Mon 24 Apr			
05:00 Wed 26 Apr	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
08:00 Wed 26 Apr	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
18:00 Wed 26 Apr	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
21:00 Wed 26 Apr	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
23:00 Wed 26 Apr			
02:00 Thu 27 Apr	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead.	6.00 hrs	
10:00 Thu 27 Apr			Shut in production Basker 2
16:00 Thu 27 Apr	Pressure test BOPs & casing on Basker-4	8.00 hrs	
	Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
00:00 Fri 28 Apr			
06:00 Sat 29 Apr	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
11:00 Sat 29 Apr	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
23:00 Sat 29 Apr	Pull wear bushing, jet clean wellhead again	4.00 hrs	
03:00 Sun 30 Apr	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
04:00 Sun 30 Apr			
08:00 Sun 30 Apr	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
08:00 Mon 01 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
11:00 Mon 01 May	M/u & run tubing hanger with 5½" completion riser, space out	10.00 hrs	
21:00 Mon 01 May	R/u & test slickline, FOBV and surface lines, land & test hanger	3.00 hrs	
00:00 Tue 02 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
	Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline	3.00 hrs	
02:00 Tue 02 May			
05:00 Tue 02 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
	Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead.	6.00 hrs	
13:00 Tue 02 May			Shut in production Basker 2
19:00 Tue 02 May	Pressure test BOPs & casing on Basker-5	8.00 hrs	
	Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH	30.00 hrs	
03:00 Wed 03 May			
09:00 Thu 04 May	Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log	5.00 hrs	
14:00 Thu 04 May	RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d	12.00 hrs	
02:00 Fri 05 May	Pull wear bushing, jet clean wellhead again	4.00 hrs	
06:00 Fri 05 May	Rig up tubular handling equipment	1.00 hrs	
	Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser	4.00 hrs	
07:00 Fri 05 May			
11:00 Fri 05 May	Run tailpipe, packer and 4½" completion string (~240 jts / assys)	24.00 hrs	
11:00 Sat 06 May	M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)	3.00 hrs	
	M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out	10.00 hrs	
14:00 Sat 06 May			
00:00 Sun 07 May	R/u & test FOBV and surface lines, land & test hanger	2.00 hrs	
02:00 Sun 07 May	Pressure up on FBIV & set packer, test tubing & annulus	2.00 hrs	
04:00 Sun 07 May	Perform inflow test on SSSV	1.00 hrs	
05:00 Sun 07 May	Unlatch THRT, POOH & stand back landing string	8.00 hrs	
13:00 Sun 07 May	Unlatch & pull BOPs & LMRP on 18¾" Marine Riser	15.00 hrs	Shut in production Basker 2
04:00 Mon 08 May	Run Basker-5 Subsea Tree on completion riser	15.00 hrs	
19:00 Mon 08 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
03:00 Tue 09 May	R/u & test slickline lubricator	1.00 hrs	
	Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
04:00 Tue 09 May			
06:00 Tue 09 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
10:00 Tue 09 May	Close XD SSD, POOH.	1.00 hrs	
11:00 Tue 09 May	Pressure up and shear open FBIV	1.00 hrs	
12:00 Tue 09 May	Open well and flow until cleaned up	4.00 hrs	
16:00 Tue 09 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
18:00 Tue 09 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
20:00 Tue 09 May	Close & leak test SSSV & PMV.	2.00 hrs	
	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
22:00 Tue 09 May			
07:00 Wed 10 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
14:00 Wed 10 May	Install & test tree cap, pull TCRT	6.00 hrs	
	Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines.	2.00 hrs	
20:00 Wed 10 May			
22:00 Wed 10 May	Run Basker-4 Subsea Tree on completion riser	15.00 hrs	
13:00 Thu 11 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
21:00 Thu 11 May	R/u & test slickline lubricator	1.00 hrs	

	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	2.00 hrs	
22:00 Thu 11 May			
00:00 Fri 12 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
04:00 Fri 12 May	Close XD SSD, POOH.	1.00 hrs	
05:00 Fri 12 May	Pressure up and shear open FBIV	1.00 hrs	
06:00 Fri 12 May	Open well and flow until cleaned up	4.00 hrs	
10:00 Fri 12 May	Flow well through separator, take fluid samples, shut in well	2.00 hrs	
12:00 Fri 12 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
14:00 Fri 12 May	Close & leak test SSSV & PMV.	2.00 hrs	
	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
16:00 Fri 12 May			
01:00 Sat 13 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
08:00 Sat 13 May	Install & test tree cap, pull TCRT	6.00 hrs	
	Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.	2.00 hrs	
14:00 Sat 13 May			
16:00 Sat 13 May	Run Basker-3 Subsea Tree on completion riser	15.00 hrs	
07:00 Sun 14 May	R/u & test flowhead & surface lines, land & latch / test tree & riser	8.00 hrs	
15:00 Sun 14 May	R/u & test slickline lubricator	1.00 hrs	
	Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.	3.00 hrs	
16:00 Sun 14 May			
19:00 Sun 14 May	Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel	4.00 hrs	
23:00 Sun 14 May	Close XD SSD, POOH.	1.00 hrs	
00:00 Mon 15 May	Pressure up and shear open FBIV	1.00 hrs	
01:00 Mon 15 May	Open well and flow until cleaned up	4.00 hrs	
05:00 Mon 15 May	Flow Upper Group through separator, take fluid samples, shut in well	2.00 hrs	
	Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well	4.00 hrs	
07:00 Mon 15 May			
11:00 Mon 15 May	Flush surface lines and bullhead diesel to below SSSV	2.00 hrs	
13:00 Mon 15 May	Close & leak test SSSV & PMV.	2.00 hrs	
	Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line).	9.00 hrs	
15:00 Mon 15 May			
00:00 Tue 16 May	Rig down slickline. Unlatch & pull completion riser	7.00 hrs	
07:00 Tue 16 May	Install & test tree cap, pull TCRT. Survey seabed	6.00 hrs	
13:00 Tue 16 May	Basker -2 Workover	104.00 hrs	
21:00 Sat 20 May	Install Manifold Pile	38.00 hrs	
11:00 Mon 22 May	Pull anchors and deballast, release rig	24.00 hrs	
11:00 Tue 23 May	Project complete		