

# Well : **BASKER FFD**

*NOTE: Other sheets use this START DATE & TIME & POB Information in their setup*

Starting POB : 81  
 Max POB on rig :  
 Start Date & Time : Sat 25-Feb-06 8:00  
 Forecast End Time : Mon 8-May-06 10:00

| Start Time       | Description  | Target     | Actual    | Comments                           |
|------------------|--|------------|-----------|------------------------------------|
| 08:00 Sat 25 Feb | Move rig to manifold position  | 6.00 hrs   | 2.50 hrs  |                                    |
| 10:30 Sat 25 Feb | Run anchors and position rig over <b>Basker 5</b>                      | 12.00 hrs  | 14.50 hrs |                                    |
| 01:00 Sun 26 Feb | Pick up BHA and Cmt / 30" RT stands                                    | 4.00 hrs   | 8.50 hrs  |                                    |
| 09:30 Sun 26 Feb | Drill 36" hole   | 3.00 hrs   | 2.50 hrs  |                                    |
| 12:00 Sun 26 Feb | Run and cement 30" casing  | 12.00 hrs  | 19.00 hrs | PGB angle problems                 |
| 07:00 Mon 27 Feb | Position rig over <b>Basker 4</b>                                      | 2.00 hrs   | 1.00 hrs  |                                    |
| 08:00 Mon 27 Feb | Attempt to Drill 36" hole excess hole angle                            | 3.00 hrs   | 7.00 hrs  |                                    |
| 15:00 Mon 27 Feb | POOH change BHA P/U MWD RIH  | 3.00 hrs   | 9.00 hrs  |                                    |
| 00:00 Tue 28 Feb | MWD Fail POOH changeout MWD RIH  | 3.00 hrs   | 3.00 hrs  |                                    |
| 03:00 Tue 28 Feb | Drill 36" hole. POOH   | 3.00 hrs   | 3.50 hrs  |                                    |
| 06:30 Tue 28 Feb | Run and cement 30" casing. WOC. Release R/tool                         | 12.00 hrs  | 11.50 hrs |                                    |
| 18:00 Tue 28 Feb | Perform top up cement job on <b>Basker 4</b>                           | 0.00 hrs   | 1.50 hrs  |                                    |
| 19:30 Tue 28 Feb | Move to <b>Basker 5</b> & perform cement top up job                    | 0.00 hrs   | 6.50 hrs  |                                    |
| 02:00 Wed 01 Mar | Position rig over <b>Basker 3</b>                                      | 2.00 hrs   | 0.00 hrs  |                                    |
| 04:00 Wed 01 Mar | Drill 36" hole. POOH   | 3.00 hrs   | 5.00 hrs  |                                    |
| 09:00 Wed 01 Mar | Run and cement 30" casing. WOC. Release R/tool                         | 12.00 hrs  | 8.00 hrs  |                                    |
| 17:00 Wed 01 Mar | L/o 36" BHA. M/u DSE cmt head. M/u 18-3/4" Hsg R/tool                  | 0.00 hrs   | 6.00 hrs  |                                    |
| 23:00 Wed 01 Mar | M/U 17 1/2" BHA and drill shoe track                                   | 8.00 hrs   | 8.00 hrs  |                                    |
| 07:00 Thu 02 Mar | Drill 17 1/2" Hole to 1112m  | 36.00 hrs  | 43.50 hrs |                                    |
| 02:30 Sat 04 Mar | Circ Hole clean. POOH. Wash off PGB.                                   | 4.00 hrs   | 6.50 hrs  |                                    |
| 09:00 Sat 04 Mar | Run 13 3/8" casing.  | 18.00 hrs  | 11.00 hrs |                                    |
| 20:00 Sat 04 Mar | Cement 13-3/8" casing. Change out r/tool & cmt hd. Release guide wires | 6.00 hrs   | 7.50 hrs  |                                    |
| 03:30 Sun 05 Mar | Position rig over <b>Basker 4</b>                                      | 2.00 hrs   | 5.00 hrs  | Handling BHA, Cmt Hd, FEWD         |
| 08:30 Sun 05 Mar | M/U 17 1/2" BHA and drill shoe track                                   | 8.00 hrs   | 11.50 hrs |                                    |
| 20:00 Sun 05 Mar | Drill 17 1/2" Hole to 1010m  | 30.00 hrs  | 27.00 hrs |                                    |
| 23:00 Mon 06 Mar | Circ Hole clean. POOH. Wash off PGB.                                   | 4.00 hrs   | 5.00 hrs  |                                    |
| 04:00 Tue 07 Mar | Run 13 3/8" casing   | 18.00 hrs  | 11.00 hrs | Land 18.75in Hsg                   |
| 15:00 Tue 07 Mar | Cement 13 3/8" casing  | 6.00 hrs   | 6.50 hrs  |                                    |
| 21:30 Tue 07 Mar | Position rig over <b>Basker 5</b>                                      | 2.00 hrs   | 0.00 hrs  | Handling BHA, Cmt Hd, FEWD         |
| 21:30 Tue 07 Mar | Clean up junk in 30" conductor   | 30.00 hrs  | 39.00 hrs | Grapple, Junk bit & mill runs      |
| 12:30 Thu 09 Mar | P/U 17 1/2" BHA and RIH  | 8.00 hrs   | 3.00 hrs  |                                    |
| 15:30 Thu 09 Mar | Drill 17 1/2" Hole. to 1012m   | 28.00 hrs  | 29.00 hrs |                                    |
| 20:30 Fri 10 Mar | Circ Hole clean. POOH. Wash off PGB.                                   | 5.00 hrs   | 5.00 hrs  |                                    |
| 01:30 Sat 11 Mar | Run 13 3/8" casing   | 11.00 hrs  | 10.00 hrs | Land 18.75in Hsg                   |
| 11:30 Sat 11 Mar | Cement 13-3/8" casing. L/o r/tool, cmt hd & 17-1/2" BHA                | 5.00 hrs   | 5.50 hrs  | Skid rig 25m fwd to run BOP        |
| 17:00 Sat 11 Mar | Layout 17-1/2" BHA   | 0.00 hrs   | 4.00 hrs  |                                    |
| 21:00 Sat 11 Mar | Run BOP and riser. Test AX-connecor                                    | 18.00 hrs  | 23.00 hrs | Shut in production Basker 2        |
| 20:00 Sun 12 Mar | M/U 12 1/4" BHA. RIH and drill out casing. Perform FIT.                | 10.00 hrs  | 17.00 hrs | P/up new DP. Slip & cut drl line   |
| 13:00 Mon 13 Mar | Drill 12-1/4" hole fm 1000m to TOL at 2240m (25m/hr)                   | 50.00 hrs  | 50.00 hrs |                                    |
| 15:00 Wed 15 Mar | Drill 12 1/4" hole from 2240m to 2878m                                 | 145.00 hrs | 55.50 hrs |                                    |
| 22:30 Fri 17 Mar | Condition Hole. POOH. RIH P/U DP ( 17 stds )                           | 15.00 hrs  | 24.50 hrs | Bit Trip                           |
| 23:00 Sat 18 Mar | Drill 12 1/4" hole from 2878m to section TD at 3191m (10m/hr)          | 31.00 hrs  | 36.50 hrs |                                    |
| 11:30 Mon 20 Mar | Bit trip   | 12.00 hrs  | 22.00 hrs | Bit Trip                           |
| 09:30 Tue 21 Mar | Drill 12 1/4" hole from 3191m to section TD at 3271m (10m/hr)          | 8.00 hrs   | 8.50 hrs  |                                    |
| 18:00 Tue 21 Mar | Bit trip   | 12.00 hrs  | 22.00 hrs |                                    |
| 16:00 Wed 22 Mar | Drill 12 1/4" hole from 3271m to section TD at 3336m (10m/hr)          | 6.50 hrs   | 18.00 hrs |                                    |
| 10:00 Thu 23 Mar | Bit trip   | 12.00 hrs  | 18.50 hrs | Bit Trip                           |
| 04:30 Fri 24 Mar | Drill 12 1/4" hole from 3336m to section TD at 3555m (5m/hr)           | 44.00 hrs  | 52.00 hrs |                                    |
| 08:30 Sun 26 Mar | Bit trip   | 12.00 hrs  | 17.50 hrs | Bit Trip                           |
| 02:00 Mon 27 Mar | Drill 12 1/4" hole from 3555m to section TD at 3610m (5m/hr)           | 11.00 hrs  |           |                                    |
| 13:00 Mon 27 Mar | POOH for logging   | 6.00 hrs   |           |                                    |
| 19:00 Mon 27 Mar | Rig up and make 4 wireline evaluation runs                             | 50.00 hrs  |           | MDT pressures, no samples. VSP log |
| 21:00 Wed 29 Mar | Wiper Trip. Condition hole   | 15.00 hrs  | 0.00 hrs  |                                    |
| 12:00 Thu 30 Mar | Run 9 5/8" casing.   | 24.00 hrs  |           |                                    |
| 12:00 Fri 31 Mar | Cement 9-5/8" casing   | 6.00 hrs   |           |                                    |
| 18:00 Fri 31 Mar | Suspend. Set storm packer in 9-5/8" casing                             | 4.00 hrs   |           |                                    |
| 22:00 Fri 31 Mar | Release BOP, Release Guide wires                                       | 2.00 hrs   |           | Shut in production Basker 2        |
| 00:00 Sat 01 Apr | Position rig over <b>Basker 4</b>                                      | 2.00 hrs   |           |                                    |
| 02:00 Sat 01 Apr | Install guide wires. Latch & Test BOP and riser                        | 6.00 hrs   |           | Shut in production Basker 2        |
| 08:00 Sat 01 Apr | M/U 12 1/4" BHA and drill out casing. Perform LOT                      | 10.00 hrs  |           |                                    |
| 18:00 Sat 01 Apr | Drill 12 1/4" Hole from 1,000m to 2200m (25m/hr)                       | 48.00 hrs  |           |                                    |
| 18:00 Mon 03 Apr | Drill 12-1/4" hole fm 2200m to TD at 3636m (10m/hr)                    | 144.00 hrs |           |                                    |
| 18:00 Sun 09 Apr | Condition Hole. POOH   | 12.00 hrs  |           |                                    |
| 06:00 Mon 10 Apr | Rig up and make 3 wireline evaluation runs                             | 50.00 hrs  |           |                                    |
| 08:00 Wed 12 Apr | RIH. Wiper trip. Condition Hole.                                       | 0.00 hrs   |           | no wiper trip time allowed         |
| 08:00 Wed 12 Apr | Run 9 5/8" casing.   | 24.00 hrs  |           |                                    |
| 08:00 Thu 13 Apr | Cement 9 5/8" casing.  | 6.00 hrs   |           |                                    |
| 14:00 Thu 13 Apr | Suspend. Set storm packer in 9-5/8" casing                             | 4.00 hrs   |           |                                    |
| 18:00 Thu 13 Apr | Release BOP. Release guide wires                                       | 2.00 hrs   |           | Shut in production Basker 2        |
| 20:00 Thu 13 Apr | Position rig over <b>Basker 3</b>                                      | 2.00 hrs   |           |                                    |
| 22:00 Thu 13 Apr | Install guide wires. Latch & Test BOP and riser                        | 6.00 hrs   |           |                                    |

|                  |  |            |                             |
|------------------|--|------------|-----------------------------|
| 04:00 Fri 14 Apr | M/U 12 1/4" BHA and drill out casing. Perform LOT  | 10.00 hrs  |                             |
| 14:00 Fri 14 Apr | Drill 12-1/4" hole fm 1112m to TOL at 2609m (25m/hr)   | 60.00 hrs  |                             |
| 02:00 Mon 17 Apr | Drill 12 1/4" Hole fm 2609m to TD at 4131m (10m / hr)  | 152.00 hrs |                             |
| 10:00 Sun 23 Apr | Condition Hole. POOH.  | 12.00 hrs  |                             |
| 22:00 Sun 23 Apr | Rig up and make 3 wireline evaluation runs   | 48.00 hrs  |                             |
| 22:00 Tue 25 Apr | RIH. Wiper trip. Condition Hole.   | 0.00 hrs   | no wiper trip time allowed  |
| 22:00 Tue 25 Apr | Run 9 5/8" casing.   | 24.00 hrs  |                             |
| 22:00 Wed 26 Apr | Cement 9-5/8" casing   | 6.00 hrs   |                             |
| 04:00 Thu 27 Apr | Pressure test BOPs & casing on <b>Basker-3</b>   | 8.00 hrs   |                             |
| 12:00 Thu 27 Apr | Run Well Patroller to PBTD (≈ 4133m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH   | 34.00 hrs  |                             |
| 22:00 Fri 28 Apr | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log   | 5.00 hrs   |                             |
| 03:00 Sat 29 Apr | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d   | 12.00 hrs  |                             |
| 15:00 Sat 29 Apr | Pull wear bushing, jet clean wellhead again  | 4.00 hrs   |                             |
| 19:00 Sat 29 Apr | Rig up tubular handling equipment  | 1.00 hrs   |                             |
| 20:00 Sat 29 Apr | Pick up riser & determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser  | 6.00 hrs   |                             |
| 02:00 Sun 30 Apr | Run tailpipe, packers, IDHC equipment and 4½" completion string (~310 jts / assys)   | 42.00 hrs  |                             |
| 20:00 Mon 01 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)   | 3.00 hrs   |                             |
| 23:00 Mon 01 May | M/u & run tubing hanger with 5½" completion riser, space out   | 10.00 hrs  |                             |
| 09:00 Tue 02 May | R/u & test slickline, FOBV and surface lines, land & test hanger   | 3.00 hrs   |                             |
| 12:00 Tue 02 May | Pressure up on FBIV & set packer, test tubing & annulus  | 2.00 hrs   |                             |
| 14:00 Tue 02 May | Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline   | 3.00 hrs   |                             |
| 17:00 Tue 02 May | Unlatch THRT, POOH & stand back landing string   | 8.00 hrs   |                             |
| 01:00 Wed 03 May | Install new AX Gasket on Basker-4 wellhead, unlatch BOP and guidelines off Basker-3, move rig over Basker-4, install guidelines, land and latch BOPs. Install debris cap on Basker-3 wellhead. | 6.00 hrs   | Shut in production Basker 2 |
| 07:00 Wed 03 May | Pressure test BOPs & casing on <b>Basker-4</b>   | 8.00 hrs   |                             |
| 15:00 Wed 03 May | Run Well Patroller to PBTD (≈ 3600m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH   | 30.00 hrs  |                             |
| 21:00 Thu 04 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log   | 5.00 hrs   |                             |
| 02:00 Fri 05 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d   | 12.00 hrs  |                             |
| 14:00 Fri 05 May | Pull wear bushing, jet clean wellhead again  | 4.00 hrs   |                             |
| 18:00 Fri 05 May | Rig up tubular handling equipment  | 1.00 hrs   |                             |
| 19:00 Fri 05 May | Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser  | 4.00 hrs   |                             |
| 23:00 Fri 05 May | Run tailpipe, packer and 4½" completion string (~240 jts / assys)  | 24.00 hrs  |                             |
| 23:00 Sat 06 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)   | 3.00 hrs   |                             |
| 02:00 Sun 07 May | M/u & run tubing hanger with 5½" completion riser, space out   | 10.00 hrs  |                             |
| 12:00 Sun 07 May | R/u & test slickline, FOBV and surface lines, land & test hanger   | 3.00 hrs   |                             |
| 15:00 Sun 07 May | Pressure up on FBIV & set packer, test tubing & annulus  | 2.00 hrs   |                             |
| 17:00 Sun 07 May | Perform inflow test on SSSV. Slickline set & test ARH plug & prong in tubing hanger, r/d slickline   | 3.00 hrs   |                             |
| 20:00 Sun 07 May | Unlatch THRT, POOH & stand back landing string   | 8.00 hrs   |                             |
| 04:00 Mon 08 May | Install new AX Gasket on Basker-5 wellhead, unlatch BOP and guidelines off Basker-4, move rig over Basker-5, install guidelines, land and latch BOPs. Install debris cap on Basker-4 wellhead. | 6.00 hrs   | Shut in production Basker 2 |
| 10:00 Mon 08 May | Pressure test BOPs & casing on <b>Basker-5</b>   | 8.00 hrs   |                             |
| 18:00 Mon 08 May | Run Well Patroller to PBTD (≈ 3654m) to clean up well, circulate to inhibited brine & HiVis pills, clean up BOP and wellhead, POOH   | 30.00 hrs  |                             |
| 00:00 Wed 10 May | Rig up Schlumberger electricline, run CBL/VDL/GR/CCL Log   | 5.00 hrs   |                             |
| 05:00 Wed 10 May | RIH and perforate reqd intervals overbalanced (assume 3 runs), r/d   | 12.00 hrs  |                             |
| 17:00 Wed 10 May | Pull wear bushing, jet clean wellhead again  | 4.00 hrs   |                             |
| 21:00 Wed 10 May | Rig up tubular handling equipment  | 1.00 hrs   |                             |
| 22:00 Wed 10 May | Determine tubing hanger spaceout with Lead Impression Tool on completion riser (~15 jts / assys), rack back riser  | 4.00 hrs   |                             |
| 02:00 Thu 11 May | Run tailpipe, packer and 4½" completion string (~240 jts / assys)  | 24.00 hrs  |                             |
| 02:00 Fri 12 May | M/u SSSV, run remaining 4½" completion (~6 jts / assys, 4 x C-L)   | 3.00 hrs   |                             |
| 05:00 Fri 12 May | M/u & run tubing hanger (4" ARH lock pre-installed in hanger as junk catcher) with 5½" completion riser, space out   | 10.00 hrs  |                             |
| 15:00 Fri 12 May | R/u & test FOBV and surface lines, land & test hanger  | 2.00 hrs   |                             |
| 17:00 Fri 12 May | Pressure up on FBIV & set packer, test tubing & annulus  | 2.00 hrs   |                             |
| 19:00 Fri 12 May | Perform inflow test on SSSV  | 1.00 hrs   |                             |
| 20:00 Fri 12 May | Unlatch THRT, POOH & stand back landing string   | 8.00 hrs   |                             |
| 04:00 Sat 13 May | Unlatch & pull BOPs & LMRP on 18½" Marine Riser  | 15.00 hrs  | Shut in production Basker 2 |
| 19:00 Sat 13 May | Run <b>Basker-5</b> Subsea Tree on completion riser  | 15.00 hrs  |                             |
| 10:00 Sun 14 May | R/u & test flowhead & surface lines, land & latch / test tree & riser  | 8.00 hrs   |                             |
| 18:00 Sun 14 May | R/u & test slickline lubricator  | 1.00 hrs   |                             |
| 19:00 Sun 14 May | Recover 4" ARH lock from tubing hanger. Open SSSV. Shear GLV draw bar.   | 2.00 hrs   |                             |
| 21:00 Sun 14 May | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel   | 4.00 hrs   |                             |
| 01:00 Mon 15 May | Close XD SSD, POOH.  | 1.00 hrs   |                             |
| 02:00 Mon 15 May | Pressure up and shear open FBIV  | 1.00 hrs   |                             |
| 03:00 Mon 15 May | Open well and flow until cleaned up  | 4.00 hrs   |                             |
| 07:00 Mon 15 May | Flow well through separator, take fluid samples, shut in well  | 2.00 hrs   |                             |
| 09:00 Mon 15 May | Flush surface lines and bullhead diesel to below SSSV  | 2.00 hrs   |                             |
| 11:00 Mon 15 May | Close & leak test SSSV & PMV.  | 2.00 hrs   |                             |

|                  |   |            |  |
|------------------|---|------------|--|
|                  | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs   |  |
| 13:00 Mon 15 May |   |            |  |
| 22:00 Mon 15 May | Rig down slickline. Unlatch & pull completion riser   | 7.00 hrs   |  |
| 05:00 Tue 16 May | Install & test tree cap, pull TCRT  | 6.00 hrs   |  |
|                  | Unlatch guidelines off Basker-5, move rig over Basker-4 and install guidelines.   | 2.00 hrs   |  |
| 11:00 Tue 16 May |   |            |  |
| 13:00 Tue 16 May | Run <b>Basker-4</b> Subsea Tree on completion riser   | 15.00 hrs  |  |
| 04:00 Wed 17 May | R/u & test flowhead & surface lines, land & latch / test tree & riser   | 8.00 hrs   |  |
| 12:00 Wed 17 May | R/u & test slickline lubricator   | 1.00 hrs   |  |
|                  | Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.  | 2.00 hrs   |  |
| 13:00 Wed 17 May |   |            |  |
| 15:00 Wed 17 May | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel  | 4.00 hrs   |  |
| 19:00 Wed 17 May | Close XD SSD, POOH.   | 1.00 hrs   |  |
| 20:00 Wed 17 May | Pressure up and shear open FBIV   | 1.00 hrs   |  |
| 21:00 Wed 17 May | Open well and flow until cleaned up   | 4.00 hrs   |  |
| 01:00 Thu 18 May | Flow well through separator, take fluid samples, shut in well   | 2.00 hrs   |  |
| 03:00 Thu 18 May | Flush surface lines and bullhead diesel to below SSSV   | 2.00 hrs   |  |
| 05:00 Thu 18 May | Close & leak test SSSV & PMV.   | 2.00 hrs   |  |
|                  | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs   |  |
| 07:00 Thu 18 May |   |            |  |
| 16:00 Thu 18 May | Rig down slickline. Unlatch & pull completion riser   | 7.00 hrs   |  |
| 23:00 Thu 18 May | Install & test tree cap, pull TCRT  | 6.00 hrs   |  |
|                  | Unlatch guidelines off Basker-4, move rig over Basker-3 and install guidelines.   | 2.00 hrs   |  |
| 05:00 Fri 19 May |   |            |  |
| 07:00 Fri 19 May | Run <b>Basker-3</b> Subsea Tree on completion riser   | 15.00 hrs  |  |
| 22:00 Fri 19 May | R/u & test flowhead & surface lines, land & latch / test tree & riser   | 8.00 hrs   |  |
| 06:00 Sat 20 May | R/u & test slickline lubricator   | 1.00 hrs   |  |
|                  | Recover 4" ARH prong & plug from tubing hanger. Open SSSV. Shear GLV draw bar.  | 3.00 hrs   |  |
| 07:00 Sat 20 May |   |            |  |
| 10:00 Sat 20 May | Pre-flow meeting, RIH & open XD SSD, displace tubing to diesel  | 4.00 hrs   |  |
| 14:00 Sat 20 May | Close XD SSD, POOH.   | 1.00 hrs   |  |
| 15:00 Sat 20 May | Pressure up and shear open FBIV   | 1.00 hrs   |  |
| 16:00 Sat 20 May | Open well and flow until cleaned up   | 4.00 hrs   |  |
| 20:00 Sat 20 May | Flow Upper Group through separator, take fluid samples, shut in well  | 2.00 hrs   |  |
|                  | Flow Lower Group until cleaned up, then flow through separator, take fluid samples, shut in well                                  | 4.00 hrs   |  |
| 22:00 Sat 20 May |   |            |  |
| 02:00 Sun 21 May | Flush surface lines and bullhead diesel to below SSSV   | 2.00 hrs   |  |
| 04:00 Sun 21 May | Close & leak test SSSV & PMV.   | 2.00 hrs   |  |
|                  | Close & test tree valves. Flush riser and surface system with diesel and then circulate to clean seawater (all via annulus line). | 9.00 hrs   |  |
| 06:00 Sun 21 May |   |            |  |
| 15:00 Sun 21 May | Rig down slickline. Unlatch & pull completion riser   | 7.00 hrs   |  |
| 22:00 Sun 21 May | Install & test tree cap, pull TCRT. Survey seabed   | 6.00 hrs   |  |
| 04:00 Mon 22 May | <b>Basker -2 Workover</b>   | 104.00 hrs |  |
| 12:00 Fri 26 May | Install Manifold Pile   | 38.00 hrs  |  |
| 02:00 Sun 28 May | Pull anchors and deballast, release rig   | 24.00 hrs  |  |
| 02:00 Mon 29 May |   |            |  |