

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 20/06/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 19/06/2006 06:00		Report End Date/Time 20/06/2006 06:00	Report Number 4
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 30,506	Cumulative Cost 119,218
Management Summary Continue to rig down electrical items & pack away. Prepare derrick ready for R/D. R/D rotary & rotary loom. Loosen off MSB clamps. All crew members involved in quaterly platform emergency drill.			
Activity at Report Time Clearing derrick ready for R/D.			
Next Activity R/D derrick.			

Daily Operations: 24 HRS to 20/06/2006 06:00

Well Name Fortescue A27			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Perforation		Plan Perforate the interval 3494.0m to 3496.5m MDKB.	
Report Start Date/Time 19/06/2006 06:00		Report End Date/Time 20/06/2006 06:00	Report Number 2
AFE or Job Number L0503G022	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 69,846	Cumulative Cost 80,865
Management Summary Rih with perf gund perforate interval 3494.0 mts mdrt to 3496.5 mts mdrt with 2 1/8" Perfjets 6spf 45 degree phased. Rig down and move to A-2			
Activity at Report Time SDFN			
Next Activity Rig up on A-2 and complete SBHP survey			

Daily Operations: 24 HRS to 20/06/2006 06:00

Well Name Fortescue A2			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's, SBHP Survey and GR Survey	
Report Start Date/Time 19/06/2006 12:00		Report End Date/Time 20/06/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 125,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,244	Cumulative Cost 11,244
Management Summary Rigged up on A-2 tagged HUD at 3482 mts mdrt.			
Activity at Report Time SDFN			
Next Activity Conduct static BHP survey and gas lift valve change out			