

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/03/2007 05:00

Well Name Halibut A23		
Rig Name Rig 453	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB) 2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number L0501H211	Total Original AFE Amount 6,629,669	Total AFE Supplement Amount
Daily Cost Total 235,010	Cumulative Cost 2,114,727	Currency AUD
Report Start Date/Time 28/03/2007 05:00	Report End Date/Time 29/03/2007 05:00	Report Number 9

Management Summary

Drill, steer and survey 8 1/2" production hole from 655m to 1203m.
Rig service.
Drill, steer and survey 8 1/2" production hole from 1203m to 1220m.
Fire drill @ 08:30 hrs. False gas alarm.

Activity at Report Time

Drill ahead @ 1220m.

Next Activity

Drill ahead as per program.

Daily Operations: 24 HRS to 29/03/2007 05:00

Well Name Fortescue A12		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB) 2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount
Daily Cost Total 268,701	Cumulative Cost 5,294,771	Currency AUD
Report Start Date/Time 28/03/2007 05:00	Report End Date/Time 29/03/2007 05:00	Report Number 18

Management Summary

P/up 5 1/2" d/pipe & RIH from 2093 to 3117m. Wash last 2x stds to bottom. Drill/steer/survey from 3117m to 3175m. Sch rectify downlink problem. Continue to drill/steer/survey 8 1/2" hole from 3175m to 3460m. NOPSA held Platform/Rig exit brief

Activity at Report Time

Drill/steer/survey 8 1/2" hole @ 3460m

Next Activity

Drill to TD at ~3044m.

--	--	--

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/03/2007 06:00

Well Name Snapper A21		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon the A-21	
Target Measured Depth (mKB) 750.00	Target Depth (TVD) (mKB)	
AFE or Job Number 40000479	Total Original AFE Amount 1,396,000	Total AFE Supplement Amount
Daily Cost Total 85,046	Cumulative Cost 143,808	Currency
Report Start Date/Time 28/03/2007 06:00	Report End Date/Time 29/03/2007 06:00	Report Number 2

Management Summary

Bull head well with seawater, slow drink rate with baracarb to 0bbl/hr run in hole with 2-3/8" drillpipe to HUD@ 1417m MDKB and set cement plug, POOH to 1212m MDKB and wait on cement.
Service boat, bring on 150bbl tank and 150bbbls of brine and cement pod.

Activity at Report Time

Waiting on cement to cure.

Next Activity

Run in and tag top of cement, circ well to ISW, POOH and rig down BOPs. Move to the A12.

Daily Operations: 24 HRS to 29/03/2007 06:00

Well Name Tuna A17A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Tubing Integrity Test & Upward recompletion	
Target Measured Depth (mKB) 3,359.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H008	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Daily Cost Total 0	Cumulative Cost 3,864	Currency AUD
Report Start Date/Time 28/03/2007 06:00	Report End Date/Time 29/03/2007 06:00	Report Number 2

Management Summary

Activity at Report Time

S

Next Activity

Daily Operations: 24 HRS to 29/03/2007 06:00

Well Name Tuna A8		
Rig Name	Company	
Primary Job Type Well Servicing Workover	Plan Install retrievable through tubing sand screen	
Target Measured Depth (mKB) 2,246.80	Target Depth (TVD) (mKB)	
AFE or Job Number 47000936	Total Original AFE Amount 75,000	Total AFE Supplement Amount
Daily Cost Total 0	Cumulative Cost	Currency AUD
Report Start Date/Time 28/03/2007 00:00	Report End Date/Time 29/03/2007 06:00	Report Number 1

Management Summary

Rig up BOPs and pressure test. RIH with 2.25" blind box

Activity at Report Time

RIH with 2.25 blind box

Next Activity

RIH & install sand screen

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/03/2007 00:00

Well Name

Tuna A22

Rig Name	Company
-----------------	----------------

Primary Job Type	Plan
Workover PI	SBHP & FBHP surveys

Target Measured Depth (mKB)	Target Depth (TVD) (mKB)
------------------------------------	---------------------------------

AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
46000498	55,000	

Daily Cost Total	Cumulative Cost	Currency
22,059	22,059	AUD

Report Start Date/Time	Report End Date/Time	Report Number
28/03/2007 09:00	28/03/2007 00:00	1

Management Summary

Rig up BOPs, function and pressure test. RIH with 2.1" blind box to HUD @ 2097mts mdkb.RIH & Perform SBHP / FBHP survey as per program. POOH. Test TR-SSV. Rig down BOPs and fit wellhead cap and grating. Hand well back to Production.

Activity at Report Time

Next Activity

Move to A8s and install sand screen